

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
MUA-1	COOKLINE									2648	2675				
EF-1	HD1/2											3310	3356		
TOTALS		0	0	0	0	0	0			2648	2675	3310	3356	0	0

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2648	2675
TOTAL EXHAUST	3310	3356
NET AIRFLOW	-662	-681

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
AVERAGE	N/A - MALL

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔