

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	6150	5991	4400	4104	1750	1887	28.5%	31.5%						
RTU-2	KITCHEN	6150	6088	4450	4279	1700	1809	27.6%	29.7%						
EF-1A	MOP ROOM													75	72
PRV-1	RESTROOM													375	371
PRV-2	GRIDDLE FAN										1500	1530			
PRV-3	FRYER FAN										1500	1643			
<b>TOTALS</b>		12300	12079	8850	8383	3450	3696			0	0	3000	3173	450	443

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3450	3696
TOTAL EXHAUST	3450	3616
<b>NET AIRFLOW</b>	0	80

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.002
SIDE	0.005
REAR	0.003
<b>AVERAGE</b>	<b>0.0033</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: