



Shake Shack (Oak Lawn, IL) - Commissioning

CheckList Information

Name :	(FPT) FCU (office)	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

FCU

Unit installed with Outdoor air	Occupied : (Pass) Control :(Pass)
Comment	
Balance report indicates proper Outdoor air and function	Occupied : (Pass) Control :(Pass)
Comment	
Motorized damper opens/closes with on-off control	Occupied : (Fail) Control :(Fail)
Comment	No motorized damper installed
Unit functions properly from remote control	Occupied : (Pass) Control :(Pass)
Comment	
Set to full cool and record discharge temperature	Occupied : (Pass) Control :(Pass)
Comment	53 deg - 60.3% RH