



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

<b>Name :</b>	Pre-Cx Kitchen Hood Supply Fan (MUA)	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

#### MUA FAN IDENTIFICATION, LOCATION, AND ORIENTATION

MUA fan identification tag is as specified

MUA fan is located and serving proper system/space as specified

MUA fan is installed in correct orientation as per plan (front to back / down vertical discharge)

#### MAKE-UP AIR FAN INSTALLATION DETAIL

Curb is Level

Roofing is flashed over the top of the curb

Make-Up air is secured to curb and sealed tight

Washable mesh filters are installed in the outdoor air awning

Awning and Filters have been installed and are minimum 10ft from any exhaust or building vent

Any loose debris/packing has been removed from the blower, heater compartments and electrical cabinets

With disconnect switch "off" spin the wheel by hand and ensure it spins freely

All doors open easily and close fully into locking position

MUA blower and controls have a minimum 36" clearance for service

#### EXTERNAL COMPONENTS

External gas regulator has been installed and incoming pressure is set to manufacturers recommended operating pressure range

Gas piping installed with external shut-off maintenance valve

Disconnect switch is visible, accessible and operational

**OPERATION**

Start-up has been completed

TAB has been completed