

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: Prelim Report**  
**Function: Test, Adjust, & Balance**  
**Date: 10/19/2023**

**PROJECT**  
**10-16-23 FREDDY'S - LAGRANGE, KY**

1101 Julian Dr

Lagrange, KY 40031

**Client**

JRI Hospitality Management  
621 Westport Blvd  
Salina, KS 67401

## CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL SITE WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS
- TECH - STEP 5: FINAL DOCUMENTATION





image  
10/18/2023

---

RTU-2

**Comment:**



image  
10/18/2023

---

MAU-1

**Comment:**

---

EF-1

Yes

**Comment:**

---



image  
10/18/2023

---

EF-2

Yes

Comment:



image  
10/18/2023

---

EF-3

Yes

Comment:



image  
10/18/2023

---

EF-4

**Comment:**

---

EF-5

**Comment:**

---

HOOD-1

Yes

**Comment:**

---



image  
10/17/2023

---

HOOD-2

Yes

**Comment:**

---



image  
10/17/2023

---

HOOD-3

Yes

**Comment:**



image  
10/17/2023

---

HOOD-4

Yes

**Comment:**



image  
10/17/2023



### 10-16-23 FREDDY'S - LAGRANGE, KY

#### CheckList Information

**Name :** TECH - STEP 1: INITIAL SITE WALKTHROUGH      **Status :** Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/17/2023 - Brian Turnbough - National TAB

**Completed Date :** 10/18/2023 - Jordan Best - National TAB

#### CheckList Item Details

##### INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

**Comment:**

All hood filters installed and accounted for? Yes

**Comment:**

Hoods are wired and have power? Yes

**Comment:**

Hood is free of alarms? Yes

**Comment:**

Thermostats have power? Yes

**Comment:**

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

**Comment:**

Yes



### 10-16-23 FREDDY'S - LAGRANGE, KY

#### CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/17/2023 - Brian Turnbough - National TAB

**Completed Date :** 10/18/2023 - Jordan Best - National TAB

#### CheckList Item Details

##### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

Economizers are assembled and functional? Yes

**Comment:**

DCV Max damper opening position is set to minimum? Yes

**Comment:**

Free cooling enthalpy set point set for lowest setting (Typically "D") Yes

**Comment:**

Motors are all operating below the FLA rating? Yes

**Comment:**

Are belts tight?

**Comment:**

NA

If direct drive unit is the speed controller working.

**Comment:**

Is gas piping installed and valves turned on?

No

**Comment:**

Unit free of noticeable noise and vibration

Yes

**Comment:**

**EF's**

Rotation is correct?

Yes

**Comment:**

Belts are tight?

**Comment:**

NA

Grease cup installed on hood fan?

**Comment:**

Hinge kit installed installed on hood fan?

Yes

**Comment:**

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

**Comment:**

Flex conduit is long enough so that fan can be completely tilted back?

Yes

**Comment:**

There is no major leakage around base of fan?

No

**Comment:**

Is the motor operating below the motor FLA rating?

Yes

**Comment:**

---

For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
---	-----

---

**Comment:**

---

Unit free of noticeable noise and vibration?	Yes
--	-----

---

**Comment:**

---

**MUA**

---

Rotation is correct?	N/A
----------------------	-----

---

**Comment:**

---

Gas piping is installed and valves are in on position?	N/A
--	-----

---

**Comment:**

---

Heater tested and is functional?	N/A
----------------------------------	-----

---

**Comment:**

---

Internal motorized damper is fully opening?	N/A
---	-----

---

**Comment:**

---

Motor is operating below the FLA rating?	N/A
--	-----

---

**Comment:**

---

Unit free of noticeable noise and vibration?	N/A
--	-----

---

**Comment:**

---

**HOODS**

---

Kitchen equipment installed in proper places?	Yes
---	-----

---

**Comment:**

---

Can kitchen equipment be turned on for final smoke test?	No
--	----

---

**Comment:**

---

**DOCUMENTATION**

---

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes

---

**Comment:**

---



### 10-16-23 FREDDY'S - LAGRANGE, KY

#### CheckList Information

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE      **Status :** Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/17/2023 - Brian Turnbough - National TAB

**Completed Date :** 10/18/2023 - Jordan Best - National TAB

#### CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



## 10-16-23 FREDDY'S - LAGRANGE, KY

### CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/17/2023 - Brian Turnbough - National TAB  
**Completed Date :** 10/18/2023 - Jordan Best - National TAB

### CheckList Item Details

#### FINAL TESTS

#### HOOD CAPTURE TEST

List equipment turned on for testing

**Comment:**

None

List smoke candle type used

**Comment:**

S-102

Smoke test capture - Perimeter of hood

**Comment:**

100%

- [Open](#) 20231018\_123714.mp4  
10/18/2023

Smoke test capture - Top of cooking surface

**Comment:**

100%

**WITNESS**

Date test was completed

10/18/2023

**Comment:**

Jordan Best / NTAB

TAB tech name / Firm

**Comment:**

Mike Clark / Prodigy Construction

Site super name / Firm

**Comment:**

NA

Owner representative name / Firm (if Applicable)

**Comment:**

Building pressure at front & back doors (All Systems On)

**Comment:**

0.0011 -0.0001 0.0017

**ADDITIONAL**

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

**Comment:**

Yes

Thermostats are programmed?

Yes

**Comment:**



### 10-16-23 FREDDY'S - LAGRANGE, KY

#### CheckList Information

**Name :** TECH - STEP 5: FINAL DOCUMENTATION **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/17/2023 - Brian Turnbough - National TAB

**Completed Date :** 10/18/2023 - Jordan Best - National TAB

#### CheckList Item Details

##### FINAL DOCUMENTATION

Marked Data capture complete for all assets? Yes

**Comment:**

Picture file sent to processing team or uploaded? Yes

**Comment:**

Balance schedule complete and uploaded? Yes

**Comment:**

Prelim report generated and reviewed? Yes

**Comment:**



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: AHU/RTU

Asset: DOAS1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CARRIER	CAPTIVEAIRE
Serial Num	-	5776897
Model Num	48HCFD14K2	CASRTU3-I.400-18-20T-DOAS
Type	DOAS	DOAS
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	16"X25"X2"
Num Final Filter 1	-	8
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	184T
Horsepower	3.00	5
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	208	230
Rated Amperage	-	13.6

Test Data		
	Design	Actual
SF CFM	3300	3270
SF RPM	-	NA
RA CFM	0	0
OA CFM	3300	3270
RL Voltage	-	180
RL Amperage	-	12.4
SF Rotation	-	CCW
RA Damper Position	-	0%
Min OA Damper Position	-	10
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
Fan Discharge SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	



# National TAB

Project:10-16-23 FREDDY'S - LAGRANGE, KY

## AHU/RTU

### Diffuser Supply (GRD)

#### DOAS1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
DOAS1-SGRD1	KITCHEN	SD-4	8"	154	1	201	156	156	101.3
DOAS1-SGRD2	KITCHEN	SD-3	10"	350	1	365	342	342	97.7
DOAS1-SGRD3	KITCHEN	SD-3	10"	350	1	350	345	345	98.6
DOAS1-SGRD4	KITCHEN	SD-3	10"	350	1	285	336	336	96.0
DOAS1-SGRD5	KITCHEN	SD-2	10"	350	1	417	352	352	100.6
DOAS1-SGRD6	KITCHEN	SD-2	10"	350	1	266	321	321	91.7
DOAS1-SGRD7	KITCHEN	SD-3	10"	350	1	330	347	347	99.1
DOAS1-SGRD8	KITCHEN	SD-2	10"	346	1	316	333	333	96.2
DOAS1-SGRD9	KITCHEN	SD-3	10"	350	1	317	363	363	103.7
DOAS1-SGRD10	KITCHEN	SD-3	10"	350	1		375	375	107.1
Total				3300		2847	3270	3270	99.09%



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: AHU/RTU

Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	2323P62721
Model Num	48HCFD14K2	48FCFN14K3M5
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	36"X20"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X20"X2"

Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	3	NA
Motor Rpm	-	NA
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	12.6

Test Data		
	Design	Actual
SF CFM	5000	3806
SF RPM	-	NA
RA CFM	4100	2880
OA CFM	900	926
RL Voltage	-	216.5/215.8/214.8
RL Amperage	-	13.5/11.6/12.2 (12.4 AVG)
SF Rotation	-	CCW
RA Damper Position	-	79%
Min OA Damper Position	-	3.75 VDC
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	0.99"
Fan Suction SP	-	1.6"
Fan Discharge SP	-	0.69"
Total ESP	1.0"	2.59"
Fan Total SP	-	2.29"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Jordan Best on 10/18/2023

Notes:

Desired CFM cannot be reached without exceeding FLA on fan motor. Set at highest possible set point. Unit balanced proportionally to 4000 CFM. Unable to access dampers for restrooms or hall.

Written By: Jordan Best on 10/18/2023



# National TAB

Project:10-16-23 FREDDY'S - LAGRANGE, KY

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU1-SGRD1	DINING	SD-1	12"	450	1	315	328	331	73.6
RTU1-SGRD2	DINING	SD-1	12"	450	1	293	360	326	72.4
RTU1-SGRD3	DINING	SD-1	12"	450	1	315	417	325	72.2
RTU1-SGRD4	DINING	SD-1	12"	450	1	251	303	327	72.7
RTU1-SGRD5	DINING	SD-1	12"	450	1	195	222	319	70.9
RTU1-SGRD6	ENTRANCE	SD-6	8"	175	1	121	102	162	92.6
RTU1-SGRD7	DINING	SD-1	12"	450	1	286	350	327	72.7
RTU1-SGRD8	DINING	SD-1	12"	450	1	202	236	318	70.7
RTU1-SGRD9	DINING	SD-1	12"	450	1	343	472	326	72.4
RTU1-SGRD10	DINING	SD-1	12"	450	1	250	307	318	70.7
RTU1-SGRD11	DINING	SD-1	12"	450	1	363	451	322	71.6
RTU1-SGRD12	RR VESTIBULE	SD-5	6"	175	1	33	112	165	94.3
RTU1-SGRD13	RR	SD-5	6"	100	1	103	103	123	123.0
RTU1-SGRD14	RR	SD-5	6"	50	1	96	109	117	234.0
Total				5000		3166	3872	3806	76.12%



# National TAB

Project:10-16-23 FREDDY'S - LAGRANGE, KY

## Diffuser Supply (GRD)

### DOAS1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
DOAS1-SGRD1	KITCHEN	SD-4	8"	154	1	201	156	156	101.3
DOAS1-SGRD2	KITCHEN	SD-3	10"	350	1	365	342	342	97.7
DOAS1-SGRD3	KITCHEN	SD-3	10"	350	1	350	345	345	98.6
DOAS1-SGRD4	KITCHEN	SD-3	10"	350	1	285	336	336	96.0
DOAS1-SGRD5	KITCHEN	SD-2	10"	350	1	417	352	352	100.6
DOAS1-SGRD6	KITCHEN	SD-2	10"	350	1	266	321	321	91.7
DOAS1-SGRD7	KITCHEN	SD-3	10"	350	1	330	347	347	99.1
DOAS1-SGRD8	KITCHEN	SD-2	10"	346	1	316	333	333	96.2
DOAS1-SGRD9	KITCHEN	SD-3	10"	350	1	317	363	363	103.7
DOAS1-SGRD10	KITCHEN	SD-3	10"	350	1		375	375	107.1
Total				3300		2847	3270	3270	99.09%

### RTU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU1-SGRD1	DINING	SD-1	12"	450	1	315	328	331	73.6
RTU1-SGRD2	DINING	SD-1	12"	450	1	293	360	326	72.4
RTU1-SGRD3	DINING	SD-1	12"	450	1	315	417	325	72.2
RTU1-SGRD4	DINING	SD-1	12"	450	1	251	303	327	72.7
RTU1-SGRD5	DINING	SD-1	12"	450	1	195	222	319	70.9
RTU1-SGRD6	ENTRANCE	SD-6	8"	175	1	121	102	162	92.6
RTU1-SGRD7	DINING	SD-1	12"	450	1	286	350	327	72.7
RTU1-SGRD8	DINING	SD-1	12"	450	1	202	236	318	70.7
RTU1-SGRD9	DINING	SD-1	12"	450	1	343	472	326	72.4
RTU1-SGRD10	DINING	SD-1	12"	450	1	250	307	318	70.7
RTU1-SGRD11	DINING	SD-1	12"	450	1	363	451	322	71.6
RTU1-SGRD12	RR VESTIBULE	SD-5	6"	175	1	33	112	165	94.3
RTU1-SGRD13	RR	SD-5	6"	100	1	103	103	123	123.0
RTU1-SGRD14	RR	SD-5	6"	50	1	96	109	117	234.0
Total				5000		3166	3872	3806	76.12%



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: Kitchen Hood Type I

Asset: HD1

AREA:1A-GRIDDLE

Unit Data		
	Design	Actual
MFG	CaptiveAire	CaptiveAire
Model Num	5424ND-2	5424ND-2
Job / Serial Num	-	5776897
Type	TYPE 1 CANOPY	TYPE I CANOPY
Hood length	82"	82"
Hood Width	54"	54"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16"X16"
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.1	8.1
Filter1 FPM	-	139
Filter2 FPM	-	143
Filter3 FPM	-	166
Filter4 FPM	-	152
Filter5 FPM	-	150
Filter Ave FPM(corr)	-	150
CFM	1292	1215

Cooking Equipment		
	Design	Actual
Item 1	-	GRILLE

Completed By: Jordan Best on 10/17/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: Kitchen Hood Type I

Asset: HD2

AREA:1B

### Unit Data

	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-2	5424 ND-2
Job / Serial Num	-	5776897
Type	TYPE 1 CANOPY	TYPE I CANOPY
Hood length	82"	82"
Hood Width	54"	54"

### Test Data Exhaust

	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16"X16"
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.10	8.1
Filter1 FPM	-	154
Filter2 FPM	-	158
Filter3 FPM	-	171
Filter4 FPM	-	164
Filter5 FPM	-	167
Filter Ave FPM(corr)	-	162
CFM	1292	1312

### Cooking Equipment

	Design	Actual
Item 1	-	GRILLE

Completed By: Jordan Best on 10/17/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: Kitchen Hood Type I

Asset: HD3

AREA:FRYER

Unit Data		
	Design	Actual
MFG	CaptiveAire	CaptiveAire
Model Num	5424ND-2	5424ND-2
Job / Serial Num	-	5776897
Type	TYPE 1 CANOPY	TYPE I CANOPY
Hood length	60"	60"
Hood Width	54"	54"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16"X16"
Filter Qty 1	3	3
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	4.86	4.86
Filter1 FPM	-	164
Filter2 FPM	-	166
Filter3 FPM	-	164
Filter Ave FPM(corr)	-	164
CFM	775	797

Cooking Equipment		
	Design	Actual
Item 1	-	FRYER
Item 2	-	FRYER

Completed By: Jordan Best on 10/17/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: Kitchen Hood Type II

Asset: HD4

AREA:DISHES

### Unit Data

	Design	Actual
<b>MFG</b>	CAPTIVEAIRE	CAPTIVEAIRE
<b>Model Num</b>	4224 VHB-G	4224 VHB-G
<b>Serial Num</b>	-	5776897
<b>Type</b>	TYPE II CANOPY	TYPE I CANOPY
<b>Hood length</b>	42"	42"
<b>Hood Width</b>	42"	42"

### Test Data

	Design	Actual
<b>Exhaust CFM</b>	525	



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: FAN - Exhaust

Asset: EF1

AREA:

Unit Data		
	Design	Actual
MFG	Cook	Cook
Model Num	GC-146	GC-168
Serial Num	-	NA
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Frame	-	NA
Horsepower	50.4W	NA
Motor Rpm	-	1550
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.40

Test Data		
	Design	Actual
CFM	150	93
Fan RPM	-	NA
Fan Rotation	-	CCW
Motor RPM	-	NA
System SetPt	-	NA
RL Voltage	-	NA
RL Amperage	-	0.38/0.39
Total ESP	0.25"	0.089"
Fan Inlet SP	-	0.089"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/18/2023

Notes:

Fan not equipped with speed controller, unable to increase to design CFM.

Written By: Jordan Best on 10/17/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

System/Unit: FAN - Exhaust

Asset: EF2

AREA:

Unit Data		
	Design	Actual
MFG	Cook	Cook
Model Num	GC-146	GC-146
Serial Num	-	NA
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Frame	-	NA
Horsepower	30.3W	NA
Motor Rpm	900	1100
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.51

Test Data		
	Design	Actual
CFM	75	56
Fan RPM	-	NA
Fan Rotation	-	CCW
Motor RPM	-	NA
System SetPt	-	NA
RL Voltage	-	NA
RL Amperage	-	0.39/0.37
Total ESP	0.25"	0.063"
Fan Inlet SP	-	0.063"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/18/2023

Notes:

Fan not equipped with speed controller, unable to increase to design CFM.

Written By: Jordan Best on 10/17/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: FAN - Exhaust

Asset: KEF1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	Cook	CAPTIVEAIRE
Model Num	GC-146	CASRE18DD
Serial Num	-	5776897
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	56HZ
Horsepower	1.000	2
Motor Rpm	-	1740
Phase	3	3
Voltage (rated)	208	230
Amperage (rated)	-	5.38
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	2584	2527
Fan Rotation	-	CCW
System SetPt	-	49.4
RL Voltage	-	168
RL Amperage	-	5.3
Total ESP	1.400"	NA
Fan Inlet SP	-	NA
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/18/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: FAN - Exhaust

Asset: KEF2

AREA:FRYER

Unit Data		
	Design	Actual
MFG	Cook	CAPTIVEAIRE
Model Num	GC-146	DU50HFA
Serial Num	-	5776897
Type	UPBLAST/CEILING	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NA
Horsepower	0.500	0.5
Motor Rpm	-	1493
Phase	1	1
Voltage (rated)	115	208
Amperage (rated)	-	3.8

Test Data		
	Design	Actual
CFM	775	797
Fan Rotation	-	CCW
System SetPt	-	83%
RL Voltage	-	216.7
RL Amperage	-	3.46/3.40
Total ESP	1.250"	0.66"
Fan Inlet SP	-	0.66"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/18/2023



# National TAB

Project: 10-16-23 FREDDY'S - LAGRANGE, KY

## System/Unit: FAN - Exhaust

Asset: KEF3

AREA: DISHWASHER

Unit Data		
	Design	Actual
MFG	Cook	CAPTIVEAIRE
Model Num	GC-146	DU33HFA
Serial Num	-	5776897
Type	UPBLAST/CEILING	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NA
Horsepower	0.333	0.333
Motor Rpm	-	1475
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	4.3

Test Data		
	Design	Actual
CFM	525	533
Fan RPM	-	NA
Fan Rotation	-	CCW
Motor RPM	-	875
System SetPt	-	45
RL Voltage	-	125.4
RL Amperage	-	0.72/0.68
Total ESP	0.800"	0.037"
Fan Inlet SP	-	0.037"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/18/2023