



Comfort. Under control.

**CheckList Information**

**Name :** TAB READINESS (Minimum Requirements) **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

**JOB INFORMATION**

TCO DATE 4-12-2023

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch)

Is the TAB Report Required for City to issue the C.O. NO

Is there a permanent ladder to the roof? YES

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers? YES

**MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE**

Electric Meter/Permanent Power is provided to the building. YES

If permanent power is not currently provided: Date the power/meter is scheduled to be installed

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electrician

Hoods are 100% wired & fully functional (no alarms)100% WIRED WIRED AND WILL BE FULLY FUNCTIONAL ON APRIL 13TH

RTU's are 100% wired & fully functional (RTU's are on and operating)

100% WIRED AND WILL BE FULLY FUNCTIONAL ON APRIL 13TH

All HVAC, Hoods, and General purpose fans are  
100% installed, all duct is complete   **YES**

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME**

RTU Economizers are installed and operating  
**100% WIRED AND WILL BE FULLY FUNCTIONAL ON APRIL 13TH**

Thermostat's and sensors are 100% wired and  
functional for both occupied and unoccupied  
periods   **YES**

RTU and General Purpose fan diffusers have been  
100% installed   **YES**

RTU startup's are complete  
**100% WIRED AND WILL BE FULLY FUNCTIONAL ON APRIL 13TH**

Hood Fire Suppression Test is scheduled to be  
completed prior to our arrival (list the date of the  
hood's fire suppression city test)  
**APRIL 13TH**

**Note: If we arrive on site and items above are not complete or not made ready without delay of our tech, there will be additional cancellation or delay of services charges applied**

**Notes/Comments :**

**WE ARE OPENING APRIL THE 18TH**