



## Shake Shack (Chesterfield) - Commissioning

### CheckList Information

<b>Name :</b>	FCU AND GENERAL PURPOSE FAN DUCTS	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**FCU**

4" outdoor pipe has been installed per plan

Refrigeration line sets have been ran and properly supported and sealed through the roof penetration

**GENERAL PURPOSE AND RESTROOM FANS**

Duct is routed and sized per plan

All gravity backdraft dampers are installed below the curb flashing/top plate and freely open/close

Duct is externally sealed to prevent leakage

Duct and Ceiling mounted fans are properly supported and isolated to prevent excessive vibration