

**SDV Job #: 6868552 - Shindig Rev3 (INDY)**

**Service Region:** 335 - Indiana Service  
**Service Person:** Jesse Moss

**Customer Number:** 606795      **Customer Name:** Region 120 - Air Solutions

**Address:** SHINDIG  
1351 Roosevelt Avenue  
Indianapolis, IN 46202

**Region Job #:** 6742606  
**Region Job Name:** Shindig Rev3 (INDY)

**Sales Region:** 120 - Air Solutions  
**Sales Person:** Joe Hertenstein

**Created By:** Jesse Moss      **Creation Date:** 10/14/2024 9:44 AM  
**Last Modified By:** Jesse Moss      **Last Modified Date:** 10/15/2024 9:36 AM

**Dining Room Pressure:** 0      **Kitchen Pressure:** 0  
**Hours On Job:** 0      **Extra Hours:** 0

**Completed:** Yes      **Completed By:** Jesse Moss  
**Completion Date:** 10/15/2024 9:36 AM

**Job Site Meeting**

NONE

**Hood Group 1**

**Exhaust CFM:** Design = 3520      Initial = 3657      Final = 3657  
(103.90000000000001% of design)


**Supply CFM:** Design = 2900      Initial = 2911      Final = 2911  
(100.40000000000001% of design)

**Hood 1 ( HD1-48(Range/Fryer) ) (HD1-48(Range/Fryer))**

**Model:** 5424ND-2-PSP-F      **Length:** 16' 0"  
**Exhaust CFM:** Design = 3520      Initial = 3657      Final = 3657  
(103.90000000000001% of design)

**Other Notes:**

N/A



**Installation**

Hung Using appropriate material to safely secure hood.	Design: <b>Yes</b>	Actual: <b>Yes</b>
COOKING EQUIPMENT ON AND OPERATING	Design: <b>Yes</b>	Actual: <b>No</b>
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: <b>Yes</b>	Actual: <b>Yes</b>
END PANELS INSTALLED CORRECTLY	Design: <b>Yes</b>	Actual: <b>Yes</b>
Smoke Test Performed on all Hoods? Upload Video	Design: <b>Yes</b>	Actual: <b>Yes</b>
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: <b>80</b>	Actual: <b>80</b>
Is there insulation on Top of the Hood?	Design: <b>Yes</b>	Actual: <b>No</b>
Are there combustibles within 18" of the Hood?		Actual: <b>No</b>

## Filters

<b>Type:</b>	Captrate Solo	
<b>Filter 1</b>	Size: 16x16	Initial Velocity: 219 fpm
Initial CFM: 334	Final CFM: 334	Final Velocity: 219 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 2</b>	Size: 16x16	Initial Velocity: 212 fpm
Initial CFM: 323	Final CFM: 323	Final Velocity: 212 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 3</b>	Size: 16x16	Initial Velocity: 213 fpm
Initial CFM: 325	Final CFM: 325	Final Velocity: 213 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 4</b>	Size: 16x16	Initial Velocity: 213 fpm
Initial CFM: 325	Final CFM: 325	Final Velocity: 213 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 5</b>	Size: 16x16	Initial Velocity: 198 fpm
Initial CFM: 302	Final CFM: 302	Final Velocity: 198 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 6</b>	Size: 16x16	Initial Velocity: 196 fpm
Initial CFM: 299	Final CFM: 299	Final Velocity: 196 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 7</b>	Size: 16x16	Initial Velocity: 173 fpm
Initial CFM: 264	Final CFM: 264	Final Velocity: 173 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 8</b>	Size: 16x16	Initial Velocity: 183 fpm
Initial CFM: 279	Final CFM: 279	Final Velocity: 183 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 9</b>	Size: 16x16	Initial Velocity: 202 fpm
Initial CFM: 308	Final CFM: 308	Final Velocity: 202 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 10</b>	Size: 16x16	Initial Velocity: 195 fpm
Initial CFM: 297	Final CFM: 297	Final Velocity: 195 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 11</b>	Size: 16x16	Initial Velocity: 198 fpm
Initial CFM: 302	Final CFM: 302	Final Velocity: 198 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)
<b>Filter 12</b>	Size: 16x16	Initial Velocity: 196 fpm
Initial CFM: 299	Final CFM: 299	Final Velocity: 196 fpm
		Fan: #1 - DU240HFA (KEF1-FryRange)

## Supply

**Supply CFM:** Design = 2900 Initial = 2911 Actual = 2911  
 (100.40000000000001% of design) Fan: Other

**PSP 1**

**Orientation:** Front **Length:** 18' 0" **Width:** 14"  
**Banks:** 2 **Blanks:** 2  
**CFM:** Design = 2900 Initial = 2911 Final = 2911  
 (0% of design)  
**Velocity:** Design = 158 Initial = 0 Final = 0  
 (0% of design)

**Readings:**


- 1: Initial: 197 fpm, Final: 197 fpm
- 2: Initial: 158 fpm, Final: 158 fpm
- 3: Initial: 154 fpm, Final: 154 fpm
- 4: Initial: 129 fpm, Final: 129 fpm
- 5: Initial: 176 fpm, Final: 176 fpm
- 6: Initial: 169 fpm, Final: 169 fpm
- 7: Initial: 160 fpm, Final: 160 fpm
- 8: Initial: 177 fpm, Final: 177 fpm
- 9: Initial: 131 fpm, Final: 131 fpm
- 10: Initial: 158 fpm, Final: 158 fpm
- 11: Initial: 147 fpm, Final: 147 fpm
- 12: Initial: 115 fpm, Final: 115 fpm
- 13: Initial: 141 fpm, Final: 141 fpm
- 14: Initial: 115 fpm, Final: 115 fpm
- 15: Initial: 133 fpm, Final: 133 fpm
- 16: Initial: 111 fpm, Final: 111 fpm
- 17: Initial: 121 fpm, Final: 121 fpm
- 18: Initial: 134 fpm, Final: 134 fpm
- 19: Initial: 112 fpm, Final: 112 fpm
- 20: Initial: 141 fpm, Final: 141 fpm

**Hood 4 ( MISC-HD2 & DISH ) (MISC-HD2 & DISH)**

**Model:** MISC-OPTIONS **Length:** 8' 0"  
**Exhaust CFM:** Design = 0 Initial = 0 Final = 0 (0% of design)

**Other Notes:**

N/A



**Installation**

Hung Using appropriate material to safely secure hood.	Design: <b>Yes</b>	Actual: <b>Yes</b>
COOKING EQUIPMENT ON AND OPERATING	Design: <b>Yes</b>	Actual: <b>Yes</b>
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: <b>Yes</b>	Actual: <b>Yes</b>
END PANELS INSTALLED CORRECTLY	Design: <b>Yes</b>	Actual: <b>Yes</b>
Smoke Test Performed on all Hoods? Upload Video	<b>N/A</b>	
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: <b>80</b>	Actual: <b>80</b>
Is there insulation on Top of the Hood?	Design: <b>Yes</b>	Actual: <b>No</b>
Are there combustibles within 18" of the Hood?		Actual: <b>No</b>

## Hood Group 4

**Exhaust CFM:** Design = 0 Initial = 0 Final = 0 (0% of design)  
**Supply CFM:** Design = 875 Initial = 846 Final = 846  
(96.70000000000003% of design)

### Hood 2 ( OVN-PSP1 ) (OVN-PSP1)

**Model:** 146MISC-PSP **Length:** 5' 8"  
**Exhaust CFM:** Design = 0 Initial = 0 Final = 0 (0% of design)

**Other Notes:**

N/A



**Installation**

Hung Using appropriate material to safely secure hood. Design: **Yes** Actual: **Yes**

COOKING EQUIPMENT ON AND OPERATING Design: **Yes** Actual: **No**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE Design: **Yes** Actual: **Yes**

Smoke Test Performed on all Hoods? Upload Video **N/A**

Measure the Front lower edge of the Hood to the Floor. (AFF) Design: **80** Actual: **80**

Is there insulation on Top of the Hood? Design: **Yes** Actual: **No**

Are there combustibles within 18" of the Hood? Actual: **No**

**Supply**

**Supply CFM:** Design = 875 Initial = 846 Actual = 846  
 (96.70000000000003% of design) Fan: Other

## PSP 1

<b>Orientation:</b>	Front	<b>Length:</b>	5' 8"	<b>Width:</b>	14"
<b>Banks:</b>	1	<b>Blanks:</b>	1		
<b>CFM:</b> (0% of design)	Design = 874	Initial = 846		Final = 846	
<b>Velocity:</b> (0% of design)	Design = 156	Initial = 0		Final = 0	

---

### Readings:

1: Initial: 135 fpm, Final: 135 fpm	2: Initial: 133 fpm, Final: 133 fpm
3: Initial: 128 fpm, Final: 128 fpm	4: Initial: 151 fpm, Final: 151 fpm
5: Initial: 129 fpm, Final: 129 fpm	6: Initial: 140 fpm, Final: 140 fpm

---

## Hood Group 5

<b>Exhaust CFM:</b>	Design = 0	Initial = 0	Final = 0	(0% of design)
<b>Supply CFM:</b>	Design = 1000	Initial = 1127	Final = 1127	(112.7% of design)

## Hood 3 ( OVN-PSP2 ) (OVN-PSP2)

<b>Model:</b>	146MISC-PSP	<b>Length:</b>	6' 10"		
<b>Exhaust CFM:</b>	Design = 0	Initial = 0	Final = 0		(0% of design)

**Other Notes:**

N/A



**Installation**

Hung Using appropriate material to safely secure hood. Design: **Yes** Actual: **Yes**

COOKING EQUIPMENT ON AND OPERATING Design: **Yes** Actual: **No**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE Design: **Yes** Actual: **Yes**

Smoke Test Performed on all Hoods? Upload Video **N/A**

Measure the Front lower edge of the Hood to the Floor. (AFF) Design: **80** Actual: **80**

Is there insulation on Top of the Hood? Design: **Yes** Actual: **No**

Are there combustibles within 18" of the Hood? Actual: **No**

**Supply**

**Supply CFM:** Design = 1000 Initial = 1127 Actual = 1127  
 (112.7% of design) Fan: Other

## PSP 1

<b>Orientation:</b>	Front	<b>Length:</b>	6' 10"	<b>Width:</b>	14"
<b>Banks:</b>	1	<b>Blanks:</b>	1		
<b>CFM:</b> (0% of design)	Design = 1000	Initial = 1127		Final = 1127	
<b>Velocity:</b> (0% of design)	Design = 147	Initial = 0		Final = 0	

---

### Readings:

1: Initial: 160 fpm, Final: 160 fpm	2: Initial: 136 fpm, Final: 136 fpm
3: Initial: 127 fpm, Final: 127 fpm	4: Initial: 166 fpm, Final: 166 fpm
5: Initial: 142 fpm, Final: 142 fpm	6: Initial: 143 fpm, Final: 143 fpm
7: Initial: 149 fpm, Final: 149 fpm	8: Initial: 166 fpm, Final: 166 fpm

---

## Fans

### Fan 1 - DU240HFA (KEF1-FryRange) (KEF1-FryRange)

**Model:** DU240HFA

Other Notes:

N/A



Exhaust

Exhaust CFM:

Design = 3520

Actual = 3657

(104% of design)

Record the VFD HZ	Design: <b>45.2 Hz</b>	Actual: <b>45.2</b>
VOLTS	Design: <b>208</b>	Actual: <b>217</b>
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: <b>Yes</b>	Actual: <b>Yes</b>
HP	Design: <b>3</b>	Actual: <b>3</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
UNIT VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
FLA	Design: <b>9.7</b>	Actual: <b>7.3</b>
OVERLOAD SET POINT	Design: <b>9.7</b>	Actual: <b>9.7</b>
PHASE	Design: <b>3</b>	Actual: <b>3</b>
Unit within five miles from the coast?		Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: <b>No</b>	Actual: <b>No</b>
Record the VFD HZ	Design: <b>45.2 Hz</b>	Actual: <b>45.2</b>
RPM - DESIGN	Design: <b>886</b>	Actual: <b>885</b>
RPM - MAX	Design: <b>1350</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>1150</b>	Actual: <b>N/A</b>

## Fan 2 - DU180HFA (KEF2-ExistPrep) (KEF2-ExistPrep)

**Model:** DU180HFA

**Other Notes:**

N/A



**Exhaust**

**Exhaust CFM:**      Design = 1700      Actual = 1780      (105% of design)

Record the VFD HZ	Design: <b>48.4 Hz</b>	Actual: <b>48.4</b>
VOLTS	Design: <b>208</b>	Actual: <b>217</b>
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: <b>Yes</b>	Actual: <b>Yes</b>
HP	Design: <b>1</b>	Actual: <b>1</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
UNIT VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
FLA	Design: <b>3.8</b>	Actual: <b>3.1</b>
OVERLOAD SET POINT	Design: <b>3.8</b>	Actual: <b>3.8</b>
PHASE	Design: <b>3</b>	Actual: <b>3</b>
Unit within five miles from the coast?		Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: <b>No</b>	Actual: <b>No</b>
Record the VFD HZ	Design: <b>48.4 Hz</b>	Actual: <b>48.4</b>
RPM - DESIGN	Design: <b>927</b>	Actual: <b>927</b>
RPM - MAX	Design: <b>1800</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>1500</b>	Actual: <b>N/A</b>

### Fan 3 - DU180HFA (KEF3-Pizza) (KEF3-Pizza)

**Model:** DU180HFA

Other Notes:

N/A



**Exhaust**

**Exhaust CFM:** Design = 2100 Actual = 1 (0% of design)

**Other Notes:**

*No access to check airflow readings for pizza oven hood.*

Record the VFD HZ	Design: <b>31.9 Hz</b>	Actual: <b>31.9</b>
VOLTS	Design: <b>208</b>	Actual: <b>217</b>
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: <b>Yes</b>	Actual: <b>Yes</b>
HP	Design: <b>1.5</b>	Actual: <b>1.5</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
UNIT VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
FLA	Design: <b>4.4</b>	Actual: <b>3.1</b>
OVERLOAD SET POINT	Design: <b>4.4</b>	Actual: <b>4.4</b>
PHASE	Design: <b>3</b>	Actual: <b>3</b>
Unit within five miles from the coast?		Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: <b>No</b>	Actual: <b>No</b>
Record the VFD HZ	Design: <b>31.9 Hz</b>	Actual: <b>31.9</b>
RPM - DESIGN	Design: <b>929</b>	Actual: <b>930</b>
RPM - MAX	Design: <b>1800</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>1500</b>	Actual: <b>N/A</b>

**Fan 4 - SIF13DD-SS (KEF4-ExistDish) (KEF4-ExistDish)**

**Model:** SIF13DD-SS

**Other Notes:**

N/A



**Exhaust**

**Exhaust CFM:** Design = 1275 Actual = 1293 (101% of design)

Record the ECM Speed		Actual:	<b>61</b>
VOLTS	Design:	<b>115</b>	Actual: <b>123</b>
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design:	<b>Yes</b>	Actual: <b>Yes</b>
HP	Design:	<b>1</b>	Actual: <b>1</b>
HUB SET SCREW TIGHT	Design:	<b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design:	<b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design:	<b>Correct</b>	Actual: <b>Correct</b>
UNIT VIBRATION	Design:	<b>Good</b>	Actual: <b>Good</b>
FLA	Design:	<b>11.6</b>	Actual: <b>7.1</b>
PHASE	Design:	<b>1</b>	Actual: <b>1</b>
Unit within five miles from the coast?			Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design:	<b>No</b>	Actual: <b>No</b>
SPEED CONTROL VOLTAGE	Design:	<b>65</b>	Actual: <b>N/A</b>
RPM - DESIGN	Design:	<b>1209</b>	Actual: <b>1098</b>
RPM - MAX	Design:	<b>2300</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design:	<b>1900</b>	Actual: <b>N/A</b>


### Fan 5 - A3-D.750-24D-MPU (SF-MPU1) (SF-MPU1)


**Model:** A3-D.750-24D-MPU

**Installation Notes:**

*Have to take door off to access controls. Plumbing is in the way.*







## Supply

**Supply CFM:**      Design = 6170      Actual = 6104      (99% of design)

**VOLTS**      Design:    **208**      Actual:    **217**

Is the main transformer (TR-01) tapped for the correct voltage?		Actual:	<b>Yes</b>
HP	Design:	<b>10</b>	Actual: <b>10</b>
HUB SET SCREW TIGHT	Design:	<b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design:	<b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design:	<b>Correct</b>	Actual: <b>Correct</b>
UNIT VIBRATION	Design:	<b>Good</b>	Actual: <b>Good</b>
FLA	Design:	<b>27</b>	Actual: <b>18.2</b>
OVERLOAD SET POINT	Design:	<b>27</b>	Actual: <b>27</b>
PHASE	Design:	<b>3</b>	Actual: <b>3</b>
DAMPER INSTALLED	Design:	<b>Yes</b>	Actual: <b>Yes</b>
Unit within five miles from the coast?		Actual:	<b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE		Actual:	<b>No</b>
Record the VFD HZ	Design:	<b>50.8 Hz</b>	Actual: <b>50.8</b>
RPM - DESIGN	Design:	<b>1485</b>	Actual: <b>1485</b>
RPM - MAX	Design:	<b>1800</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design:	<b>1500</b>	Actual: <b>N/A</b>
Is Supply Fan bolted/secured to curb?	Design:	<b>Yes</b>	Actual: <b>Yes</b>

## Heater

### Gas Heater

GAS TYPE	Design:	<b>Natural</b>	Actual:	<b>Natural</b>
INLET GAS PRESSURE	Design:	<b>7</b>	Actual:	<b>8</b>
FREEZE STAT TEMPERATURE		<b>N/A</b>		
FREEZE STAT TIMER		<b>N/A</b>		
SPACE SET POINT	Design:	<b>N/A</b>	Actual:	<b>N/A</b>
INTAKE SET POINT	Design:	<b>45</b>	Actual:	<b>50</b>
DISCHARGE SET POINT	Design:	<b>55</b>	Actual:	<b>60</b>
HIGH LIMIT SET POINT			Actual:	<b>170</b>

### Direct Fired Heater

**Housing Size:** 3

**Burner Profile Pressure:** 0"

PILOT FLAME SIGNAL	Design: <b>12</b>	Actual: <b>15.4</b>
TEMP RISE	Design: <b>69</b>	Actual: <b>71</b>
HIGH FIRE MANIFOLD GAS PRESSURE	Design: <b>1.2</b>	Actual: <b>1</b>
HIGH FIRE INLET PRESSURE		Actual: <b>8</b>
HIGH FIRE FLAME SIGNAL	Design: <b>12</b>	Actual: <b>15.4</b>
BURNER DIFFERENTIAL PRESSURE	Design: <b>0.3</b>	Actual: <b>0.5</b>
LOW MANIFOLD GAS PRESSURE		Actual: <b>-0.5</b>
MODULATION TIME	Design: <b>4</b>	Actual: <b>3</b>
LOW FIRE FLAME SIGNAL	Design: <b>12</b>	Actual: <b>15.4</b>

### Cooling - NOT AVAILABLE!

#### Other Notes:

*Can not do cooling due to temp outside. Bump checked to verify rotation.*

TEMP DROP **N/A**

### MPU - NOT AVAILABLE!

CONTROL MODE **N/A**

THERMOSTAT SET POINT **N/A**

EACH CONDENSER HAS IT'S OWN BREAKER **N/A**

CONDENSER-1 VOLTAGE **N/A**

CONDENSER-2 VOLTAGE **N/A**


## ECPs

### ECP 1 - DCV-3111\_MA4 ( ECP 1 ) (ECP 1)

**Package #:** DCV-3111\_MA4

**Other Notes:**

N/A





## Smart Control

GAS VALVE RESET WORKS	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROOM TEMPERATURE OFFSET	Design: <b>21</b>	Actual: <b>21</b>
HOW MANY FAN ZONES ARE THERE	Design: <b>1</b>	Actual: <b>1</b>
HYSTERESIS TEMPERATURE		Actual: <b>2</b>
Room Sensor Type	Design: <b>RoomSensor</b>	Actual: <b>Room Sensor</b>
Is room sensor wireless or wired?		Actual: <b>Wired</b>

Is room sensor operating correctly?  
Upload Picture of installation

Actual: **Yes**

**Other Notes:**

N/A



Are there Tempering HMI's?

Design: **Yes**

Actual: **No**

ALL TEMP SENSORS ARE WIRED IN

Design: **Yes**

Actual: **Yes**

Do any of the light circuits exceed  
1400W?

Design: **No**

Actual: **No**

ALL LIGHTS WORK

Design: **Yes**

Actual: **Yes**

ALL FAULTS CLEARED

Design: **Yes**

Actual: **Yes**

ECPM03 HARDWARE REVISION

Design: **04**

Actual: **04**

ECPM03 PROGRAM VERSION

Design: **2.16.01**

Actual: **2.16.01**

CASHMI HARDWARE REVISION

Design: **05**

Actual: **05**

CASHMI PROGRAM VERSION

Design: **2.16.01**

Actual: **2.16.01**

ECPM03 DATE AND TIME  
ACCURATE

Design: **Yes**

Actual: **Yes**

**DCV**

120V Line Ran from SF1 for MUA(s)

Design: **Yes**

Actual: **Yes**

Damper interlock wiring ran to MAU?

Design: **Yes**

Actual: **Yes**

## BMS & Monitoring

BMS TYPE

Design: **CASLink**

Actual: **CASLink**

CASLINK COMMUNICATION TYPE

Design: **Cellular**

Actual: **Cellular**

### Other Notes:

*Site did run Ethernet.*

Cellular status is Active Online?

Design: **Yes**

Actual: **Yes**

CASLink Registration Wizard was completed?

Design: **Yes**

Actual: **Yes**

CASLink Module has a current heartbeat?

Design: **Yes**

Actual: **Yes**

All devices connected to the SCADA are reporting live data?

Design: **Yes**

Actual: **Yes**

Devices were assigned to an area and named appropriately?

Design: **Yes**

Actual: **Yes**

## Sensors

### T2

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H1CV1**

Actual: **H1CV1**

FAN NUMBER

Design: **1**

Actual: **1**

### T3

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H1CV2**

Actual: **H1CV2**

FAN NUMBER

Design: **1**

Actual: **1**

### T4

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION	Design: <b>N/A</b>	Actual: <b>Exist Hood</b>
FAN NUMBER	Design: <b>2</b>	Actual: <b>2</b>

## T5

SENSOR TYPE	Design: <b>Duct Stat</b>	Actual: <b>Duct Stat</b>
SENSOR LOCATION	Design: <b>N/A</b>	Actual: <b>Exist Hood</b>
FAN NUMBER	Design: <b>3</b>	Actual: <b>3</b>

## T6

SENSOR TYPE	Design: <b>PSP</b>	Actual: <b>PSP</b>
SENSOR LOCATION	Design: <b>Hood 1</b>	Actual: <b>Hood 1</b>
FAN NUMBER	Design: <b>0</b>	Actual: <b>0</b>

## VFDs

### VFD 1

DESIGN CFM	Design: <b>3520</b>	Actual: <b>N/A</b>
FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Reverse</b>
TEMP SENSOR #s ASSIGNED	Design: <b>T2, T3</b>	Actual: <b>T2,T3</b>

### DCV VFD

MODULATION RANGE	Design: <b>45</b>	Actual: <b>45</b>
OVERLOAD = P108	Design: <b>58</b>	Actual: <b>58</b>
MIN HZ	Design: <b>36.2</b>	Actual: <b>36.2</b>
MAX HZ	Design: <b>45.2</b>	Actual: <b>45.2</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>7.1</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>

### VFD 2

DESIGN CFM	Design: <b>1700</b>	Actual: <b>N/A</b>
------------	---------------------	--------------------

FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Forward</b>
TEMP SENSOR #s ASSIGNED	Design: <b>T4</b>	Actual: <b>T4</b>

### DCV VFD

MODULATION RANGE	Design: <b>5</b>	Actual: <b>5</b>
OVERLOAD = P108	Design: <b>90</b>	Actual: <b>90</b>
MIN HZ	Design: <b>38.7</b>	Actual: <b>38.7</b>
MAX HZ	Design: <b>48.4</b>	Actual: <b>48.4</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>3.1</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>

### VFD 3

DESIGN CFM	Design: <b>2100</b>	Actual: <b>N/A</b>
FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Reverse</b>
TEMP SENSOR #s ASSIGNED	Design: <b>T5</b>	Actual: <b>T5</b>

### DCV VFD

MODULATION RANGE	Design: <b>45</b>	Actual: <b>45</b>
OVERLOAD = P108	Design: <b>73</b>	Actual: <b>73</b>
MIN HZ	Design: <b>25.5</b>	Actual: <b>25.5</b>
MAX HZ	Design: <b>31.9</b>	Actual: <b>31.9</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>3.1</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>

### VFD 4

DESIGN CFM	Design: <b>6170</b>	Actual: <b>N/A</b>
FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Reverse</b>

### DCV VFD

SUPPLY FAN # ASSIGNED	Design: <b>5</b>	Actual: <b>5</b>
OVERLOAD = P108	Design: <b>93</b>	Actual: <b>93</b>
MAX HZ	Design: <b>50.8</b>	Actual: <b>50.8</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>18.2</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>


## TANK

### TANK ECP 1 (ECP 1)

**Location :** Hood #1 5424ND-2-PSP-F: Utility Cabinet on the Right Side

**Other Notes:**

N/A







Building Alarm Tied In	Design: <b>Yes</b>	Actual: <b>Yes</b>
Trouble Relay Tied In	Design: <b>Yes</b>	Actual: <b>No</b>
TANK Board Version	Design: <b>2.3</b>	Actual: <b>2.3</b>
TANK Board Updated to latest Software Version		Actual: <b>Yes</b>
TANK Board Software Version	Design: <b>1.69</b>	Actual: <b>1.69</b>
Internet Connection Type		Actual: <b>Ethernet</b>

### TANK Fire Suppression 1 (TANK FS)

**Location :** Hood #1 - Utility Cabinet Left

#### Electrician

TANK Control Panel Wired	Design: <b>Yes</b>	Actual: <b>Yes</b>
UDS Appliance Kill Switch (if equipped) Wired	<b>N/A</b>	
Verify Power Supply is 27.5VDC		Actual: <b>Yes</b>

#### Fire System Contractor w/CAS Supervision

Verify kitchen line up with drawings in NOLA?	Actual: <b>Correct</b>
---	------------------------

Are all overlapping nozzles within 35-50" of cooking surface?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Nozzles Within 15" From Front/Back of Hazard Zone	Design: <b>Yes</b>	Actual: <b>Yes</b>
Verify overlapping nozzles are located at centerline of the 30" hazard zone (front to back) same height, aimed straight down?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Is there a Salamander or Upright Broiler Present?		Actual: <b>Yes</b>
Does Salamander or Upright Broiler (cooking surface exceed > 1050 sq/in)?	Design: <b>No</b>	Actual: <b>No</b>
Interior Nozzle Facing Back Opposite End of Appliance (For Upright Broiler/Salamander)	Design: <b>Yes</b>	Actual: <b>Yes</b>
Does the depth of any appliance cooking surface exceed the listed size in the Appliance Coverage Detail chart?	Design: <b>No</b>	Actual: <b>No</b>
All dedicated appliances, duct and plenum are utilizing TANK appliance nozzles (3070-3/8H-10-SS)?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Is end plenum nozzle installed 0-6" into plenum (From end of hood/hazard to center of nozzle)?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Are TANK appliance nozzles spaced no more than 12"(From end of Hazard zone to center of first nozzle and end of hazard zone to center of last nozzle)?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Did the appliance lineup change from the original design?	Design: <b>No</b>	Actual: <b>No</b>
Did the fire system appliance drops change from the original design?	Design: <b>No</b>	Actual: <b>No</b>
Does Fire System cover a Wok?		Actual: <b>No</b>
Does dedicated TANK appliance nozzle piping exceed maximum pipe length of 10 ft?	Design: <b>No</b>	Actual: <b>No</b>
Does plenum branch piping exceed maximum pipe length of 3ft?	Design: <b>No</b>	Actual: <b>No</b>
Does the Supply line piping to first overlapping nozzle exceed 42 ft?	Design: <b>No</b>	Actual: <b>No</b>

Is Back-shelf a minimum of 18" Vertically off Appliance **N/A**

Back-shelf Overhang less than 12" **N/A**

No appliance drop has more than 2 nozzles?	Design: <b>True</b>	Actual: <b>True</b>
Is all piping except appliance drops 3/8" Blackiron, Chrome plated, Stainless Steel or 1/2" Copper?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Is all appliance drop piping 3/8" polished stainless steel or polished chrome-plated black iron?		Actual: <b>Yes</b>
Are there any fryers?		Actual: <b>Yes</b>
How many fryers are there?		Actual: <b>4</b>
Enter Width of Fryer 1 Hazard Zone:		Actual: <b>14</b>
Enter Width of Fryer 2 Hazard Zone:		Actual: <b>14</b>
Enter Width of Fryer 3 Hazard Zone:		Actual: <b>14</b>
Enter Width of Fryer 4 Hazard Zone:		Actual: <b>14</b>
Are there any Tilt Skillets?		Actual: <b>No</b>


Is Manual Activation Device Wired into a Fire Loop (Must be 4 wire, in conduit)? Upload a picture of wiring connection of manual activation device.

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A



MAD Installed 10'-20' from Hood at a Point of Egress and 42"-48" AFF

Design: **Yes**

Actual: **Yes**

Extra Fire Stat Added

N/A

**Other Notes:**

*Fire Stat added to Existing Hood.*

**Other Notes:**

*N/A*



**Other Notes:**

N/A



Fire stats are wired in a fire loop with 842 degree high temp wire when ran on top of hoods

Design: **Yes**

Actual: **Yes**

CAS Service Supervised, Assisted or Wired All Supervised Loop Connections

Actual: **Only verified connections at MAD and terminals**

**Other Notes:**

*Two Nozzles added for duct and plenum on existing hood. Adding 8 Flow Points to System.*



**CAS Service**

Verify the correct Fire Stat is installed?

Actual: **360**

Have all shipping covers been removed from fire stats

Design: **Yes**

Actual: **Yes**

Testing of TANK system completed or being completed by:

Actual: **3rd Party Distributor**

Battery Date Code (The actual date FST wrote on batteries with paint pen during SDV)

Actual: **10/14/2024 2:56:00 PM**

Verify the correct amount of TANK appliance nozzles cover the cross-sectional Perimeter or Diameter of the Duct Riser? (If 0 - 75" perimeter equals 1 nozzles, 75 - 150" 2 nozzles, above 150" 3 nozzles)

Design: **Yes**

Actual: **Yes**

Is the system commissioned with the actuator bolted onto the TANK Fire Suppression system? Upload Picture.

Design: **Yes**

Actual: **No**

**Other Notes:**

*Fire System is not commissioned yet. Being installed by 3rd party.*



Is pressure switch installed and functioning properly?

Design: **Yes**

Actual: **Yes**

CAUTION!: If pressure reads above 0.5 psi, immediately remove the primary actuator hose from the primary tank

Actual: **Ok**

Is appliance specific protection  
piped with adequate protection?  
Upload picture.

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A



Use coil liquid leak detector around PAK and braided hose to check for leaks. Are there any leaks present?

Design: **No**

Actual: **No**

Do TANK bottles have 200 PSI with gauges functioning properly? Upload picture

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A



Do all nozzles have metal caps?

Design: **Yes**

Actual: **Yes**

Verify Nozzle Flow Points/Tank Capabilities. Does Nozzles FP exceed Tank Capacity?

Design: **No**

Actual: **No**

Take a photo of Fire System Tag

Actual: **Ok**

Tanks installed securely with straps and mounting hardware?

Design: **Yes**

Actual: **Yes**

After inspection of system, lubricate and change O-ring of primary actuator hose (p/n 19020).

Design: **Replaced**

Actual: **Replaced**

All Faults Are Cleared

Design: **Yes**

Actual: **Yes**

Are DIP switches set correctly according to number of Fire Groups?

Design: **Yes**

Actual: **Yes**

Is TANK system located/mounted in a climate-controlled area?

Design: **Yes**

Actual: **Yes**

**PCU Installations**

NONE

**PCU Installations**

NONE

**AQEs**

NONE

**UDS**

NONE