



Comfort. Under control.

TOPEKA KVS INSPECTIONS

CheckList Information

Name :	TOPEKA F.D. KITCHEN HOOD REQUIREMENTS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GENERAL CONTRACTOR INFORMATION

Company name	National TAB
Site Superintendent's Name	Dan Hertenstein
Site Superintendent's Email	Dan@nationaltab.com
Site Superintendent's Phone	816-215-1593
Name of Project	Topeka BBQ



66128471286_5B153584_ B5DC_4BF6_835C_AC310 9A983B9.jpg

Project Address: Street, City, Zip	1645 Main Street, Topeka KS 66601
------------------------------------	-----------------------------------

PROJECT READINESS VALIDATION

All cooking appliances installed under the hood, lit, and "started up" a if the restaurant was ready to open immediately following the final test	Yes
---	-----




IMG_0622.jpg



IMG_0623.jpg

Is power to exhaust hood and appliances live and connected with proper automatic shut-downs in accordance with NFPA 17A (click on link)	Yes
Are all electrical connections complete, including shunt trip breakers for the shutdown of all electrical under the hood exhaust canopy? All power under the hood must be shut down upon activation of the fire system.	Yes
Has make up air been verified to shut down and exhaust been verified to stay running or start-up upon activation of hood system?	Yes
Is gas pressure supplied to the appliances, and have the pilots been lit?	Yes
Has automatic gas shut down been verified upon activation of the hood system?	Yes
Are hood controls and sensors connected and function in accordance with NFPA 17A?	Yes
Is building fire alarm live and connected to the hood suppression system? (WE NEED NA option here per the form)	Yes
Are Appliances installed, lit, and in correct location with no deviations from initial approved plans?	Yes
Are the hood and hood controls fully functional and free of error codes on the LED display? (WE NEED NA option here per the form)	Yes



IMG_1311.jpg

Insert Video of functional Pre-Test of unit show visible signs of alarm indication, MUA shut-off, Exhaust On, Gas and Power has been shut-off Pass

- [Open](#) 66128474623_1E8C17E6_EEC6_48D7_A512_606C4319DB6F.MOV

SCHEDULING

Requested testing date (3 full working day notice is required) 04/21/2022

Time of Requested inspection 8:00 AM

WITNESS

Name Dan Hertenstein

Date 04/18/2022