

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 10/23/2025**  
**Completed By: National TAB**

**PROJECT**  
**10-13-25 QT #0839 MABLETON, GA**

695 VETERANS MEMORIAL HWY SW

MABLETON, GA

**Client**

QUIKTRIP  
4705 SOUTH 129TH EAST AVENUE  
TULSA, OK 74134

# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Issue Data	4
Balance Schedule	11
Checklist	12
RTU-1	18
RTU-2	20
RTU-3	22
EF-1 - Exhaust	24
Combi-Oven Grille	26
EF-3 - Hood Exhaust	27
Kitchen Hood Type I	29
GRD Layout	31



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA  
Function: Test, Adjust, & Balance

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's was measured with a flow hood to establish total flow. The total flow was then adjusted via the VFD so that airflow fell within design tolerances. All diffusers on the kitchen RTU were balanced to the engineer's design flow. The diffusers on the sales floor were only adjusted when there were noticeable issues present like drafting or dampers that were found completely closed. The Hoods On outside air rate was set by first establishing the typical QT set point at the Emerson controller and then making manually adjustments on the roof. The hoods off airflow setpoint was found by adjusting the damper position at the Emerson controller until the design airflow was achieved. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. After completion of TAB all overrides were released.

### Kitchen Exhaust Hood & Associated Fans

The kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

### Restroom Exhaust Fans

The restroom exhaust fans were measured with a flow hood. The total flow was balanced for the fan with the exception of the new grille over the combi-oven, which was balanced to the listed design.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

## Issue List

- DIFFUSERS ARE THE WRONG TYPE
- HOOD SIDE PANELS
- MISSING RETURN



10-13-25 QT #0839 MABLETON, GA

**Project Issue Information**

**Issue Name :** DIFFUSERS ARE THE WRONG TYPE  
**Description :** The installed diffusers in the kitchen are not the specified model  
**Created By :** National TAB **Assigned To :** National TAB - Sagar Patel  
**Status :** Open  
**Priority :** Medium **Asset Tag :**  
**Originated Date :** 10/16/2025 - Ben Searles - National TAB

Project Issue File Details

**10/16/2025**

**GRILLE, REGISTER, & DIFFUSER SCHEDULE**

MANUFACTURER	MODEL	SERVICE	FACE SIZE	HOOK SIZE	DESCRIPTION	NOTES
TITUS	300L	STANDARD	18" X 18"	SEE PLAN	34" 30" BLADE 3000FS GRILLE ALL W/PT	Q
TITUS	300FS	SPR	22" X 22"	SEE PLAN	2000FS 20" X 20" GRILLE ALL W/PT	Q

**10/16/2025**



Project Issue Response Details

- **11/12/2025 National TAB - Sagar Patel**
  - Diffusers are still incorrect. Titus diffusers are on back order.







10-13-25 QT #0839 MABLETON, GA

**Project Issue Information**

**Issue Name :** HOOD SIDE PANELS  
**Description :** The hood side panels are not installed along the wall.  
**Created By :** National TAB                      **Assigned To :** National TAB - Brianna Biggs  
**Status :** Open  
**Priority :** Low                                      **Asset Tag :**  
**Originated Date :** 10/16/2025 - Ben Searles - National TAB

Project Issue File Details



10/16/2025

Project Issue Response Details

- **11/12/2025 National TAB - Sagar Patel**
  - Hood end panels are now being installed on right side of hood only. Panel needs to be installed.



**11/12/2025**



10-13-25 QT #0839 MABLETON, GA

**Project Issue Information**

**Issue Name :** MISSING RETURN  
**Description :** Return grille 1-4 is not installed. Unable to balance EF1 until the return is installed.  
**Created By :** National TAB                      **Assigned To :** National TAB - Sagar Patel  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 10/16/2025 - Ben Searles - National TAB

Project Issue File Details



Project Issue Response Details

- **11/12/2025 National TAB - Sagar Patel**
  - Return grille is not correct and ceiling is exposed.



11/12/2025

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	821	350	377				
RTU-2	SALES	800	782	350	361				
RTU-3	BOH/KITCHEN	800	864	350	366				
EF-1	RR/JANITOR					750		750	
EF-3	HOOD					1350	1285	0	0
<b>TOTALS</b>		2400	2467	1050	1104	2100	1285	750	0

#### HOODS ON

##### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2467
TOTAL EXHAUST	2100	1285
<b>NET AIRFLOW</b>	300	1182

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0058
SIDE	0.0101
REAR	0.0055
<b>AVERAGE</b>	<b>0.0071</b>

#### HOODS OFF

##### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1104
TOTAL EXHAUST	750	0
<b>NET AIRFLOW</b>	300	1104

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: Exhaust Fans
- 03: Hoods
- 04: Final Tests



10-13-25 QT #0839 MABLETON, GA

CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/06/2025 - Trinity Dodds - National TAB

**Completed Date :** 11/12/2025 - Sagar Patel - National TAB

CheckList Item Details

RTU's/AHU's

Evaporator coils are clean?	Pass
-----------------------------	------

Comment:

Condenser coils are clean?	Pass
----------------------------	------

Comment:

Gas piping is installed and valves are turned on?	N/A
---	-----

Comment:

Unit free of noticeable noise and vibration	Pass
---	------

Comment:



10-13-25 QT #0839 MABLETON, GA

**CheckList Information**

**Name :** 02: Exhaust Fans **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/06/2025 - Trinity Dodds - National TAB  
**Completed Date :** 11/12/2025 - Sagar Patel - National TAB

**CheckList Item Details**

EF's

Hinge kit installed installed on hood fan? Pass

Comment:

Flex conduit is long enough so that fan can be completely tilted back? Pass

Comment:

No major leakage around the fan base Pass

Comment:

Unit is free of noise and vibration Pass

Comment:



**10-13-25 QT #0839 MABLETON, GA**

**CheckList Information**

**Name :** 03: Hoods **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/06/2025 - Trinity Dodds - National TAB  
**Completed Date :** 11/12/2025 - Sagar Patel - National TAB

**CheckList Item Details**

**HOODS**

---

**Hood is free of alarms?** Pass

**Comment:**

---

**Hood is free of damage?** Pass

**Comment:**

---

**End panels are installed per prototype?** Fail

**Comment:**

---



10-13-25 QT #0839 MABLETON, GA

CheckList Information

**Name :** 04: Final Tests **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/06/2025 - Trinity Dodds - National TAB

**Completed Date :** 11/12/2025 - Sagar Patel - National TAB

CheckList Item Details

**FINAL CHECKS**

**HOOD CAPTURE TEST**

**List kitchen equipment turned on for testing**

**Comment:**

FRYER AND OVEN

**List smoke candle type used**

**Comment:**

45 SECOND SMOKE EMITTER

**Smoke test capture % - Perimeter of hood**

**Comment:**

100%

**Smoke test capture % - Top of cooking surface**

**Comment:**

100%

**WITNESS**

**Date test was completed**

11/12/2025

**Comment:**

---

**TAB tech name / Firm**

**Comment:**

SAGAR PATEL / NATIONAL TAB INTELLIGENCE

---

**Site super name / Firm**

**Comment:**

NOT ON SITE

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

N/A

---

**BUILDING PRESSURE**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

Pass

---

**Comment:**

---



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## System/Unit: AHU/RTU

Asset: RT-1

AREA:SALES FLOOR

Unit Data		
	Design	Actual
MFG	NA	AAON
Serial Num	-	201808-ANEL17345
Model Num	NA	RN-013-8-0-EAOA-152
Num OA Filters 1	-	1
OA Filter Size 1	-	35X22.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	-	3.0
Motor Rpm	-	1760
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	10.6

Test Data		
	Design	Actual
SF CFM	4200	4135
SF RPM	-	1368
OA CFM (Hoods On)	800	821
OA CFM (Hoods Off)	350	377
RL Voltage	-	217 / 216 / 216
RL Amperage	-	9.1 - VFD
VFD Max SetPt	-	45.6 HZ
VFD Min SetPt	-	24 HZ
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	30%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.82"
Fan Suction SP	-	-1.05"
Fan Discharge SP	-	0.67"
Total ESP	-	1.49"
Fan Total SP	-	1.72"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	NO
Condensate Drain Installed	YES

Completed By: Ben Searles on 10/16/2025

**Unit Data - PHOTO LOG**



**10/16/2025**



**10/16/2025**



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## System/Unit: AHU/RTU

Asset: RT-2

AREA:SALES FLOOR

Unit Data		
	Design	Actual
MFG	NA	AAON
Serial Num	-	201807-ANEK17344
Model Num	NA	RN-013-8-0-EAOA-152
Num OA Filters 1	-	1
OA Filter Size 1	-	35X22.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	-	3.0
Motor Rpm	-	1760
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	10.6

Test Data		
	Design	Actual
SF CFM	4200	4097
SF RPM	-	1368
OA CFM (Hoods On)	800	782
OA CFM (Hoods Off)	350	361
RL Voltage	-	215 / 216 / 216
RL Amperage	-	9.5 - VFD
VFD Max SetPt	-	45.6 HZ
VFD Min SetPt	-	24 HZ
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.96"
Fan Suction SP	-	-1.22"
Fan Discharge SP	-	0.52"
Total ESP	-	1.48"
Fan Total SP	-	1.74"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	NO
Condensate Drain Installed	YES

Completed By: Ben Searles on 10/16/2025

## Unit Data - PHOTO LOG



10/16/2025



10/16/2025



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## System/Unit: AHU/RTU

Asset: RT-3

AREA:BOH/KITCHEN

Unit Data		
	Design	Actual
MFG	NA	AAON
Serial Num	-	201808-ANEK17346
Model Num	NA	RN-013-8-0-EAOA-152
Num OA Filters 1	-	1
OA Filter Size 1	-	35X22.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	-	3.0
Motor Rpm	-	1760
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	10.6

Test Data		
	Design	Actual
SF CFM	4200	4141
SF RPM	-	1349
OA CFM (Hoods On)	800	864
OA CFM (Hoods Off)	350	366
RL Voltage	-	161 VFD
RL Amperage	-	9.58 VFD
VFD Max SetPt	-	46 HZ
VFD Min SetPt	-	24 HZ
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.83"
Fan Suction SP	-	-1.03"
Fan Discharge SP	-	0.76"
Total ESP	-	1.59"
Fan Total SP	-	1.79"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	NO
Condensate Drain Installed	YES

Completed By: Sagar Patel on 11/12/2025

### Unit Data - PHOTO LOG



10/16/2025



11/12/2025



# National TAB

Project:10-13-25 QT #0839 MABLETON, GA

## AHU/RTU

**Diffuser Supply (GRD)**

**RT-3/BOH/KITCHEN**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SUPPORT SERVICE	SI	12"	800	1	979	874	874	109.3
SGRD2	SUPPORT SERVICE	SI	12"	800	1	802	791	791	98.9
SGRD3	SUPPORT SERVICE	SI	12"	800	1	783	804	804	100.5
SGRD4	SUPPORT SERVICE	SI	12"	800	1	834	758	758	94.8
SGRD5	WORKROOM	ES	10"	500	1	397	453	453	90.6
SGRD6	WORKROOM	ES	10"	500	1	352	461	461	92.2
Total				4200		4147	4141	4141	98.6%

Completed By: Sagar Patel on 11/12/2025



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

System/Unit: FAN - Exhaust

Asset: EF1


AREA:RR/JANITOR

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	DR50HFA
Serial Num	-	3470314
Type	-	DOWNBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	N/L
Horsepower	-	0.5
Motor Rpm	-	N/L
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	5.6
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	750	
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Inlet SP	-	
Fan Discharge SP	-	

**Unit Data - PHOTO LOG**



**10/16/2025**



# National TAB

Project:10-13-25 QT #0839 MABLETON, GA

Diffuser Ret/Exh (GRD)

## EF1/RR/JANITOR

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD4	SUPPORT SERVICE	RI	8"	150					-
Total				150		0	0	0	0%



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## System/Unit: FAN - Exhaust

Asset: EF3

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	DU50HFA
Serial Num	-	7644850
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	48
Horsepower	1/2	0.5
Motor Rpm	-	1800
Phase	-	1
Voltage (rated)	-	208
Amperage (rated)	-	3.6
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	1350	1285
Fan RPM	-	1214
Fan Rotation	-	CCW
Motor RPM	-	1214
System SetPt	-	53 HZ
RL Voltage	-	217
RL Amperage	-	1.8
Total ESP	-	0.19"
Fan Inlet SP	-	-0.19"
Fan Discharge SP	-	1 ATM

Completed By: Sagar Patel on 11/12/2025

Notes:  
FAN IS RUNNING BACKWARDS

Written By: Ben Searles on 10/16/2025

**Unit Data - PHOTO LOG**



**10/16/2025**



# National TAB

Project: 10-13-25 QT #0839 MABLETON, GA

## System/Unit: Kitchen Hood Type I

Asset: HD1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-F	6030ND-2-F
Job / Serial Num	-	7644850
Type	-	TYPE I - CANOPY
Hood length	-	108"
Hood Width	-	60"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	16X20
Filter Qty 1	-	6
Filter AK factor size 1	-	2.08
Filter Total AK Area	-	12.48
Filter1 FPM	-	86
Filter2 FPM	-	103
Filter3 FPM	-	118
Filter4 FPM	-	109
Filter5 FPM	-	105
Filter6 FPM	-	101
Filter Ave FPM(corr)	-	103
CFM	1350	1285

Cooking Equipment	
	Actual
Item 1	OPEN FRYER
Item 2	TOASTER OVEN

Completed By: Sagar Patel on 11/12/2025

Notes:  
HOOD NOT IN EMERSON CONTROLLER.

Written By: Ben Searles on 10/16/2025

## Unit Data - PHOTO LOG



10/16/2025

