

Fan Test Sheet

Project:	CAVA 4 Columbus Circle	System:	ACU-1
Location:	1st Floor	Serves:	Dining/Retail
Instrument:	Shortridge ADM-860c	Date:	08/25/25

Fan Data	
Make:	Daikin
Model:	FXMQ72TAVJU
Serial No.:	K000340

Motor Data			
HP:		RPM:	
Phase:	1	SF:	1.15
	Rated		Actual
Volts:	208-230		219
Amps:	5.20		3.4
Hz:	60		60

Air Flow Data		
	Design	Actual
Total	2,600	2,543
Outside Air	450	460

Direct Drive-no drive package		
	Size	Bore
Motor		
Fan		
Belts		
Centerline Dist.		
	Design	Actual
Fan RPM		High Speed

Static Pressure		
Design ESP	1.00	in.w.c.
Unit Inlet	-0.14	in.w.c.
Unit Discharge	NA	in.w.c.
Total ESP		in.w.c.

Duct					Design		Actual				Notes
No.	Height	Width	Insul.	Area	FPM	CFM	AFPM	CFM	SP	%	
1	8	OA Duct	0.5	0.53	842	450	860	460	-0.13	102%	Outside Air
2											

Notes:

No access to discharge duct work.

Outlet Test Sheet

Project:	CAVA 4 Columbus Circle		
System:	ACU-1	Location:	1st Floor
Instrument:	Shortridge 8403	Date:	08/25/25

Area Served	Outlet					Design		Final		Notes
	Drwg	No.	Type	Size	Ak	FPM	CFM	FPM	CFM	
Retail/Dining	M-101	1-1	SG	18x6	0.53	917	490	875	468	
Retail/Dining	M-101	1-2	SG	18x6	0.53	917	490	920	492	
Retail/Dining	M-101	1-3	SG	18x6	0.53	917	490	910	486	
Retail/Dining	M-101	1-4	SG	18x6	0.53	917	490	869	465	
Retail/Dining	M-101	1-5	SG	18x6	0.53	917	490	918	491	
Retail/Dining	M-101	1-6	CD	5	DR		150		142	
							2600		2543	
Notes:										

Fan Test Sheet

Project:	CAVA 4 Columbus Circle	System:	ACU-2
Location:	1st Floor	Serves:	Service/Prep
Instrument:	Shortridge ADM-860c	Date:	08/25/25

Fan Data	
Make:	Daikin
Model:	FXMQ72TAVJU
Serial No.:	K000329

Motor Data			
HP:		RPM:	
Phase:	1	SF:	1.15
	Rated		Actual
Volts:	208-230		218
Amps:	5.20		3.40
Hz:	60		60

Air Flow Data		
	Design	Actual
Total	2,608	2,382

Direct Drive-no drive package		
	Size	Bore
Motor		
Fan		
Belts		
Centerline Dist.		
	Design	Actual
Fan RPM		High

Static Pressure		
Design ESP	1.00	in.w.c.
Unit Inlet		in.w.c.
Unit Discharge		in.w.c.
Total ESP		in.w.c.

Notes:
 Sheetrock ceilings no access to ACU; access door not installed.

Fan Test Sheet

Project:	CAVA 4 Columbus Circle	System:	ACU-3
Location:	1st Floor	Serves:	Service/Prep
Instrument:	Shortridge ADM-860c	Date:	

Fan Data	
Make:	Daikin
Model:	FXMG36TBVJU
Serial No.:	E001994

Air Flow Data		
	Design	Actual
Total	1,120	946

Static Pressure		
Design ESP	1.00	in.w.c.
Unit Inlet	-0.04	in.w.c.
Unit Discharge	0.19	in.w.c.
Total ESP	0.23	in.w.c.

Motor Data			
HP:	0.5	RPM:	
Phase:	1	SF:	1.15
		Rated	Actual
Volts:		208-230	221
Amps:		2.50	1.40
Hz:		60	60

Direct Drive-no drive package		
	Size	Bore
Motor		
Fan		
Belts		
Centerline Dist.		
	Design	Actual
Fan RPM		High

Notes:

No access to filters, possible dirty filters.

Abbreviation List

Abbreviation	Meaning	Abbreviation	Meaning
p	Air Changes per Hour	LD	Linear Diffuser
AFPM	Actual Feet per Minute	LR	Linear Return
AHU	Air Handling Unit	LWT	Leaving Water Temperature
Ak	Area Factors	MA	Mixed Air
AMPS	Amperages	MAU, MUA	Make-Up Air Unit
BHP	Brake Horsepower	Max	Maximum
BMS	Building Management System	MBH	Thousand BTUs per Hour
BR	Bottom Return	Mfr	Manufacturer
BTU	British Thermal Unit	Min	Minimum
CD	Ceiling Diffuser	N/A	Not Available, Not Accessible
CEF	Ceiling Exhaust Fan	No.	Number
CF	Cabinet Fan	OA	Outside Air
CF for DDC	BMS Correction Factor	OBD	Opposed Blade Damper
CFM	Cubic Feet per Minute	OD	Outside Diameter
CH	Chiller	OED	Open End Duct
CHWC, CC	Chilled Water Coil, Cooling Coil	PSI	Pounds per Square Inch
CR	Ceiling Return	RA	Return Air
CS	Circuit Setter	RCP	Radiant Ceiling Panel
CT	Cooling Tower	Rdgs	Readings
CV	Constant Volume	Req'd	Required
dB	Decibel	RG	Return Grille
Dia	Diameter	RGD(s)	Register(s), Grille(s), Diffuser(s)
Dist	Distribution	RHC	Reheat Coil
dP, DP	Differential Pressure	Rm Press	Room Pressure
DR	Direct Read	RP	Radiant Panel
Drwg	Drawing	RPM	Revolutions per Minute
EADB	Entering Air Dry Bulb	RR	Return Register
EAWB	Entering Air Wet Bulb	RTU	Roof Top Unit
EF	Exhaust Fan	SA	Supply Air
EG	Exhaust Grille	SD	Supply Diffuser
ER	Exhaust Register	SG	Supply Grille
ESP	External Static Pressure	SL	Slot
EWT	Entering Water Temperature	SNRKL	Snorkel
EX / EXH	Exhaust	SP	Static Pressure
F	Fahrenheit	SqFt	Square Feet
FCU	Fan Coil Unit	SR	Supply Register
FLA	Full Load Amperage	Stpt	Setpoint
FPB	Fan Powered Box	TADBF	Total Air Delivered by Fan
FPM	Feet per Minute	Tech	Technician
FtHd	Feet of Head	Temp	Temperature
GPM	Gallons per Minute	TF	Thermafuser
HP	Horsepower	TR	Top Register
HWC, HC	Hot Water Coil, Heating Coil	Trav	Traverse
HX	Heat Exchanger	TSP	Total Static Pressure
Hz	Hertz	V	Volt / Voltage
incw	Inches Water Column	VAV	Variable Air Volume
Insul	Insulation	VFD	Variable Frequency Drive
kW	Kilowatt	WMS	Wire Mesh Screen
LADB	Leaving Air Dry Bulb		
LAWB	Leaving Air Wet Bulb		

Calibrated Instrument List

Functions/ Instrument Type	NEBB Required Specifications			Qualifying Instrument			
	Minimum Range	Accuracy	Resolution	Manufacturer	Model No.	Serial No.	Calibration Date
Rotation Measurement	0-5000 RPM	± 2% of reading ± 2 RPM	1 RPM	Monarch	PLT-200	1957130	8/21/2025
Temperature Measurement	-40 to 240o F	± 0.5% of reading + 1.4o F	0.2o F	Fluke	52II	43651013WS	8/21/2025
Temperature Measurement Air	-40 to 240o F	± 0.5% of reading + 1.4o F	0.2o F	Fluke	80PK-24	I193656	8/24/2024
Temperature Measurement Immersion	-40 to 240o F	± 0.5% of reading + 1.4o F	0.2o F	Fluke	80PK-22	I193657	8/24/2024
Temperature Measurement Contact	-40 to 240o F	± 0.5% of reading + 1.4o F	0.2o F	Fluke	80PK-3A	I193658	8/24/2024
Electrical Measurement CAT III True RMS							
Volts AC	0 to 600 VAC	± 2% of reading ± 5 digits	1.0 Volt	Fluke	323	33090237WS	7/23/2025
Amperes	0 to 100 Amps	± 2% of reading ± 5 digits	0.1 Ampere	Fluke	323	33090237WS	7/23/2025
Air Pressure Measurement	0 to 10.00 in w.g.	± 2% of reading ± 0.001 in w.g.	0.001 in w.g. ≤ 1 in w.g. 0.01 in w.g. > 1 in w.g.	Shortridge	ADM-860c	M15061	5/8/2025
Air Velocity Measurement Hot Wire Anemometer OR Airfoil with Digital Meter	50 to 3900 fpm	±5% of reading, not less than ±7 fpm	1.0 fpm	Shortridge	ADM-860c	M15061	5/8/2025
Air Velocity Measurement Rotating Vane	50 to 2500 fpm	± 2% of reading ± 4 fpm	1.0 fpm	Extech	AN300	A04783	7/9/2025
Humidity Measurement	10 to 90% RH	± 3% RH	1.00%	Extech	RH390	A24111671	6/30/2025
Direct Reading Hood	100 to 2000 cfm	± 5% of reading ± 7 cfm	1 cfm	Shortridge	8403	M15061	5/8/2025
Hydronic Pressure Measurement	-30 in h.g. to 60 PSI	± 2% of reading ± 1 PSI	0.5 PSI	Shortridge	HDM-250	W16072	8/21/2025
	0 to 100 PSI	± 2% of reading ± 1 PSI	1.0 PSI	Shortridge	HDM-250	W16072	8/21/2025
	0 to 200 PSI	± 2% of reading ± 1 PSI	2.5 PSI	Shortridge	HDM-250	W16072	8/21/2025
Hydronic Differential Pressure Measurement	0 to 100 in w.g.	± 2% of reading ± 2 in. w.g.	1.0 ft. w.g.	Shortridge	HDM-250	W16072	8/21/2025
	0 to 200 ft. w.g.	± 2% of reading ± 0.2 ft. w.g.	1.0 ft. w.g.	Shortridge	HDM-250	W16072	8/21/2025