

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**

NATIONAL TAB

Comfort. Under control.

Report: Test, Adjust, & Balance

Date: 4/26/2022

**PROJECT
CHIPOTLE #04-3588 - COSTA MESA, CA**

468 E 17TH ST

COSTA MESA, CA 92627

Client

1401 Wynkoop Street, Suite 500

Denver, CO 80202



National TAB

Project: CHIPOTLE #04-3588 - COSTA MESA, CA

Table Of Contents

Section	Page #
Checklist Data	3





Comfort. Under control.

CHIPOTLE #04-3588 - COSTA MESA, CA

CheckList Information

Name : TECH - 1 - INITAL READINGS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

BEFORE MAKING ANY AJUSTMENTS TAKE THE FOLLOWING MEASUREMENTS

HOOD EF

INITIAL AIRFLOW	3018 CFM TOTAL - EF-1: 0.91" SP, 45.4 HZ / EF-2: 1.00" SP, 45.4 HZ
INITIAL AMPERAGE	EF-1: 2.3 / EF-2: 2.3
INITIAL VOLTAGE	EF-1: 196/196/196 / EF-2: 196/196/196

HOOD MUA

INITIAL AIRFLOW	1632 CFM
INITIAL AMPERAGE	3.6
INITIAL VOLTAGE	178/178/178





Comfort. Under control.

CHIPOTLE #04-3588 - COSTA MESA, CA

CheckList Information

Name : TECH - 2 - INSPECTION CHECKLIST **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

EF's

Rotation is correct? YES

Belts are tight? N/A - DD

There is no major leakage around base of fan? NO

Unit free of noticeable noise and vibration? YES

MUA

Rotation is correct? YES

Unit free of noticeable noise and vibration? YES

Intake air filter is clean? (If not, remove for testing) SOME MINOR LOADING

HOODS

Vertical end panels are installed on left and right sides of the hood? YES - GAPPING AT THE TOPS OF BOTH END PANELS. FEET ARE MISSING ON THE END PANELS.

PSP appears to be clean? MOSTLY BUT THERE IS SOME LOADING VISIBLE.

Hood exhaust filters appear to be clean? If not YES - HANDLES MISSING AND THERE IS A SMALL GAP WHEN FILTERS ARE PUSEHD TOGETHER.

PICTURES TAKEN OF:

All Issues YES

EF, MUA and Hood YES







Comfort. Under control.

CHIPOTLE #04-3588 - COSTA MESA, CA

CheckList Information

Name : TECH - 3 - FINAL TESTS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing	FRYER, RICE COOKER, RANGE, GRILL
List smoke candle type used	45 SEC SMOKE CANDLE & OBSERVED COOKING
Smoke test capture - Perimeter of hood	100%
Smoke test capture - Top of cooking surface	100%

WITNESS

Date test was completed	4/21/2022
TAB tech name	WILL T / DAN H - NATIONAL TAB
Take video of smoke test	Yes

- [Open](#) IMG8029.MOV
- [Open](#) IMG8030.MOV
- [Open](#) IMG8032.MOV

Building pressure at front & back doors (All Systems On)	-0.002" AVG
--	-------------

