

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	6150	6231	4400	4416	1750	1815	28.5%	29.1%						
RTU-2	KITCHEN	6025	5638	4325	3897	1700	1741	28.2%	30.9%						
PRV-2	GRIDDLE											1500	1530		
PRV-3	FRYER											1500	1606		
PRV-1	RESTROOM													375	375
EF-1	BOH													75	71
<b>TOTALS</b>		12175	11869	8725	8313	3450	3556			0	0	3000	3136	450	446

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3450	3556
TOTAL EXHAUST	3450	3582
<b>NET AIRFLOW</b>	0	-26

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.0005
SIDE	-0.0009
REAR	-0.0007
<b>AVERAGE</b>	<b>-0.0007</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: