

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8500	7635	6850	6015	1650	1620	19.4%	21.2%						
AC-2	SIDE DINING	2830	0	2080	0	750	0	26.5%	#DIV/0!						
AC-3	MAIN DINING	4000	0	3000	0	1000	0	25.0%	#DIV/0!						
AC-4	MAIN DINING	2765	0	2165	0	600	0	21.7%	#DIV/0!						
AC-5	PLAY AREA	1800	0	1500	0	300	0	16.7%	#DIV/0!						
EF-1	HD1 L+R PRESS COOKER											1912	1998		
EF-2	HD2/HD3 FRYERS											1402	1517		
EF-3	RESTROOM													400	0
<b>TOTALS</b>		19895	7635	15595	6015	4300	1620			0	0	3314	3515	400	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4300	1620
TOTAL EXHAUST	3714	3515
<b>NET AIRFLOW</b>	586	-1895

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H20)
FRONT	NA
SIDE	NA
REAR	NA
<b>AVERAGE</b>	<b>#DIV/0!</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: !

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C.

NOTES: