

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1		4000	2725	3000	2725	1000	0	25.0%	0.0%						
RTU-2		2600	2621	2100	2621	500	0	19.2%	0.0%						
MUA-1										2250	1980				
KEF-1												3600	4317		
EF-3												150	0		
<b>TOTALS</b>		6600	5346	5100	5346	1500	0			2250	1980	3750	4317	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3750	1980
TOTAL EXHAUST	3750	4317
<b>NET AIRFLOW</b>	<b>0</b>	<b>-2337</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.068
SIDE	
REAR	
<b>AVERAGE</b>	<b>-0.068</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES: