



Comfort. Under control.

11-21 CHICK-FIL-A #00701 - ROSWELL, GA (ROSWELL CORNERS FSU) REINVEST

CheckList Information

Name :	BUILDING READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GENERAL READINESS	
SUBSTANTIAL COMPLETION DATE?	11/04/2022
ANTICIPATED DATE OF TURNOVER DATE?	11/14/2022
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	NO.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	NO.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.

ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - RTUS ARE INSTALLED AND WIRED. STARTUPS PENDING PERM POWER - ETA IS 11/11.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY?

YES.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANTICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - ON SITE. ANTICIPATING STARTUPS ON 11/11.

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

8'

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

NO - 11/10.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

NO - 11/10.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

Yes

Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS PENDING PERM POWER - ANTICIPATING 11/11.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS PENDING PERM POWER - ANTICIPATING 11/11.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS PENDING PERM POWER - ANTICIPATING 11/11.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR?

NO - 11/10.

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

Yes

MECHANICAL CONTRACTOR NAME, PHONE
NUMBER, AND EMAIL ADDRESS:

AIR MECHANICAL: ZACHARY WELLWOOD 678-
992-3332 ZWELLWOOD@AIRMECH-INC.COM

Notes/Comments :

9/12: SENDING EMAIL TO TEAM @10AM TO CALL BACK/EMAIL BY 1PM EASTERN TIME ON WEDNESDAY (9/14)
WITH COMPLETED CHECKLIST.// 9/14: LVM @9AM FOR RUSTY TO CALL BACK/EMAIL BY 1PM EST TODAY.
SENDING FOLLOW UP EMAIL.// 11/8: RECEIVED CHECKLIST FROM TEAM.