

Report By:

National TAB  
1329 E Kemper Rd, Ste 4210  
Cincinnati, OH 45246



Report: Test and Balance  
Date: 11/2/2021

**PROJECT**  
**KROGER #035-540 - PLANO, TX (PLATINUM**  
**PREDESIGN)**

3305 N DALLAS PKWY  
PLANO , TX

Client

Kroger Division 035  
751 FREEPORT PKWY  
COPPELL, TX 75019

Powered by



**FACILIBUILD**

[www.facilibuild.com](http://www.facilibuild.com)

# National TAB

Project: KROGER #035-540 - PLANO, TX (PLATINUM PREDESIGN)

## Table Of Contents

Section	Page #
Recommendation List	3
Pictures	4
Building Analysis	17
Main Sales RTU Checklist	19
General RTU's Checklist	20
Fans Checklists	21
AHU/RTU	24
FAN - Exhaust	31
FAN - Supply	39
Kitchen Hood Type I	41
As Built Sketch	43

## RECOMMENDATION LIST

Assigned Organization: National TAB

Status: Not Submitted

Asset:

PRIORITY (HIGH/LOW/INFO ONLY)	
LOW	RTU-1 (North Main Sales) has excessive trash inside the electrical compartment. Recommend removing.
HIGH	RTU-1 (North Main Sales) has rust accumulation noted on the heater section. Recommend checking that there are no leaks due to amount of rust noted.
HIGH	RTU-1 (North Main Sales) and RTU-2 (South Main Sales) outside air intakes are clogged. Recommend cleaning.
HIGH	RTU-2 (South Main Sales) belt is not on the pulley and there are also 2 groove pulleys. Recommend installing proper size and quantity of belts.
HIGH	RTU-2 (South Main Sales) one of the two motors is locked up and the RTU is not operational. The RTU is turned off.
LOW	Filters are dirty for all RTU's. Recommend replacing.
LOW	RTU-4 (Bakery) and RTU-5 (Mezz Offices) Condenser fins are damaged. Recommend trying to straightened to improve performance.
LOW	RTU-4 (Bakery) and RTU-5 (Mezz Offices) are missing mesh outside air filters. Recommend installing.
HIGH	RTU-7 (Clicklist) has the VFD bypassed. Recommend replacing the VFD.
LOW	EF8A belt is starting to crack. Recommend replacement.
HIGH	SF2 (Deli hood left) has no voltage and is not operational. Both SF-1 and SF-2 are old "box" style MUA's that are nonconditioned and nontempered. Recommend replacing both with new heated and conditioned MUA's. Or if possible, completely eliminate if possible. Appears that based on the current equipment and application some MUA will be required.
INFO	EF-14 (Manager's office) is not operational. May not be necessary to replace fan depending on if the area still requires exhaust. Recommend consulting engineer of record.

**Notes/Comments:**



**STORE FRONT**



**BAKERY OVEN**



**DELI HOOD LEFT**



**DELI HOOD RIGHT**



**CPC PANEL**



---

**EF8 & 8A W/ SF1 & 2 DELI HOOD EXHAUST AND SUPPLY FANS**



---

**LEFT DELI HOOD EF8A**  
Belt starting to crack




---

**EF9 SEAFOOD**



---

**EF10 PUBLIC RESTROOMS**



---

**EF11 ELEVATOR ROOM**



---

**EF12 BACK RR**



---

**EF14 MANAGER OFFICE**

Not running




---

**EF16 BAKERY OVEN**



---

**RTU1 NORTH MAIN SALES**



---

**NORTH MAIN SALES RTU FILTER SECTION**

Dirty



---

**NORTH MAIN SALES RTU ELECTRICAL**



---

**NORTH MAIN SALES RTU ELECTRICAL VESTIBULE**



---

**NORTH MAIN SALES RTU EVAPORATOR SECTION**



---

**NORTH MAIN SALES RTU FAN SECTION**



---

**NORTH MAIN SALES RTU DRAINS**



---

**NORTH MAIN SALES RTU HEAT SECTION**



---

**NORTH MAIN SALES RTU HEAT SECTION RUST**



---

**NORTH MAIN SALES RTU HEAT EXCHANGER**

Check for leaks due to amount of rust in heat section



---

**NORTH MAIN SALES RTU O/A INTAKE**

Clogged



---

**RTU2 SOUTH MAIN SALES**



### **SOUTH MAIN SALES RTU O/A INTAKE**

Clogged



### **SOUTH MAIN SALES RTU HEAT SECTION**



### **SOUTH MAIN SALES RTU DRAINS**



### **SOUTH MAIN SALES RTU FAN SECTION**

Condition of belts are good but not on pulley.



---

### **SOUTH MAIN SALES RTU BELTS**

Belts are not on one of the motors



---

### **SOUTH MAIN SALES RTU EVAPORATOR SECTION**



---

### **SOUTH MAIN SALES RTU MOTOR**

1 of the two motors is locked up. Turned unit off



---


### **SOUTH MAIN SALES RTU FILTERS**

Dirty



---

### **SOUTH MAIN SALES RTU ELECTRICAL VESTIBULE**



**SOUTH MAIN SALES RTU ELECTRICAL**



**RTU3 DOCK**



**RTU3 FILTER SECTION**



**RTU3 FILTERS**

Dirty



**RTU3 HEAT SECTION**



**RTU3 ELECTRIC SECTION**



**RTU3 DRAIN**



**RTU4 BAKERY**




**RTU4 CONDENSER FINS**  
Damaged



**RTU4 DRAIN**



**RTU4 O/A INTAKE**



**RTU4 GAS VALVE POSITION**




**RTU5 MEZZ OFFICES**



**RTU5 O/A INTAKE**

Filter missing



**RTU5 CONDENSER FINS**

Heavily damages fins



**RTU5 DRAIN**



**RTU6 PHARMACY**



**RTU6 ELECTRIC SECTION**



**RTU6 FILTER SECTION**



**RTU6 FILTERS**

Dirty




**RTU6 GAS VALVE POSITION**



**RTU6 DRAIN**



**RTU7 CLICKLIST**



**RTU7 ELECTRICAL SECTION**  
VFD Bypassed



**RTU7 FILTER SECTION**



**RTU7 FILTERS**



**RTU7 GAS VALVE POSITION**



**RTU7 DRAIN**

## TECH - BUILDING ANALYSIS

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>GENERAL CONDITIONS Of Retail (sales) Floor</b>	
<b>Instructions: Fill out based upon actual experience or testing in space and/or communicate with store manager to provide any insight of issues occurring.</b>	
Any drafting occurring? Drafts on open cooler cases, front areas, signs, etc?	NO
Any Comfort issues noticed or manager statements?	NO
Building pressure good? Is outside air drafting into space? Can you take a building pressure?	NEUTRAL
Any significant ventilation noise in Retail	NO
<b>Perimeter Area's</b>	
Bakery & Deli hoods Capture 100%?	YES
Office/mezzanine area's comfortable or any complaints from employees?	GOOD
Break room area comfortable or any complaints from employees?	GOOD
Any issues in meat/seafood areas or complaints from employees?	NONE
Any noticable issues in back dock areas?	NO
Does building have seperate cooler compressor room within the Facility space (not on roof)?	YES
If Yes on compressor room, is it sealed 100% to remaining space?	YES
Can you determine if the compressor room is causing pressure issues if NOT sealed properly?	N/A
<b>HVAC Distribution systems (within space)</b>	
List any issues that are visually found with broken/damaged air devices:	NONE
List any issues with any clogged return filters if notices in space:	NONE
List any issues with any damaged, loose, or missing Ductwork or Air Devices exposed or above ceiling:	NONE

Notes/Comments:

**TECH - RTU SITE EVAL  
(MAIN SALES) RTU1**

Assigned Organization: National TAB

Status: Not Submitted

Asset:

RTU CHECKLIST	
RTU Unit Tag & Area Served:	RTU1 NORTH MAIN SALES FLOOR
Belts are tight and in good working order	YES
Pulleys are properly aligned	YES
Does the motor sheave have any additional adjustment?	FIXED
Disconnect switch installed?	YES
All electrical connections visually look in tack and no evidence of electrical damage? Describe:	YES
No noticeable vibration or noise exist correct? If so, specify:	YES
Outside air dampers installed and functioning	YES
If outside air is not functioning describe why?	INTAKE IS PLUGGED WITH DIRT AND WILL NOT BRING IN O/A PROPERLY
Any loose Insulation inside RTU/AHU? If so, specify where:	NONE
Condensate Pans & drains free of debris & not clogged with Debris (dirt)?	YES
Any loose debris or components within Unit? If so, remove & describe. If cannot remove specify why.	YES
Date of Inspection	10/8/2021

**Notes/Comments:**

LARGE AMOUNTS OF PAPER TOWELS AND TRASH IN ELECTRICAL VESTIBULE. HEAT SECTION HAS LARGE AMOUNTS OF RUST AND POSSIBLY COMPROMISED HEAT EXCHANGER.

**TECH - RTU SITE EVAL  
(GENERAL)**

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>RTU CHECKLIST (GENERAL AREAS)</b>	
List all RTU(s) Unit Tag & Area Served for this checklist:	RTU3, 4, 5, 6, & 7
List any RTU # that dont have belts tight and in good working order	NONE
List any RTU # that dont have pulleys properly aligned	NONE
Does the motor sheave have any additional adjustment? List any RTU's that are at max adjustment:	YES
List any RTU # that dont have Disconnect switch installed?	NONE
All electrical connections visually look in tack and no evidence of electrical damage? Describe for each RTU:	YES
No noticeable vibration or noise exist correct? If so, specify type of noise & which RTU #:	YES
List any RTU # that dont have Outside air dampers installed and functioning	RTU4 & 5 DON'T HAVE O/A FILTERS INSTALLED
If outside air is not functioning describe why & which RTU #'s:	NONE
Any loose Insulation inside RTU/AHU? If so, specify where & which RTU #:	NONE
List any RTU # that have Condensate Pans & drains free of debris & not clogged with Debris (dirt)?	ALL
Any loose debris or components within Unit? If so, remove & describe. If cannot remove specify why. note which RTU #	NONE
Additional notes/comments:	
Additional notes/comments:	
Date of Inspection	10/10/2021

**Notes/Comments:**

**TECH - EXHAUST FAN  
SITE EVAL (GENERAL)**

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>EXHAUST FAN (General Purpose Exhaust Fans)</b>	
<b>Instructions: Document Fan # for each of the items listed below. If multiple Fans have the same issue, make sure to list all Fans next to each item (Note: use additional notes box below if needed):</b>	
List Fan # and Area Served for each fan review on this checklist:	EF9, 10, 11, 12, 14, & 16
List any deficiency in any physical conditions in fans housing	NONE
No unusual vibration or noise present? If so list Fan # and issue	NO
Fan Belts properly tensioned and free of damage	YES
Fan & Motor Pulleys properly aligned, able to be adjusted & not rusted/warn. IF so, document issues:	YES
Any additional pulley/belt issues?:	NONE
Fans motors have power to fans & motors are operable? If not, describe:	ALL EXCEPT EF14 IN MANAGERS OFFICE
Fans have operable disconnects?	YES
Verify voltage input is correct	YES

**Notes/Comments:**

**TECH - EXHAUST FAN  
SITE EVAL (GREASE)**

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>EXHAUST FAN (Grease Rated Hood Fans)</b>	
<b>Instructions: Document Fan # for each of the items listed below. If multiple Fans have the same issue, make sure to list all Fans next to each item (Note: use additional notes box below if needed):</b>	
List Fan # and Area Served for each fan review on this checklist:	EF8A & EF8
List any deficiency in any physical conditions in fans housing	NONE
No unusual vibration or noise present? If so list Fan # and issue	NONE
Fan Belts properly tensioned and free of damage	EF8a BELT IS STARTING TO CRACK
Fan & Motor Pulleys properly aligned, able to be adjusted & not rusted/warn. IF so, document issues:	YES
Any additional pulley/belt issues?:	NONE
Fans motors have power to fans & motors are operable? If not, describe:	YES
Fans have operable disconnects?	YES
Verify voltage input is correct	YES

**Notes/Comments:**

## TECH - MAU SITE EVAL

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>Make Up Air Fans</b>	
<b>Instructions: Document Fan # for each of the items listed below. If multiple Fans have the same issue, make sure to list all Fans next to each item (Note: use additional notes box below if needed):</b>	
List Fan # and Area Served for each fan review on this checklist:	SF1 AND SF2
List any deficiency in any physical conditions in fans housing	LATCHES ARE BROKEN BUT LIDS ARE SCREWED DOWN
No unusual vibration or noise present? If so list Fan # and issue	NONE
Fan Belts properly tensioned and free of damage	YES
Fan & Motor Pulleys properly aligned, able to be adjusted & not rusted/worn. IF so, document issues:	YES
Any additional pulley/belt issues?:	NONE
Fans motors have power to fans & motors are operable? If not, describe:	SF2 HAS NO POWER
Fans have operable disconnects?	YES
Is make up air unit Gas fired? if so, direct fired or Indirect fired?	N/A
Heaters function properly?	N/A
Any make up air systems have cooling? Do they function (if you can determine) & what type of cooling (Dx, Evaporative, CW,etc)	N/A

**Notes/Comments:**

## System/Unit: AHU/RTU

Asset: RTU1

AREA: MAIN SALES

Unit Data		
	Design	Actual
MFG	AAON	FOUR SEASONS
Model Num	NA	1SJK40-0572-DN6.0-24HR
Serial Num	-	5979-7199188
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	58X32
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	30
Final Filter Size 1	-	16X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Motor MFG	-	(2) BALDOR
Frame	-	256T
Horsepower	20	20
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	23.5

Drive Data		
	Design	Actual
Motor Sheave Size	-	JVS-210-3
Motor Bore Size	-	3.25
Motor Sheave SetPt	-	FIXED
Fan Sheave Size	-	15.4
Fan Sheave Bore	-	2.5
Num of Belts	-	2
Belt Size	-	B124
Belt Alignment	-	VERIFIED

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF CFM	23,880	21544
SF RPM	-	766
OA CFM	3675	3141
RL Voltage	-	474/476/476
RL Amperage	-	19.6/19.4/19.1
VFD Max SetPt	-	NA
RA Damper Position	-	NA
RA Damper Type	-	NA
OA Damper Position	-	1.5" OPEN
OA Damper Type	-	ACTUATED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.68"
Fan Suction SP	-	-1.22"
Fan Discharge SP	-	0.89"
Total ESP	1.5"	1.57"
Fan Total SP	-	2.11"
SA Temp (db/wb)	-	58.8

General		
	Design	Actual
Unit free of Damage	-	YES
Fan Belt Condition	-	GOOD
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES

Completed By: Brian Irvin on 10/28/2021

Notes:

## System/Unit: AHU/RTU

Asset: RTU2

AREA: MAIN SALES

Unit Data		
	Design	Actual
MFG	AAON	FOUR SEASONS
Model Num	NA	1SJK40-0572-DN6.0-24HR
Serial Num	-	5979-0499188
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	58X32
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	30
Final Filter Size 1	-	16X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Test Data		
	Design	Actual
SF CFM	23,710	0
SF RPM	-	NR
OA CFM	2675	NR
RL Voltage	-	NR
RL Amperage	-	NR
VFD Max SetPt	-	NA
RA Damper Position	-	NA
RA Damper Type	-	NA
OA Damper Position	-	NR
OA Damper Type	-	ACTUATED BLADE

Motor Data		
	Design	Actual
Motor MFG	-	(2) BALDOR
Frame	-	256T
Horsepower	20	20
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	23.5

Performance Data		
	Design	Actual
MA Plenum SP	-	NR
Fan Suction SP	-	NR
Fan Discharge SP	-	NR
Total ESP	1.5"	NR
Fan Total SP	-	NR
SA Temp (db/wb)	-	NR

Drive Data		
	Design	Actual
Motor Sheave Size	-	JVS210-2
Motor Bore Size	-	3.25
Motor Sheave SetPt	-	FIXED
Fan Sheave Size	-	15.4
Fan Sheave Bore	-	2.5
Num of Belts	-	2
Belt Size	-	B124
Belt Alignment	-	BAD MOTOR

General		
	Design	Actual
Unit free of Damage	-	NO
Fan Belt Condition	-	GOOD
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	NR

Completed By: Brian Irvin on 10/28/2021

Notes: ONE MOTOR LOCKED. BELTS WERE OFF OF OTHER MOTOR TURN DISCONNECT OFF AND INFORMED MANAGER.

## System/Unit: AHU/RTU

Asset: RTU3

AREA: DELIVERY DOCK

Unit Data		
	Design	Actual
MFG	AAON	AAON
Model Num	N/A	RN-005
Serial Num	-	NL
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	20X20
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	2
Final Filter Size 1	-	20X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Horsepower	2	2
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.1

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Completed By: Brian Irvin on 10/28/2021

Notes:

Test Data		
	Design	Actual
SF CFM	2240	2033
SF RPM	-	1211
OA CFM	465	400
RL Voltage	-	426
RL Amperage	-	435
VFD Max SetPt	-	60HZ
OA Damper Position	-	0.5" OPEN
OA Damper Type	-	ACTUATED BLADE

General		
	Design	Actual
Unit free of Damage	-	YES
Curb & Unit Installed Air Tight	-	YES
Fan Belt Condition	-	DD
Unit Filters Clean	-	NO
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES

## System/Unit: AHU/RTU

Asset: RTU4

AREA: BAKERY & DELI

Unit Data		
	Design	Actual
MFG	AAON	CARRIER
Model Num	N/A	48TJF016
Serial Num	-	1499F10075
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	MISSING
OA Filter Size 1	-	NA
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	6
Final Filter Size 1	-	16X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Horsepower	3	3.7
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	4.8

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Completed By: Brian Irvin on 10/28/2021

Notes: CONDENSER FINS DAMAGED

Test Data		
	Design	Actual
SF CFM	5880	5656
SF RPM	-	815
OA CFM	220	244
RL Voltage	-	472
RL Amperage	-	4.0
VFD Max SetPt	-	NA
OA Damper Position	-	0.5" OPEN
OA Damper Type	-	MANUAL BLADE

General		
	Design	Actual
Unit free of Damage	-	NO
Curb & Unit Installed Air Tight	-	YES
Fan Belt Condition	-	GOOD
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	NO
Condensate Drain Installed	-	YES

## System/Unit: AHU/RTU

Asset: RTU5

AREA: MEZZ OFFICES

Unit Data		
	Design	Actual
MFG	AAON	CARREIR
Model Num	N/A	NL
Serial Num	-	NL
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	MISSING
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	6
Final Filter Size 1	-	16X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Horsepower	3	3.7
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	4.8

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF CFM	5645	5410
SF RPM	-	842
OA CFM	610	254
RL Voltage	-	474
RL Amperage	-	3.8
VFD Max SetPt	-	N/A
OA Damper Position	-	0.25' OPEN
OA Damper Type	-	MANUAL BLADE

General		
	Design	Actual
Unit free of Damage	-	YES
Curb & Unit Installed Air Tight	-	YES
Fan Belt Condition	-	GOOD
Unit Filters Clean	-	NO
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	NO
Condensate Drain Installed	-	YES

Completed By: Brian Irvin on 10/28/2021

Notes:

## System/Unit: AHU/RTU

Asset: RTU6

AREA: PHARMACY

Unit Data		
	Design	Actual
MFG	AAON	AAON
Model Num	N/A	RQ-003-3-0-V-CA01-212
Serial Num	-	201204-AYGC03069
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	20X20
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	2
Final Filter Size 1	-	20X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Horsepower	3	1
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.1

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF CFM	900	1104
SF RPM	-	1206
OA CFM	-	640
RL Voltage	-	428
RL Amperage	-	1.6
VFD Max SetPt	-	60HZ
OA Damper Position	-	0.5" OPEN
OA Damper Type	-	ACTUATED BLADE

General		
	Design	Actual
Unit free of Damage	-	YES
Curb & Unit Installed Air Tight	-	YES
Fan Belt Condition	-	DD
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: AHU/RTU

Asset: RTU7

AREA: CLICKLIST

Unit Data		
	Design	Actual
MFG	AAON	AAON
Model Num	RQ-003-3-V-EA009-212	RQ-003-3-V-CA01-212
Serial Num	-	201204-AYGC03070
Configuration	VERTICAL	VERTICAL DISCHARGE
Num OA Filters 1	-	1
OA Filter Size 1	-	20X20
Num OA Filters 2	-	-
OA Filter Size 2	-	-
Num Final Filter 1	-	2
Final Filter Size 1	-	20X20X2
Num Final Filter 2	-	-
Final Filter Size 2	-	-

Motor Data		
	Design	Actual
Horsepower	0.5	1
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.1

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES

Completed By: Brian Irvin on 10/09/2021

Notes:

Test Data		
	Design	Actual
SF CFM	730	688
SF RPM	-	842
OA CFM	260	234
RL Voltage	-	474
RL Amperage	-	1.5
VFD Max SetPt	-	45HZ
OA Damper Position	-	NA
OA Damper Type	-	ACTUATED BLADE

General		
	Design	Actual
Unit free of Damage	-	YES
Curb & Unit Installed Air Tight	-	YES
Fan Belt Condition	-	DD
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES

## System/Unit: FAN - Exhaust

Asset: EF9

AREA: SEAFOOD

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	NA	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	DOWNBLAST	DOWNBLAST

Test Data		
	Design	Actual
<b>CFM</b>	1200	1044
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	122
<b>RL Amperage</b>	-	3.6

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/6	1/6
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	115
<b>Amperage (rated)</b>	-	4.1

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	DD

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF10

AREA: PUBLIC TOILET

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	DAYTON
<b>Model Num</b>	NA	5DVT0
<b>Serial Num</b>	-	15590847
<b>Type</b>	DOWNBLAST	DOWNBLAST

Test Data		
	Design	Actual
<b>CFM</b>	640	612
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	121
<b>RL Amperage</b>	-	2.2

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/6	1/6
<b>Motor Rpm</b>	-	1625
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	4.1

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	DD

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF11

AREA: ELEVATOR EQUIPMENT

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	NA	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	DOWNBLAST	DOWENBLAST

Test Data		
	Design	Actual
<b>CFM</b>	400	NR
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	122
<b>RL Amperage</b>	-	0.8

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/25	1/25
<b>Motor Rpm</b>	-	1625
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	1.2

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	DD

Completed By: Brian Irvin on 10/09/2021

Notes: NO ACCESS TO MEASURE AIRFLOW

## System/Unit: FAN - Exhaust

Asset: EF12

AREA: BACKROOM TOILET

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	DAYTON
<b>Model Num</b>	NA	16D535
<b>Serial Num</b>	-	15401318
<b>Type</b>	DOWNBLAST	DOWNBLAST

Test Data		
	Design	Actual
<b>CFM</b>	600	426
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	122
<b>RL Amperage</b>	-	2.4

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/12	1/12
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	3.2

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	DD

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF14

AREA: MANAGER OFFICE

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	NA	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	DOWNBLAST	DOWNBLAST

Test Data		
	Design	Actual
<b>CFM</b>	220	0
<b>Fan Rotation</b>	-	NR
<b>RL Voltage</b>	-	NR
<b>RL Amperage</b>	-	NR

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/25	1/25
<b>Motor Rpm</b>	-	1325
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	1.2

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	DD

Completed By: Brian Irvin on 10/09/2021

Notes: NOT RUNNING

## System/Unit: FAN - Exhaust

Asset: EF16

AREA: BAKERY DBL RACK OVEN

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	CAPTIVE AIRE
<b>Model Num</b>	NCA14HPFA	NCA14HPFA
<b>Serial Num</b>	-	1480499
<b>Type</b>	UPBLAST	UPBLAST

Test Data		
	Design	Actual
<b>CFM</b>	900	944
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	118
<b>RL Amperage</b>	-	6.0

Motor Data		
	Design	Actual
<b>Horsepower</b>	1/2	0.5
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	8.1

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	2 TURNS OUT

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF8A

AREA: DELI LEFT HOOD

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	NA	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	UPBLAST	UPBLAST

Test Data		
	Design	Actual
<b>CFM</b>	6000	5773
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	NR
<b>RL Amperage</b>	-	NR

Motor Data		
	Design	Actual
<b>Horsepower</b>	2	2
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	3	3
<b>Voltage (rated)</b>	208	208-230/460
<b>Amperage (rated)</b>	-	5.9-5.6/2.8

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	MAXIMIZED

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EFB8

AREA: DELI HOOD RIGHT

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	NA	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	UPBLAST	UPBLAST

Test Data		
	Design	Actual
<b>CFM</b>	6000	5428
<b>Fan Rotation</b>	-	CCW
<b>RL Voltage</b>	-	207/206/206
<b>RL Amperage</b>	-	4.2/4.1/4.1

Motor Data		
	Design	Actual
<b>Horsepower</b>	2	2
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	3	3
<b>Voltage (rated)</b>	208	208-230/460
<b>Amperage (rated)</b>	-	5.9-5.6/2.8

Drive Data		
	Design	Actual
<b>Motor Sheave SetPt</b>	-	MAXIMIZED

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Supply

Asset: SF1

AREA: DELI RIGHT HOOD

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	N/A	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	MAU	MAU
<b>Configuration</b>	UPBLAST	VERTICAL DISCHARGE

Test Data		
	Design	Actual
<b>CFM</b>	4320	3623
<b>RL Voltage</b>	-	209
<b>RL Amperage</b>	-	4.8

Motor Data		
	Design	Actual
<b>Horsepower</b>	2	2
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	3	3
<b>Voltage (rated)</b>	208	208
<b>Amperage (rated)</b>	-	5.4

Gas Heat		
	Design	Actual
<b>Heater Operates (y/n)</b>	-	NA
<b>Flame Status (pass/fail)</b>	-	NA
<b>Inlet Air Temp SetPt</b>	55	NA
<b>Discharge Air Temp SetPt</b>	60	NA

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: FAN - Supply

Asset: SF-2

AREA: DELI LEFT HOOD

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE AIRE	NL
<b>Model Num</b>	N/A	NL
<b>Serial Num</b>	-	NL
<b>Type</b>	MAU	MAU
<b>Configuration</b>	UPBLAST	VERTICAL DISCHARGE

Test Data		
	Design	Actual
<b>CFM</b>	4320	0
<b>RL Voltage</b>	-	NR
<b>RL Amperage</b>	-	NR

Motor Data		
	Design	Actual
<b>Horsepower</b>	2	2
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	3	3
<b>Voltage (rated)</b>	208	208
<b>Amperage (rated)</b>	-	5.4

Gas Heat		
	Design	Actual
<b>Heater Operates (y/n)</b>	-	NA
<b>Flame Status (pass/fail)</b>	-	NA
<b>Inlet Air Temp SetPt</b>	55	NA
<b>Discharge Air Temp SetPt</b>	60	NA

Completed By: Brian Irvin on 10/09/2021

Notes: NOT RUNNING. NO VOLTAGE.

## System/Unit: Kitchen Hood Type I

Asset: HD1

AREA: DELI HOOD LEFT

Unit Data		
	Design	Actual
MFG	TYPE I	GREASE MASTER
Model Num	NA	GWC-4
Job / Serial Num	-	NL
Type	TYPE I	TYPE I CANOPY
Hood length	-	144
Hood Width	-	55

Performance Data		
	Design	Actual
Smoke Generation Type	-	COOKING
Hood Capture %	-	100%

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	20X25
Filter Size 2	-	20X16
Filter Qty 1	-	5
Filter Qty 2	-	1
Filter AK factor size 1	-	3.42
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	19.18
Filter1 FPM	-	273
Filter2 FPM	-	308
Filter3 FPM	-	367
Filter4 FPM	-	334
Filter5 FPM	-	287
Filter6 FPM	-	236
Filter7 FPM	-	-
Filter8 FPM	-	-
Filter9 FPM	-	-
Filter10 FPM	-	-
Filter11 FPM	-	-
Filter12 FPM	-	-
Filter Ave FPM(corr)	-	301
CFM	-	5773

Cooking Equipment		
	Design	Actual
Item 1	-	FRYERS
Item 2	-	-
Item 3	-	-

Completed By: Brian Irvin on 10/09/2021

Notes:

## System/Unit: Kitchen Hood Type I

Asset: HD2

AREA: DELI HOOD RIGHT

Unit Data		
	Design	Actual
MFG	TYPE I	GREASE MASTER
Model Num	NA	GWC-4
Job / Serial Num	-	NL
Type	TYPE I	TYPE I CANOPY
Hood length	-	144
Hood Width	-	55

Performance Data		
	Design	Actual
Smoke Generation Type	-	COOKING
Hood Capture %	-	100%

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	20X25
Filter Size 2	-	20X16
Filter Qty 1	-	5
Filter Qty 2	-	1
Filter AK factor size 1	-	3.42
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	19.18
Filter1 FPM	-	292
Filter2 FPM	-	257
Filter3 FPM	-	313
Filter4 FPM	-	310
Filter5 FPM	-	270
Filter6 FPM	-	255
Filter7 FPM	-	-
Filter8 FPM	-	-
Filter9 FPM	-	-
Filter10 FPM	-	-
Filter11 FPM	-	-
Filter12 FPM	-	-
Filter Ave FPM(corr)	-	283
CFM	-	5428


Cooking Equipment		
	Design	Actual
Item 1	-	OVENS
Item 2	-	-
Item 3	-	-

Completed By: Brian Irvin on 10/09/2021

Notes:



**KROGER**  
SW-540  
WITHIN THE WALLS  
REMODEL  
3305 N. DALLAS  
PARKWAY  
PLANO, TX 75023  
A DEVELOPMENT OF  
KROGER



- GENERAL NOTES:**
- ALL LOW PRESSURE DUCTWORK SHALL BE GALVANIZED SHEET METAL, FABRICATED, INSTALL AND SEAL LOW PRESSURE DUCTWORK FOR 2" I.G. IN ACCORDANCE WITH SMACNA STANDARDS.
  - ALL THEORETICAL SURTY AND RETURN AIR DUCTWORK SHALL BE EXTERNALLY INSULATED WITH MINIMUM 1-1/2" THICK POLYURETHANE INSULATION HAVING A MINIMUM INSTALLED R-VALUE OF 5.0.
  - DUCT LINING SHALL BE 1/4" THICK ADJUSTABLE DUCT LINING IN ACCORDANCE WITH SMACNA STANDARDS. DUCT LINING SHALL BE ONE-WOUND FIBERGLASS "KARPLEX" NO. 200 OR EQUAL.

**EXISTING LEAK DETECTION SYSTEM**  
ALL EXISTING REFRIGERATION PIPING, COILS, PRESSURES AND MECHANICAL HOUSES ARE TO REMAIN AS CURRENTLY INSTALLED. NO RE-PIPEING IS BEING INSTALLED UNDER THE SCOPE OF THIS PROJECT. EXISTING LEAK DETECTION SYSTEM FOR COMPRESSOR ROOM IS TO REMAIN FUNCTIONAL. AS CURRENTLY INSTALLED. CONTRACTOR SHALL PROTECT EXISTING LEAK DETECTION SYSTEM DURING CONSTRUCTION.

- MECHANICAL KEYED NOTES:**
- DUCT UP THRU ROOF, PIPING TRANSITION TO UNIT/FAN FULL SIZE IN DUCT RISER.
  - SUCCESS SPED SYSTEM FAN SIZE LIMIT. ROUTE REFRIGERANT PIPING CONCEALED WITHIN WALL AND ROOF CEILING TO CONDENSER UNIT OR ROOF. COORDINATE EXACT LOCATION WITH KROGER PM PRIOR TO INSTALLATION.
  - CONNECT TO EXISTING DUCT MAIN AT THE LOCATION SHOWN AND PIPING EXISTING DUCTWORK AS REQUIRED FOR COMPLETE INSTALLATION.
  - EXHAUST VENT DUCT UP TO EXHAUST FAN ON ROOF. RE. BEING HIGH-Y ON SHEET WALL.
  - CONDENSATE DRAIN PIPING FULL SIZE UP FROM FAN COIL UNIT TO ROOF CEILING.
  - TURN CONDENSATE DRAIN PIPING DOWN TO HONEYWELL WATER RECEPTION FOR TORRELLA MANGS. EXTEND AND CONNECT TO EXISTING FLEE ROOF PENETRATION.
  - 1/4" COUPLE WALL THRU "N" FLEE FOR TORRELLA MANGS. EXTEND AND CONNECT TO EXISTING FLEE ROOF PENETRATION.
  - TEMPERATURE SENSOR WITH SLIDE BAR ADJUST OVERSIZE TO PERMIT ADJUSTMENT FOR RIDGE PITCHING.
  - RELOCATE THERMIST/SENSOR FOR IRU-02E TO MANWARDS OFFICE AS SHOWN.

**ISSUE LOG**

NO.	DESCRIPTION	DATE
11/08/11	ISSUED FOR REVIEW	11/08/11
11/09/11	ISSUED FOR CONSTRUCTION	11/09/11


**O'BRIEN**  
5310 HARVEST HILL RD.  
SUITE 136  
DALLAS, TEXAS 75230  
972.788.1010  
www.obrienarch.com



DATE	JOB	SCALE
11/09/11	11032	AS NOTED

**M1.1**

HVAC PLAN  
KROGER | DALLAS | SW-540 | WITHIN THE WALLS REMODEL  
1000 WESTERN BLVD., SUITE 400  
WALTON, TX 75087 (972) 812-1076  
www.kme.com | 4-800-368-5272  
KROGER PROJECT # 11032



right deli hood  
left deli hood

01 HVAC FLOOR PLAN  
SCALE: 3/32"=1'-0"

02 HVAC MEZZANINE PLAN  
SCALE: 3/32"=1'-0"