

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 06/28/2024

PROJECT
10-02-23 KROGER #018-615 - LIVONIA, MI

33523 8 MILE RD

LIVONIA, MI 48152

Client

Kroger Division 018
40393 Grand River Avenue

Novi, MI 48375

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

Table Of Contents

Section	Page #
Summary	3
Balance Schedule	4
AHU/RTU	5
FAN - Exhaust	26
Kitchen Hood Type I	38
GRD Layout	42

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

Bakery Exhaust Fans

The bakery exhaust fans were measured by traversing the B-vent ductwork. The average velocity of these readings was multiplied by the cross-sectional area of the duct to calculate airflow. Adjustments were made to the fan speed so that the airflow is within tolerance.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
DOAS 1	SALES	2500	2470	0	0	2500	2470	100.0%	100.0%						
DOAS 2	SALES	2500	2493	0	0	2500	2493	100.0%	100.0%						
RTU-1	SALES	5000	5355	5000	5355	0	0	0.0%	0.0%						
EX RTU 1	SALES	20000	18982	16000	14730	4000	4252	20.0%	22.4%						
EX RTU 2	OFFICES	1600	884	1280	704	320	180	20.0%	20.4%						
RTU-2	SALES	5000	5286	5000	5286	0	0	0.0%	0.0%						
EX RTU-3	PICKUP	1600	1664	1280	1188	320	476	20.0%	28.6%						
RTU-4	PHARM.	3000	3234	2400	2605	600	629	20.0%	19.4%						
RTU-5	VESTIBLE	3000	3108	2400	2483	600	625	20.0%	20.1%						
RTU-6	SEATING	2000	1983	1600	1593	400	390	20.0%	19.7%						
RTU-7	DELI	2400	2554	1896	2032	504	522	21.0%	20.4%						
RTU-8	BAKERY	1550	1953	1230	1640	320	313	20.6%	16.0%						
RTU-9	OFFICES	1200	1126	1080	999	120	127	10.0%	11.3%						
EFG1	OVEN											900	970		
EFG2	OVEN											900	916		
EF-K	DELI											2800	2793		
EF-R1	ASSO. RR+CC													250	240
EF-EC	CLOSET													600	607
EF-R2	FAMI. RR													150	87
EF-R3	CUST. RR													400	416
EF-RC	RECY. CENTER													850	857
EF-S	SEAFOOD													800	783
TOTALS		51350	51092	39166	38615	12184	12477			0	0	4600	4679	3050	2990

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	12184	12477
TOTAL EXHAUST	7650	7669
NET AIRFLOW	4534	4808

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	0.0189
AVERAGE	0.0189

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✔

NOTES:

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: DOAS1

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE-AIRE
Serial Num	-	5111559
Model Num	NA	CASRTU-3- I.300-22-15T- DOAS
Type	DOAS	DOAS
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	16X25X2
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	ZIEHL-ABEGG
Frame	-	NL
Horsepower	-	5.0
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	5.1

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	37%
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2500	2470
SF RPM	-	NA
RA CFM	0	0
OA CFM	2500	2470
RL Voltage	-	474
RL Amperage	-	2.7
SF Rotation	-	CCW
RA Damper Position	-	0%
Min OA Damper Position	-	100%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
Fan Total SP	-	NA

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/04/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: DOAS2

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE-AIRE
Serial Num	-	5111559
Model Num	NA	CASRTU3-I.300-22-15T-DOAS
Type	DOAS	DOAS
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	16X25X2
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	ZIEHL-ABEGG
Frame	-	NL
Horsepower	-	5.0
Motor Rpm	-	NL
Phase	-	3
Rated Voltage	-	460
Rated Amperage	-	5.1

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	37%
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2500	2493
SF RPM	-	NA
RA CFM	0	0
OA CFM	2500	2493
RL Voltage	-	473
RL Amperage	-	2.7
SF Rotation	-	CCW
RA Damper Position	-	0%
Min OA Damper Position	-	100%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
Fan Total SP	-	NA

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/04/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: EXISTING RTU1

AREA:

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	C20B00965
Model Num	NA	SFHLLF604HU10C89DA
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	58x31.5
Num Final Filter 1	-	30
Final Filter Size 1	-	16x20x2

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	Y286T
Horsepower	-	30.0
Motor Rpm	-	1765
Phase	-	3
Rated Voltage	-	460
Rated Amperage	-	36.6

Drive Data		
	Design	Actual
Motor Sheave Size	-	6.5"
Motor Bore Size	-	2"
Motor Sheave SetPt	-	3 turns open
Fan Sheave Size	-	13.5"
Fan Sheave Bore	-	2"
Belt CL Distance	-	35"
Num of Belts	-	2
Belt Size	-	5VX1000
Belt Alignment	-	VERIFIED

Test Data		
	Design	Actual
SF CFM	20000	18982
SF RPM	-	858
RA CFM	-	14730
OA CFM	4000	4252
RL Voltage	-	484/486/482
RL Amperage	-	20.1/19.1
SF Rotation	-	CW
RA Damper Position	-	90%
Min OA Damper Position	-	10%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-1.01"
Fan Suction SP	-	-1.65"
Fan Discharge SP	-	1.54"
Total ESP	-	2.55"
Fan Total SP	-	3.19"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/19/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

EXISTING RTU1/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES	CD-E	NA	4000	1.0	3887	3780	3780	94.5
SGRD2	SALES	CD-E	NA	4000	1.0	3970	3846	3846	96.2
SGRD3	SALES	CD-E	NA	4000	1.0	3867	3867	3867	96.7
SGRD4	SALES	CD-E	NA	4000	1.0	3609	3721	3721	93.0
SGRD5	SALES	CD-E	NA	4000	1.0	3690	3768	3768	94.2
Total				20000		19023	18982	18982	94.91%

Asset	Notes	Date	Written By
SGRD1	Airflow for RTU-1 not scheduled on plans. Proportionally adjusted diffuser designs to ensure 400 CFM/ton total flow for the unit.	10/05/2023	Will Turnbough

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: EXISTING RTU2

AREA:

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	200613715L
Model Num	NA	YHC048F4RHA1
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	36X16
Num Final Filter 1	-	4
Final Filter Size 1	-	16X25X2

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	GY01
Horsepower	-	1.0
Motor Rpm	-	NL
Phase	-	1
Rated Voltage	-	460
Rated Amperage	-	4.0

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	HIGH SPEED
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	1600	884
SF RPM	-	NA
RA CFM	-	704
OA CFM	-	180
RL Voltage	-	476/475/476
RL Amperage	-	1.7
SF Rotation	-	CW
RA Damper Position	-	95%
Min OA Damper Position	-	5%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.50"
Fan Suction SP	-	-0.64"
Fan Discharge SP	-	-0.35"
Total ESP	-	0.85"
Fan Total SP	-	1.09"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Riley Frady on 06/20/2024

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

EXISTING RTU2/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	MEZZANINE	EXCD2	NA	300	1.0	205	205	220	73.3
SGRD2	MEZZANINE	EXCD1	NA	300	1.0	158	158	147	49.0
SGRD3	MEZZANINE	EXCD1	NA	150	1.0	141	141	146	97.3
SGRD4	MEZZANINE	EXCD2	NA	200	1.0	35	35	34	17.0
SGRD5	MEZZANINE	EXCD1	NA	225	1.0	193	193	149	66.2
SGRD6	MEZZANINE	EXCD1	NA	225	1.0	193	193	188	83.6
Total				1400		925	925	884	63.14%

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: EXISTING RTU3

AREA:

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	200613571L
Model Num	NA	YHC048F4RHA1
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	36X16
Num Final Filter 1	-	4
Final Filter Size 1	-	16X25X2

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	GY01
Horsepower	-	1.0
Motor Rpm	-	NL
Phase	-	1
Rated Voltage	-	460
Rated Amperage	-	4.0

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	HIGH SPEED
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	-	1664
SF RPM	-	NA
RA CFM	-	1168
OA CFM	-	496
RL Voltage	-	476
RL Amperage	-	1.47/1.57
SF Rotation	-	CW
RA Damper Position	-	86%
Min OA Damper Position	-	14%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.30"
Fan Suction SP	-	-0.46"
Fan Discharge SP	-	0.28"
Total ESP	-	0.58"
Fan Total SP	-	0.74"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Riley Frady on 06/20/2024

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU1

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622F01211
Model Num	LGM150U4E	LGM150U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	NA
OA Filter Size 1	-	NA
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	IP55
Horsepower	-	3.75
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	480
Rated Amperage	-	4.9

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	4175CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	5000	5355
SF RPM	-	NA
RA CFM	5000	5355
OA CFM	0	NA
RL Voltage	-	477/476/479
RL Amperage	-	3.0/2.9/2.9
SF Rotation	-	CW
RA Damper Position	-	100%
Min OA Damper Position	-	NA
Min OA Damper Type	-	NA
OA Enthalpy Setpt	-	NA

Performance Data		
	Design	Actual
MA Plenum SP	-	-1.08"
Fan Suction SP	-	-1.49"
Fan Discharge SP	-	0.54"
Total ESP	0.4"	1.62"
Fan Total SP	-	2.03"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/04/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU2

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622F01211
Model Num	LGM150U4E	LGM150U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	NA
OA Filter Size 1	-	NA
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	IP55
Horsepower	-	3.75
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	480
Rated Amperage	-	4.9

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	4375 CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	5000	5286
SF RPM	-	NA
RA CFM	5000	5286
OA CFM	0	NA
RL Voltage	-	476/475/478
RL Amperage	-	2.8/3.0/2.8
SF Rotation	-	CW
RA Damper Position	-	5286
Min OA Damper Position	-	NA
Min OA Damper Type	-	NA
OA Enthalpy Setpt	-	NA

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.65"
Fan Suction SP	-	-1.13"
Fan Discharge SP	-	0.62"
Total ESP	0.4"	1.27"
Fan Total SP	-	1.75"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/04/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU4

AREA:PHARMACY

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622E01497
Model Num	LGM092U4E	LGM092U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	23X14.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	IP55
Horsepower	-	3.75
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	480
Rated Amperage	-	4.9

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	2625 CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	3000	3234
SF RPM	-	NA
RA CFM	2400	2605
OA CFM	600	629
RL Voltage	-	476
RL Amperage	-	4.0
SF Rotation	-	CW
RA Damper Position	-	75%
Min OA Damper Position	-	25%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.41"
Fan Suction SP	-	-0.57"
Fan Discharge SP	-	0.23"
Total ESP	1.5"	0.64"
Fan Total SP	-	0.80"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/03/2023

Notes:

[1] Diffuser 4-11 At fully closed is still reading 60/50 CFM Could not reduce flow any further.

[2] Diffusers 4-4,4-7 are high on flow. Ductwork and dampers are high above ceiling and unable to access for adjustment.

Written By: Will Turnbough on 06/28/2024

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU4/PHARMACY

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	PHARMACY	CD1	8"	150	1.0	156		156	104.0
SGRD2	PHARMACY	CD1	12	300	1.0	330		330	110.0
SGRD3	PHARMACY	CD1	12"	200	1.0	214		214	107.0
SGRD4	PHARMACY	CD1	10	300	1.0	400		378	126.0
SGRD5	PHARMACY	CD1	18	300	1.0	378		357	119.0
SGRD6	PHARMACY	CD1	10	300	1.0	298		298	99.3
SGRD7	PHARMACY	CD1	10	300	1.0	403		403	134.3
SGRD8	PHARMACY	CD1	10	300	1.0	297		297	99.0
SGRD9	PHARMACY	CD1	14	300	1.0	331		331	110.3
SGRD10	PHARMACY	CD1	12"	100	1.0	79		92	92.0
SGRD11	PHARMACY	CD1	12'	50	1.0	120		60	120.0
SGRD12	PHARMACY	CD4	10"	200	1.0	188		188	94.0
SGRD13	PHARMACY	CD1	8"	200	1.0	190		193	96.5
Total				3000		3384	0	3297	109.9%

Completed By: Dylan Crisman on 10/19/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU5

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622B04449
Model Num	LGM092U4E	LGM092U4E
Type	RTU	RTU
Configuration	VERTICAL3	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	23X14.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	-	3.75
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	4.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	2325CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	3000	3108
SF RPM	-	NA
RA CFM	2400	2483
OA CFM	600	625
RL Voltage	-	474
RL Amperage	-	4.0
SF Rotation	-	CW
RA Damper Position	-	75"
Min OA Damper Position	-	25%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.54"
Fan Suction SP	-	-0.88"
Fan Discharge SP	-	0.33"
Total ESP	1.5"	0.87"
Fan Total SP	-	1.21"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/03/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU5/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	F.E. CLEANING	CD3	NA	100	1.0	108	107	107	107.0
SGRD2	F.E. CLEANING	CD3	NA	50	1.0	36	53	53	106.0
SGRD3	F.E. CLEANING	CD2	NA	50	1.0	71	54	54	108.0
SGRD4	F.E. CLEANING	ADB3	NA	2800	1.0	2934	2894	2894	103.4
Total				3000		3149	3108	3108	103.6%

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU6

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622G07017
Model Num	LGH060U4E	LGH060H4EH5G
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29x15
Num Final Filter 1	-	4
Final Filter Size 1	-	20x20x2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	1
Motor Rpm	-	NL
Phase	3	1
Rated Voltage	480	NL
Rated Amperage	-	3.7

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	HIGH SPEED
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2000	1983
SF RPM	-	NA
RA CFM	1600	1593
OA CFM	400	390
RL Voltage	-	481/483/485
RL Amperage	-	3.5/3.6/3.4
SF Rotation	-	CW
RA Damper Position	-	71%
Min OA Damper Position	-	29%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.40"
Fan Suction SP	-	-0.63"
Fan Discharge SP	-	0.22"
Total ESP	1.5"	0.62"
Fan Total SP	-	0.85"

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes
Condensate Drain Installed	-	Yes

Completed By: Dylan Crisman on 10/19/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU6/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	STORAGE	SR1	16'	400	1.0	692	399	399	99.8
SGRD2	STORAGE	SR1	16"	400	1.0	720	409	409	102.3
SGRD3	STORAGE	SR1	16"	400	1.0	578	401	401	100.3
SGRD4	STORAGE	CD4	14"	250	1.0	255	250	250	100.0
SGRD5	STORAGE	CD4	12"	300	1.0	270	287	287	95.7
SGRD6	STORAGE	CD4	10"	250	1.0	263	237	237	94.8
Total				2000		2778	1983	1983	99.15%

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU7

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622B02240
Model Num	LGM074U4E	LGM074U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29X15
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	1.5
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	2100CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2400	2554
SF RPM	-	NA
RA CFM	1896	2032
OA CFM	504	522
RL Voltage	-	474
RL Amperage	-	3.9
SF Rotation	-	CW
RA Damper Position	-	72%
Min OA Damper Position	-	28%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.75"
Fan Suction SP	-	-1.18"
Fan Discharge SP	-	0.34"
Total ESP	1.5"	1.09"
Fan Total SP	-	1.52"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/03/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU7/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DELI	CD1	10"	300	1.0	219	289	289	96.3
SGRD2	DELI	CD1	10"	300	1.0	291	309	309	103.0
SGRD3	DELI	CD1	10"	300	1.0	352	317	317	105.7
SGRD4	DELI	CD1	10"	300	1.0	389	324	324	108.0
SGRD5	DELI	CD1	10"	300	1.0	241	303	303	101.0
SGRD6	DELI	CD1	10"	300	1.0	343	310	310	103.3
SGRD7	DELI	CD1	10"	300	1.0	362	317	317	105.7
SGRD8	DELI	CD1	10"	300	1.0	357	314	314	104.7
Total				2400		2554	2483	2483	103.46%

Completed By: Dylan Crisman on 10/17/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU8

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622K00648
Model Num	LGH048U4E	LGH048U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	15X15
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	1.5
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	1200CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	1550	1953
SF RPM	-	NA
RA CFM	1230	1640
OA CFM	320	313
RL Voltage	-	481/480/482
RL Amperage	-	1.0/1.1/1.1
SF Rotation	-	CW
RA Damper Position	-	NA
Min OA Damper Position	-	51%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	12.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.12"
Fan Suction SP	-	-0.25"
Fan Discharge SP	-	0.36"
Total ESP	1.0"	0.48"
Fan Total SP	-	0.61"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/17/2023

Notes:
 Changing speed setpoints in Lennox Core App, had no effect on blower speed.
 Proportionally balanced diffusers High.

Written By: Will Turnbough on 06/27/2024

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU8/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	BAKERY PREP	CD1	10"	400	1.0	441	478	478	119.5
SGRD2	BAKERY PREP	CD1	16"	400	1.0	557	485	485	121.3
SGRD3	BAKERY PREP	CD1	10"	400	1.19	439	489	489	122.3
SGRD4	BAKERY PREP	CD1	10"	400	1.0	554	501	501	125.3
Total				1600		1991	1953	1953	122.06%

Completed By: Dylan Crisman on 10/17/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: AHU/RTU



Asset: RTU9

AREA:

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622K00649
Model Num	LGM036U4E	LGM036U4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	15X15
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	1.5
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	2.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	1375CFM
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	1200	1126
SF RPM	-	NA
RA CFM	1080	999
OA CFM	120	127
RL Voltage	-	485/486/488
RL Amperage	-	1.0/1.1/1.2
SF Rotation	-	CW
RA Damper Position	-	NA
Min OA Damper Position	-	27%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	12.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.14"
Fan Suction SP	-	-0.34"
Fan Discharge SP	-	0.38"
Total ESP	1.5"	0.52"
Fan Total SP	-	0.72"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Dylan Crisman on 10/17/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

AHU/RTU



Diffuser Supply (GRD)

RTU9/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	BACK OFFICES	CD1	8"	120	1.0	116	163	118	98.3
SGRD2	BACK OFFICES	CD1	14"	140	1.0	117	202	132	94.3
SGRD3	BACK OFFICES	CD1	10"	300	1.0	184	207	271	90.3
SGRD4	BACK OFFICES	CD1	12"	140	1.0	137	269	128	91.4
SGRD5	BACK OFFICES	CD3	12"	100	1.0	61	89	92	92.0
SGRD6	BACK OFFICES	CD2	6"	50	1.0	38	41	52	104.0
SGRD7	BACK OFFICES	CD4	10"	300	1.0	170	111	279	93.0
SGRD8	BACK OFFICES	CD2	6"	50	1.0	49	51	54	108.0
Total				1200		872	1133	1126	93.83%

Completed By: Dylan Crisman on 10/17/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFEC1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DR12HFA	DR12HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	-	1/6
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.9
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	600	607
Fan RPM	1379	~1360
Fan Rotation	-	CCW
Motor RPM	-	1625
System SetPt	-	MAX SPEED @ DIAL
RL Voltage	-	NA
RL Amperage	-	0.95
Total ESP	0.125	0.85"
Fan Inlet SP	-	-0.85"
Fan Discharge SP	-	ATM

Completed By: Riley Frady on 06/20/2024

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFG1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU50HFA	DU50HFA
Serial Num	-	5110396
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	48Y
Horsepower	-	0.500
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	4.2
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	900	916
Fan RPM	1380	1035
Fan Rotation	-	CCW
Motor RPM	-	1035
System SetPt	-	MARKED ON SPEED DIAL
RL Voltage	-	117
RL Amperage	-	6.2
Total ESP	1.1	0.75"
Fan Inlet SP	-	-0.75"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFG2

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU50HFA	DU50HFA
Serial Num	-	5110396
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	48Y
Horsepower	-	0.500
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	4.2
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	900	970
Fan RPM	1380	1104
Fan Rotation	-	CCW
Motor RPM	-	1104
System SetPt	-	MARKED @ SPEED DIAL
RL Voltage	-	118
RL Amperage	-	8.1
Total ESP	1.1	0.46"
Fan Inlet SP	-	-0.46"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFK4

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	5110396
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	182T
Horsepower	-	1.5
Motor Rpm	-	1170
Phase	3	3
Voltage (rated)	208	230
Amperage (rated)	-	6.01
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	2800	2793
Fan RPM	1210	1170
Fan Rotation	-	CCW
Motor RPM	-	1170
System SetPt	-	60Hz
RL Voltage	-	183/183/183
RL Amperage	-	5.3/5.4/5.6
Total ESP	0.125	0.87"
Fan Inlet SP	-	-0.87"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFR1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DR10HFA	DR10HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	-	1/15
Motor Rpm	-	1550
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.94
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	250	240
Fan RPM	1300	1300
Fan Rotation	-	CCW
Motor RPM	-	1300
System SetPt	-	Marked @ SPEED DIAL
RL Voltage	-	NA
RL Amperage	-	0.6
Total ESP	0.125"	0.11"
Fan Inlet SP	-	-0.11"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EFR1/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	CLEANING	EG2	6	50	1.0	58	52	52	104.0
EGRD2	CLEANING	EG1	6	100	1.0	88	92	92	92.0
EGRD3	CLEANING	EG1	8	100	1.0	94	96	96	96.0
Total				250		240	240	240	96%

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFR2

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DR10HFA	DR10HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	-	1/15
Motor Rpm	-	1550
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.94
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	150	87
Fan RPM	847	1550
Fan Rotation	-	CCW
Motor RPM	-	1550
System SetPt	-	100%
RL Voltage	-	NA
RL Amperage	-	0.5
Total ESP	0.25"	0.11"
Fan Inlet SP	-	-0.11"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/18/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFR3

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE-AIRE
Model Num	NA	DR12HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	-	1/6
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.9
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	400	416
Fan RPM	1230	1137
Fan Rotation	-	CCW
Motor RPM	-	1137
System SetPt	-	MARKED @ SPEED DIAL
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.25	0.26"
Fan Inlet SP	-	-0.26"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/18/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EFR3/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	CLEANING	EG1	12"	200	1.0	277	214	214	107.0
EGRD2	CLEANING	EG1	12"	200	1.0	261	202	202	101.0
Total				400		538	416	416	104%

Completed By: Dylan Crisman on 10/18/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFRC8

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE-AIRE
Model Num	NA	DR30HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	488Y
Horsepower	-	0.250
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.5
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	850	857
Fan RPM	1233	731
Fan Rotation	-	CCW
Motor RPM	-	8731
System SetPt	-	45%
RL Voltage	-	NA
RL Amperage	-	1.3
Total ESP	0.25	0.22"
Fan Inlet SP	-	-0.22"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/19/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: FAN - Exhaust



Asset: EFS9

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE-AIRE
Model Num	NA	DR12HFA
Serial Num	-	5110396
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	42Y
Horsepower	-	1/6
Motor Rpm	-	1625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.9
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	800	783
Fan RPM	1625	1462
Fan Rotation	-	CCW
Motor RPM	-	1462
System SetPt	-	MARKED @ SPEED DIAL
RL Voltage	-	NA
RL Amperage	-	1.3
Total ESP	0.25	0.14"
Fan Inlet SP	-	-0.14"
Fan Discharge SP	-	ATM

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project:10-02-23 KROGER #018-615 - LIVONIA, MI

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EFS9/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	PREP	EG-3	8"	200	1.0	184	191	191	95.5
EGRD2	PREP	EG-3	8"	150	1.0	149	154	154	102.7
EGRD3	PREP	EG-3	12"	150	1.0	146	150	150	100.0
EGRD4	PREP	EG-3	8"	150	1.0	137	142	142	94.7
EGRD5	PREP	EG-3	8"	150	1.0	142	146	146	97.3
Total				800		758	783	783	97.88%

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6024-ND2	6024-ND2
Job / Serial Num	-	5110396
Type	TYPE I	TYPE I
Hood length	96"	96"
Hood Width	60	60"

Test Data Exhaust		
	Design	Actual
Filter Type	BAFFLE	BAFFLE
Filter Size 1	16X16	16X16
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.1	8.1
Filter1 FPM	-	148
Filter2 FPM	-	170
Filter3 FPM	-	188
Filter4 FPM	-	166
Filter5 FPM	-	168
Filter Ave FPM(corr)	-	168
CFM	1400	1360

Cooking Equipment		
	Design	Actual
Item 1	-	OVEN
Item 2	-	OVEN

Completed By: Dylan Crisman on 10/16/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6024-ND2	6024-ND2
Job / Serial Num	-	5110396
Type	TYPE I	TYPE I
Hood length	96"	96"
Hood Width	60"	60"

Test Data Exhaust		
	Design	Actual
Filter Type	BAFFLE	BAFFLE
Filter Size 1	16X16	16X16
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.1	8.1
Filter1 FPM	-	164
Filter2 FPM	-	165
Filter3 FPM	-	207
Filter4 FPM	-	185
Filter5 FPM	-	166
Filter Ave FPM(corr)	-	177
CFM	1400	1433

Cooking Equipment		
	Design	Actual
Item 1	-	OVEN
Item 2	-	OVEN

Completed By: Dylan Crisman on 10/16/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:

Unit Data		
	Design	Actual
MFG	NA	BAXTER
Model Num	NA	PG-ND-BDL-O-(BAX-DR)
Job / Serial Num	-	GI-0323
Type	-	TYPE II CANOPY
Hood length	-	
Hood Width	-	

Test Data Exhaust		
	Design	Actual
Filter Type	-	NA
Filter Size 1	-	NA
Filter Size 2	-	NA
Filter Qty 1	-	NA
Filter Qty 2	-	NA
Filter AK factor size 1	-	NA
Filters AK factor size 2	-	NA
Filter Total AK Area	-	11.28
Filter1 FPM	-	79
Filter2 FPM	-	89
Filter3 FPM	-	69
Filter4 FPM	-	85
Filter5 FPM	-	77
Filter6 FPM	-	102
Filter7 FPM	-	93
Filter8 FPM	-	101
Filter Ave FPM(corr)	-	86
CFM	-	970

Cooking Equipment		
	Design	Actual
Item 1	-	OVEN
Item 2	-	

Completed By: Dylan Crisman on 10/05/2023

National TAB

Project: 10-02-23 KROGER #018-615 - LIVONIA, MI

System/Unit: Kitchen Hood Type I



Asset: HD4


AREA:

Unit Data		
	Design	Actual
MFG	NA	BAXTER
Model Num	NA	NL
Job / Serial Num	-	GI-6-16 05023
Type	-	TYPE II CANOPY
Hood length	-	
Hood Width	-	


Test Data Exhaust		
	Design	Actual
Filter Type	-	NA
Filter Size 1	-	NA
Filter Size 2	-	NA
Filter Qty 1	-	NA
Filter Qty 2	-	NA
Filter AK factor size 1	-	NA
Filters AK factor size 2	-	NA
Filter Total AK Area	-	8.33
Filter1 FPM	-	111
Filter2 FPM	-	83
Filter3 FPM	-	92
Filter4 FPM	-	106
Filter5 FPM	-	146
Filter6 FPM	-	113
Filter7 FPM	-	117
Filter8 FPM	-	116
Filter Ave FPM(corr)	-	110
CFM	-	916

Cooking Equipment		
	Design	Actual
Item 1	-	OVEN

Completed By: Dylan Crisman on 10/05/2023



1 HVAC PLAN
SCALE: 1/8" = 1'-0"



2 HVAC MEZZANINE PLAN
SCALE: 1/8" = 1'-0"

NO.	DESCRIPTION
1	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
2	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
3	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
4	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
5	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
6	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
7	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
8	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
9	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
10	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
11	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.
12	MECHANICAL ROOMS SHALL BE KEPT CLEAR OF ALL OBSTRUCTIONS AND SHALL BE MAINTAINED AT ALL TIMES.

GENERAL NOTES


DATE: 7/9/2024
 PROJECT: KROGER D061
 DRAWING: HVAC PLAN
 SHEET: M1.1b

NO.	REVISION
1	ISSUED FOR PERMIT
2	REVISED FOR COMMENTS
3	REVISED FOR COMMENTS
4	REVISED FOR COMMENTS



CHICAGO ARCHITECTURE + DESIGN
 1100 N. LAKE STREET, SUITE 200
 CHICAGO, IL 60610
 TEL: 312.467.4000
 FAX: 312.467.4001
 WWW.CHICAGOARCHITECTUREDESIGN.COM

FaciliBuild
 PRODUCE IT EASY



HVAC PLAN
SCALE: 3/8" = 1'-0"

KEYNOTE LEGEND	
1	ROOF AIR HANDLING UNIT (AHU) - 1000 CFM
2	FAN COIL UNIT (FCU) - 1000 CFM
3	ROOF AIR HANDLING UNIT (AHU) - 1000 CFM
4	FAN COIL UNIT (FCU) - 1000 CFM
5	ROOF AIR HANDLING UNIT (AHU) - 1000 CFM
6	FAN COIL UNIT (FCU) - 1000 CFM
7	ROOF AIR HANDLING UNIT (AHU) - 1000 CFM
8	FAN COIL UNIT (FCU) - 1000 CFM
9	ROOF AIR HANDLING UNIT (AHU) - 1000 CFM
10	FAN COIL UNIT (FCU) - 1000 CFM

GENERAL NOTES	
1.	REFER TO GENERAL NOTES OF PROJECT FOR ALL INFORMATION NOT SHOWN ON THIS PLAN.
2.	ALL ROOMS SHALL BE VENTILATED TO THE OUTSIDE AT ALL TIMES. REFER TO MECHANICAL SCHEDULE FOR VENTILATION REQUIREMENTS.
3.	ALL ROOMS SHALL BE VENTILATED TO THE OUTSIDE AT ALL TIMES. REFER TO MECHANICAL SCHEDULE FOR VENTILATION REQUIREMENTS.

M1.1a
Date: 7/9/2024

Kroger
PROJECT: KROGER STORE
DATE: 7/9/2024
SCALE: 3/8" = 1'-0"

Page 43 of 45

FaciliBuild
Chicago, Cincinnati, Denver, Seattle
P: 800.469.8400
P: 615.721.0000

