

**Report By:**

**National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246**

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: ISSUE DATA  
Function: Test, Adjust, & Balance  
Date: 10/26/2022**

**PROJECT  
10-17 CULVERS - COLUMBIA CITY, IN**

1000 W LINCOLD WAY

COLUMBIA CITY, IN 46725

**Client**

Accurex

PO Box 410

Schofield, WI 54476

# National TAB

Project: 10-17 CULVERS - COLUMBIA CITY, IN

## Table Of Contents

Section	Page #
Issue Data	3



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** Exhaust fans not hooked up to HMIs

**Description :** Both hood exhausts are not yet hooked up to an HMI, have loose wires up top, and do not have switches for the disconnects yet.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Closed

**Originated Date :** 10/20/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuseITe87f958446e4485...



FuseIT2557323271df470...



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** FIRE ALARM ON HOODS

**Description :** THE HMI FOR THE ACCUREX HOOD HAS A FIRE DETECTED ALARM. ELECTRICAL NOT ON SITE TO FIX.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 10/21/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselT690cd4c068d2456...



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** LOOSE RETURN DUCT

**Description :** For RTU2 one of the return ducts is loose.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 10/21/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselTeeec1492b924f2...



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** NOT COMPLETELY BALANCED DUE TO TIME CONSTRAINTS

**Description :** DUE TO TIME CONSTRAINTS ON THE JOBSITE, THE BUILDING IS NOT COMPLETELY BALANCED. THE COOKLINE IS BALANCED CORRECTLY AND HAS GOOD CAPTURE FOR THE HOODS, BUT THE REMAINDER OF THE DIFFUSERS ON RTU2 ARE NOT BALANCED. SOME OF THE KITCHEN RTU IS BALANCED, BUT NOT COMPLETELY FINISHED.

**Created By :** National TAB

**Assigned To :** National TAB - Jack Bain

**Status :** Open

**Originated Date :** 10/26/2022 - Jack Bain - National TAB



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** PRV-1 DOES NOT HAVE BACKDRAFT DAMPER

**Description :** NO BACKDRAFT DAMPER FOR THE BATHROOM FAN PRV-1.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 10/21/2022 - Jack Bain - National TAB

#### Project Issue Response Details

- **10/21/2022** National TAB - Jack Bain

- Picture



FuselTa6e46bfd0eb04229b4  
50d67ec9b9c696.jpeg





Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** RTU1 and 2 not running

**Description :** Neither of the RTUs for the building are running, and the HMIs are not hooked up. So still, no RTUs or EFs are running yet.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Closed

**Originated Date :** 10/20/2022 - Jack Bain - National TAB



Comfort. Under control.

## 10-17 CULVERS - COLUMBIA CITY, IN

### Project Issue Information

**Issue Name :** RTU2 has restricted flex on some diffusers

**Description :** A number of the diffusers on RTU2 have to be fit between wood and metal piping right above the tile, restricting the flow. It doesn't appear that there is any better way for the flex to be positioned since there is so much material in the way. All of these diffusers that are restricted are outside of the kitchen so most of the air is focused in the kitchen and will lead to balancing that will not be up to design.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 10/21/2022 - Jack Bain - National TAB

#### Project Issue Response Details

- **10/21/2022**    **National TAB - Jack Bain**
  - Pictures