

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB

Function: Test, Adjust, & Balance

Date: 03/14/2025

Completed By: National TAB

PROJECT

**03-10-25 WHATABURGER #1582 GASTONIA,
NC**

3415 E FRANKLIN BLVD

GASTONIA, NC

Client

Whataburger Restaurants

300 Concord Plaza Dr

San Antonio, TX 78216

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

Table Of Contents

Section	Page #
Issue Data	3
Balance Schedule	5
Checklist Data	6
AHU/RTU	16
Traverses	22
FAN - Exhaust	23
Kitchen Hood Type I	27
GRD Layout	31

Issue List

- RTU1 / SGRD9 Duct Size



03-10-25 WHATABURGER #1582 GASTONIA, NC

Project Issue Information

Issue Name : RTU1 / SGRD9 Duct Size
Description : SGRD9 IS LOW OF DESIGN CFM DUE TO THE WRONG SIZED DUCTWORK BEING INSTALLED. A 6" DUCT WAS INSTALLED WHEN PLANS CALL FOR A 8". SPENT OVER AN HOUR TRYING TO PUSH AIR TO SGRD9 BUT WAS UNABLE TO INCREASE SUPPLY AIR TO DESIGN CFM.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 03/14/2025 - Dale Wheeler - National TAB

Project Issue File Details



03/14/2025

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3650	3781	1540	1540	2110	2241	57.8%	59.3%						
RTU-2	DINING	2240	2250	500	479	1740	1771	77.7%	78.7%						
KEF-1	KITCHEN HOOD											1994	2083		
KEF-2	KITCHEN HOOD											1216	1235		
EF-1	RESTROOMS													300	309
TOTALS		5890	6031	2040	2019	3850	4012			0	0	3210	3318	300	309

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3850	4012
TOTAL EXHAUST	3510	3627
NET AIRFLOW	340	385

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.022
SIDE	0.026
REAR	0.025
AVERAGE	0.0243

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

NOTES:

CheckList List

- WB -01: RTU's
- WB- 02: EF's
- WB- 03: Hoods
- WB- 04: Final Checks



03-10-25 WHATABURGER #1582 GASTONIA, NC

CheckList Information

Name : WB -01: RTU's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/13/2025 - Brianna Biggs - National TAB

Completed Date : 03/14/2025 - Dale Wheeler - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power? Pass

Comment:

THERMOSTATS ARE INSTALLED AND LOCATED IN UNITS BUT BMS IS NOT INSTALLED AT THIS TIME

All diffusers and grilles are installed and match design? Pass

Comment:

Motors are all operating below the FLA rating? Pass

Comment:

Is gas piping installed and valves turned on? Pass

Comment:

Unit free of noticeable noise and vibration Pass

Comment:

Final outside air damper position is set manually and marked with permanent marker? Pass

Comment:

Supply airflow is 0 to +10%?

Pass

Comment:

Outside airflow is 0 to +10%?

Pass

Comment:

Return balance dampers are confirmed to be 100% open (if installed)?

Pass

Comment:

Screenshot of the GRD marked up with supply and return traverse locations for RTU-1 (Add picture here)

N/A

Comment:


RETURN & SUPPLY DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE

Screenshot of the GRD marked up with supply and return traverse locations for RTU-2 (Add picture here)

Pass

Comment:

RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE SUPPLY DUCTWORK WAS TRAVEERSED & HOLES PLUGED AND INSULATION RETAPED. GRD MARKED WITH RED X SHOWING WHERE TRAVERSE WAS TAKEN.



For each unit supply, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage

Fail

Comment:

RTU2 FLOW HOOD IS NOT READING WITHIN 10% OF THE TRUNK LINE TRAVERSE, WAS UNABLE TO LOCATE ANY LEAKAGE IN DUCTWORK, BUT UNIT TOTAL IS WITHIN DESIGN CFM. RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE RTU1 SUPPLY DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE

For each unit return, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage N/A

Comment:

RTU1 & RTU2 RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE



03-10-25 WHATABURGER #1582 GASTONIA, NC

CheckList Information

Name : WB- 02: EF's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/13/2025 - Brianna Biggs - National TAB

Completed Date : 03/13/2025 - Chistian Moller - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
-----------------------------	------

Comment:

Belts are tight?	N/A
-------------------------	-----

Comment:

Hinge kit installed installed on hood fan?	Pass
---	------

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Pass
--	------

Comment:

Flex conduit is long enough so that fan can be completely tilted back?	Pass
---	------

Comment:

There is no major leakage around base of fan?	Pass
--	------

Comment:

No leakage to note

Is the motor operating below the motor FLA rating?

Pass

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Pass

Comment:

Unit free of noticeable noise and vibration?

Pass

Comment:

Exhaust airflow is 0 to +10%?

Pass

Comment:



03-10-25 WHATABURGER #1582 GASTONIA, NC

CheckList Information

Name : WB- 03: Hoods **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/04/2025 - Tara Metcalf - National TAB

Completed Date : 03/12/2025 - Dale Wheeler - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for? Pass

Comment:

Hoods are wired and have power? Pass

Comment:

Hood is free of alarms? Pass

Comment:

Hood is free of damage? Pass

Comment:

Quarter or full vertical end panels are installed if specified? Pass

Comment:



03-10-25 WHATABURGER #1582 GASTONIA, NC

CheckList Information

Name : WB- 04: Final Checks **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/13/2025 - Brianna Biggs - National TAB

Completed Date : 03/14/2025 - Dale Wheeler - National TAB

CheckList Item Details

FINAL CHECKS

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

List kitchen equipment turned on for testing

Comment:

KITCHEN EQUIPMENT UNABLE TO BE TURNED ON FOR SMOKE TEST

List smoke candle type used

Comment:

SMOKE EMITTER

HOOD CAPTURE TEST

Smoke test capture % - Perimeter of hood

Comment:

100%

Smoke test capture % - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

03/14/2025

Comment:

TAB tech name / Firm

Comment:

DALE WHEELER / NTAB

Site super name / Firm

Comment:

GC WAS NO LONGER ON SITE, SMOKE TEST WAS FILMED

Owner representative name / Firm (if Applicable)

Comment:

N/A

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Pass

Comment:

Is the building pressure at least +0.02"? If not, do you see any obvious areas of external building that aren't sealed?

Pass

Comment:

FRONT DOOR +0.022" / SIDE DOOR +0.026" / BACK DOOR +0.025"

Notes/Comments :

0.08" avg building pressure with all hoods off

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: AHU/RTU



Asset: RTU1

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	AAON	AAON
Serial Num	-	202501-BNGN120738
Model Num	RNA-018-C-A-8-FAB04-CB1K0	RN-018-3-0-FABY-S0-21-000-A
Num OA Filters 1	-	3
OA Filter Size 1	-	18.25x23.5"
Num Final Filter 1	-	6
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	3	3
Motor Rpm	-	1170
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	10.6

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	3650	3781
SF RPM	1008	DD / 48 HZ
MOTOR RPM	-	DD / 48HZ.
RA CFM	1540	1579
OA CFM	2110	2202
RL Voltage	-	214/ 212/212
RL Amperage	-	5.65 AVG
SF System SetPt	-	55Hz
RA Damper Position	-	1.25"
Min OA Damper Position	-	1.5"
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.326"
Fan Suction SP	-	-0.543"
Fan Discharge SP	-	0.555"
Total ESP	0.75"	0.881"
Fan Total SP	-	1.098"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Dale Wheeler on 03/14/2025

Notes:

- [1] SGRD9 IS LOW OF DESIGN CFM DUE TO THE WRONG SIZED DUCTWORK BEING INSTALLED. A 6" DUCT WAS INSTALLED WHEN PLANS CALL FOR A 8". SPENT OVER AN HOUR TRYING TO PUSH AIR TO SGRD9 BUT WAS UNABLE TO INCREASE SUPPLY AIR TO DESIGN CFM.
- [2] RETURN & SUPPLY DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE.

Written By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/13/2025



03/14/2025

National TAB

Project:03-10-25 WHATABURGER #1582 GASTONIA, NC

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	A3	10"	300	1	277	318	320	106.7
SGRD2	DRIVE THRU	H2	8"	200	1.03	161	182	219	109.5
SGRD3	KITCHEN	A5	12"	475	1	406	477	506	106.5
SGRD4	KITCHEN	A4	12"	475	1	395	475	504	106.1
SGRD5	KITCHEN	A5	12"	475	1	578	474	474	99.8
SGRD6	KITCHEN	A4	475	475	1	610	448	489	102.9
SGRD7	KITCHEN	A4	475	475	1	397	493	499	105.1
SGRD8	WASHROOM	A2	8"	150	1	176	136	161	107.3
SGRD9	OFFICE	A2	8"	165	1	82	122	143	86.7
SGRD10	DRY STORAGE	A2	8"	150	1	162	148	142	94.7
SGRD11	DRY STORAGE	H3	8"	160	1.03	290	152	175	109.4
SGRD12	MENS RR	B1	6"	75	1	86	77	81	108.0
SGRD13	WOMENS RR	B1	6"	75	1	120	65	68	90.7
Total				3650		3740	3567	3781	103.59%

Diffuser Ret/Exh (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU1-EGRD1	KITCHEN	C2	20"	1540	1	1271	1289	1308	84.9
Total				1540		1271	1289	1308	84.94%

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	AAON	AAON
Serial Num	-	202501-BNGK120786
Model Num	RNA-013-B-A-8-FAB04-CB1K0	RN-013-3-0-FABY-S0-21-000-A
Num OA Filters 1	-	2
OA Filter Size 1	-	23.5X18.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	2	2.0
Motor Rpm	-	1170
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	7.5

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM (Traverse)	-	2566
SF CFM	2240	2250
SF RPM	1325	DD / 68 HZ.
MOTOR RPM	-	DD / 68 HZ.
RA CFM	500	479
OA CFM	1740	1771
RL Voltage	-	213 /214/ 214
RL Amperage	-	4.04 AVG
SF System SetPt	-	68Hz
RA Damper Position	-	0.5"
Min OA Damper Position	-	4.0"
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.208"
Fan Suction SP	-	-0.422"
Fan Discharge SP	-	0.436"
Total ESP	0.75"	0.644"
Fan Total SP	-	0.858"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Dale Wheeler on 03/14/2025

Notes:


- [1] BALANCE SCHEDULE CALLS FOR UNIT TOTAL TO BE 2240. SUPPLY GRILLS ADD UP TO 2140 ON GRD. SUPPLY GRILLS SGRD1,4,6,10,14,17,18 DESIGNS WERE ENCREASED TO REACH 2240 CFM.
- [2] SRD13 WAS REMOVED AND SGRD14 DESIGN WAS INCREASED TO 200CFM PER G.C.
- [3] RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE.

Written By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/12/2025



03/13/2025

National TAB

Project:03-10-25 WHATABURGER #1582 GASTONIA, NC

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	P1	6"	100	1.07	74	94	92	92.0
SGRD2	DINING	P1	6"	110	1.07	119	102	113	102.7
SGRD4	DINING	P1	6"	110	1.07	134	121	115	104.5
SGRD5	DINING	P1	6"	100	1.07	87	89	106	106.0
SGRD6	DINING	P1	6"	110	1.07	120	118	111	100.9
SGRD7	DINING	P1	6"	100	1.07	89	97	102	102.0
SGRD8	DINING	P1	6"	100	1.07	96	82	107	107.0
SGRD9	DINING	P1	6"	100	1.07	90	78	103	103.0
SGRD10	DINING	P1	6"	110	1.07	68	82	118	107.3
SGRD11	DINING	P2	8"	120	1.07	227	104	116	96.7
SGRD12	DINING	P2	8"	120	1.07	116	128	115	95.8
SGRD14	CUSTOMER SERVICE	H1	6"	210	1.07	196	196	215	102.4
SGRD15	ORDERING	A2	8"	200	1	221	215	210	105.0
SGRD16	ORDERING	A2	8"	200	1	216	211	199	99.5
SGRD17	DINING	A2	8"	225	1	255	202	214	95.1
SGRD18	DINING	A2	8"	225	1	275	205	214	95.1
Total				2240		2383	2124	2250	100.45%

Diffuser Ret/Exh (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU2-EGRD1	CHECKOUT	C1	14"	500	1	928	612	499	99.8
Total				500		928	612	499	99.8%



National TAB

Project:03-10-25 WHATABURGER #1582 GASTONIA, NC

Diffuser Supply (GRD)

TRAVERSES/

Asset					
Asset Name	Size	DESIGN CFM	VEL(1)	FINAL CFM	% to design
RETURN TRAVERSE RTU-1	44"X14"	1540	[1]		-
RETURN TRAVERSE RTU-2	44"X14"	500	[1]		-
SUPPLY TRAVERSE RTU-1	24X22	3650	[1]		-
SUPPLY TRAVERSE RTU-2	22x16	2240	1050	2566	114.6
Total		7930		2566	32.36%

Completed By: Dale Wheeler on 03/14/2025

Asset	Notes	Date	Written By
RETURN TRAVERSE RTU-1	[1] RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE.	03/14/2025	Dale Wheeler
RETURN TRAVERSE RTU-2	[1] RETURN DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE.	03/14/2025	Dale Wheeler
SUPPLY TRAVERSE RTU-1	[1] SUPPLY DUCT COULD NOT BE TRAVERSED DUE TO MAIN DROP / TRUCK LINE NOT HAVING A RUN OF 4FT. OR MORE OF STRAIGHT DUCTWORK. UNABLE TO TAKE AN ACCURATE TRAVERSE DUE TO THIS ISSUE.	03/14/2025	Dale Wheeler

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-080-VG	G-080-VG-1-17-X
Serial Num	-	25811070
Type	DOWNBLAST	UPBLAST
Configuration	VERTICAL	VERTICLE

Test Data		
	Design	Actual
CFM	300	309
Fan RPM	1680	1681
Fan Rotation	-	CW
Motor RPM	-	1750
System SetPt	-	7.5
RL Voltage	-	115
RL Amperage	-	1.18
Total ESP	0.50"	0.183"
Fan Inlet SP	-	-0.183"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	Vari-green
Frame	-	NL
Horsepower	0.10	1/10
Motor Rpm	-	1750
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	1.38
Service Factor	-	1.0

Completed By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/12/2025



03/12/2025

National TAB

Project:03-10-25 WHATABURGER #1582 GASTONIA, NC

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	MENS RR	F1	8X8	150	1	172	167	154	102.7
EGRD2	WOMENS RR	F1	8X8	150	1	174	163	155	103.3
Total				300		346	330	309	103%

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:KTICHEN HOOD

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	CUE-140-VG	CUE-140-VG-1-22-G
Serial Num	-	25812627 24L
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICLE

Test Data		
	Design	Actual
CFM	1994	2083
Fan RPM	1517	1750 / DD
Fan Rotation	-	CW
Motor RPM	-	1750
RL Voltage	-	121
RL Amperage	-	3.1
Suction ESP	-	-0.553
Discharge ESP	-	ATM
Total ESP	1.0"	0.553"

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREEN
Frame	-	N/L
Horsepower	1	0.75
Motor Rpm	-	1750
Phase	1	1
Voltage (rated)	208	115
Amperage (rated)	-	8.8
Service Factor	-	1.0

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	D.D.

Completed By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/14/2025

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: FAN - Exhaust



Asset: KEF2

AREA: KITCHEN HOOD

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	CUE-120-VG	CUE-120-5-VG-1-19-G
Serial Num	-	25812681-24L
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICLE

Test Data		
	Design	Actual
CFM	1216	1235
Fan RPM	1415	1750 / DD
Fan Rotation	-	CW
Motor RPM	-	1750
RL Voltage	-	121
RL Amperage	-	3.4
Suction ESP	-	-0.491
Discharge ESP	-	ATM
Total ESP	0.75"	0.491"

Motor Data		
	Design	Actual
Motor MFG	-	VAR-GREEN
Frame	-	N/L
Horsepower	0.50	0.5
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	208	115
Amperage (rated)	-	6.4
Service Factor	-	1.0

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Completed By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/14/2025

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:Fry

Unit Data		
	Design	Actual
MFG	NA	H&K INTERNATIONAL
Model Num	NA	HKD027
Job / Serial Num	-	8154950-001
Type	-	TYPE I CANOPY
Hood length	-	87"
Hood Width	-	56"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	19.5"X11.5"
Filter Qty 1	-	8
Filter AK factor size 1	-	1.55
Filter Total AK Area	-	12.4
Filter1 FPM	-	170
Filter2 FPM	-	185
Filter3 FPM	-	172
Filter4 FPM	-	147
Filter5 FPM	-	150
Filter6 FPM	-	166
Filter7 FPM	-	188
Filter8 FPM	-	162
Filter Ave FPM(corr)	-	168
CFM	1994	2083

Cooking Equipment	
	Actual
Item 1	GRIDDLE
Item 2	GRIDDLE

Completed By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/14/2025



03/14/2025

National TAB

Project: 03-10-25 WHATABURGER #1582 GASTONIA, NC

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:Grill

Unit Data		
	Design	Actual
MFG	NA	H&K INTERNATIONAL
Model Num	NA	HKD023
Job / Serial Num	-	8154948-001
Type	-	TYPE I CANOPY
Hood length	-	73"
Hood Width	-	26"

Test Data Exhaust		
	Design	Actual
Filter Type	BAFFLE	BAFFLE
Filter Size 1	-	19.5"X11.5"
Filter Size 2	-	15.75"X11.5"
Filter Qty 1	-	1
Filter Qty 2	-	3
Filter AK factor size 1	-	1.59
Filters AK factor size 2	-	1.23
Filter Total AK Area	-	5.28
Filter1 FPM	-	224
Filter2 FPM	-	254
Filter3 FPM	-	243
Filter4 FPM	-	217
Filter Ave FPM(corr)	-	234
CFM	1216	1235

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	FRYER


Completed By: Dale Wheeler on 03/14/2025

Unit Data - PHOTO LOG



03/14/2025

M1 MECHANICAL FLOOR PLAN - LEVEL 1



— PIPING THROUGH ROOF PENETRATION, COORDINATE PILING AND UNIT INSTALLATION REQUIREMENTS AND STARTUP WITH KITCHEN EQUIPMENT MANUFACTURER AND GC.
 (19) REMOVE MECHANICAL SYSTEM MOUNTED ON WALL, CONFIRM FINAL LOCATION OF STATION WITH OWNER, ARCHITECT, AND OTHER TRADES. REFER TO DETAILS AND SPECIFICATIONS.