

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 01/21/2026**  
**Completed By: National TAB**

**PROJECT**  
**01-19-26 SEPHORA #672 GLENDALE, CA**

230 AMERICANA WAY

GLENDALE, CA 91210

**Client**

Brinco Mechanical Management Services, Inc.  
125 South Main St  
Freeport, NY 11520

# National TAB

Project: 01-19-26 SEPHORA #672 GLENDALE, CA

## Table Of Contents

| Section   | Page # |
|-----------|--------|
| Summary   | 3      |
| Remarks   | 4      |
| Checklist | 7      |
| AHU/RTU   | 12     |



# National TAB

Project: 01-19-26 SEPHORA #672 GLENDALE, CA  
Function: Test, Adjust, & Balance

## Project Summary

### Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

## **Issue List**

- RTU-1 FAN COIL DIRTY
- RTU'S ECONOMIZER NOT FUNCTIONAL



01-19-26 SEPHORA #672 GLENDALE, CA

Project Issue Information

**Issue Name :** RTU-1 FAN COIL DIRTY  
**Description :** RTU-1 fan coil appears to be dirty. Static pressure drop -0.82" from mixed air compartment to fan blower. Recommend cleaning fan coils and replacing final filters.  
**Created By :** National TAB      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** Medium      **Asset Tag :**  
**Originated Date :** 01/27/2026 - David Nicolas Sanchez - National TAB

Project Issue File Details



01/27/2026



01/27/2026



01-19-26 SEPHORA #672 GLENDALE, CA

Project Issue Information

**Issue Name :** RTU’S ECONOMIZER NOT FUNCTIONAL  
**Description :** RTU Economizers are not functional. Economizers have been assembled but not operational. OA dampers have been manually adjusted to design airflow. Recommend getting Economizers operational.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** Medium                      **Asset Tag :**  
**Originated Date :** 01/26/2026 - David Nicolas Sanchez - National TAB

Project Issue File Details



01/26/2026



01/26/2026

## CheckList List

- RTU CHECKLISTS



## 01-19-26 SEPHORA #672 GLENDALE, CA

### CheckList Information

**Name :** RTU CHECKLISTS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 09/04/2025 - Trinity Dodds - National TAB

**Completed Date :** 01/26/2026 - David Nicolas Sanchez - National TAB

### CheckList Item Details

#### RTU's/AHU's

Economizers are assembled and functional?

**Comment:**

Economizers assemble but not functional.

Motors are all operating below the FLA rating?

**Comment:**

Yes

Are belts tight?

**Comment:**

N/A

If direct drive unit is the speed controller working.

**Comment:**

Yes

Is gas piping installed and valves turned on?

**Comment:**

Yes

Unit free of noticeable noise and vibration



**Comment:**

Yes

**Units are labeled and installed on proper curb**

**Comment:**

Yes

**Unit ductwork properly installed / sealed on curb**

**Comment:**

Yes

**Pulleys are properly aligned**

**Comment:**

N/A

**Condensate lines and P-Traps installed correctly**

**Comment:**

Yes

**Disconnect Switch Installed**

**Comment:**

Yes

**Outside air dampers/Economizers installed and functioning**

**Comment:**

No

**Additional Comments or recommendations:**

**Comment:**

None

**Documentation**

**If issues, have NTAB team and Brinco Management been notified ?**

**Comment:**

Yes

**If any issues, have Facilibuild issues been created explaining in detail?**

**Comment:**

Yes

**Pictures**

**All Issues**

**Comment:**

Yes


**Each Piece of equipment**

**Comment:**

Yes

**Front of store**

**Comment:**



**Roof Top Layout**

**Comment:**



01/26/2026



01/26/2026

# National TAB

Project: 01-19-26 SEPHORA #672 GLENDALE, CA

System/Unit: AHU/RTU



Asset: RTU1

AREA:

| Unit Data           |                    |                    |
|---------------------|--------------------|--------------------|
|                     | Design             | Actual             |
| MFG                 | CARRIER            | CARRIER            |
| Serial Num          | -                  | 3124P79674         |
| Model Num           | 48FCFN12A3A6-0A4C0 | 50FCQM12A3A6A0A4A0 |
| Type                | RTU                | RTU                |
| Configuration       | VERTICAL           | VERTICAL           |
| Num OA Filters 1    | -                  | 2                  |
| OA Filter Size 1    | -                  | 15 5/8X24 5/8      |
| Num Final Filter 1  | -                  | 4                  |
| Final Filter Size 1 | -                  | 20X20X2            |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Motor MFG      | -      | NL     |
| Frame          | -      | NL     |
| Horsepower     | -      | NL     |
| Motor Rpm      | -      | NL     |
| Phase          | 3      | 3      |
| Rated Voltage  | 460    | 460    |
| Rated Amperage | -      | 5.6    |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |
| Belt Alignment     | DD     |

| Test Data              |        |            |
|------------------------|--------|------------|
|                        | Design | Actual     |
| SF CFM                 | 4000   | 4246       |
| SF RPM                 | -      | 1973       |
| RA CFM                 | 3400   | 3608       |
| OA CFM                 | 600    | 638        |
| RL Voltage             | -      | 483        |
| RL Amperage            | -      | 3.08       |
| SF Rotation            | -      | CCW        |
| SF System SetPt        | -      | B          |
| RA Damper Position     | -      | 85%        |
| Min OA Damper Position | -      | 15%        |
| Min OA Damper Type     | -      | ECONOMIZER |
| OA Enthalpy Setpt      | -      | NA         |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.84" |
| Fan Suction SP   | -      | -1.66" |
| Fan Discharge SP | -      | 0.54"  |
| Total ESP        | 1.00"  | 1.38"  |
| Fan Total SP     | -      | 2.2"   |

| General                    |        |
|----------------------------|--------|
|                            | Actual |
| Fan Rotation Correct       | YES    |
| Unit Filters Clean         | NO     |
| Condensate Drain Installed | YES    |

Completed By: David Nicolas Sanchez on 01/22/2026

## Unit Data - PHOTO LOG



01/22/2026

# National TAB

Project: 01-19-26 SEPHORA #672 GLENDALE, CA

System/Unit: AHU/RTU



Asset: RTU2

AREA:

| Unit Data           |                    |                    |
|---------------------|--------------------|--------------------|
|                     | Design             | Actual             |
| MFG                 | CARRIER            | CARRIER            |
| Serial Num          | -                  | 3124P79673         |
| Model Num           | 48FCFN12A3A6-0A4C0 | 50FCQM12A3A6A0A4A0 |
| Type                | RTU                | RTU                |
| Configuration       | VERTICAL           | VERTICAL           |
| Num OA Filters 1    | -                  | 2                  |
| OA Filter Size 1    | -                  | 15 5/8X24 5/8      |
| Num Final Filter 1  | -                  | 4                  |
| Final Filter Size 1 | -                  | 20X20X2            |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Motor MFG      | -      | NL     |
| Frame          | -      | NL     |
| Horsepower     | -      | NL     |
| Motor Rpm      | -      | NL     |
| Phase          | 3      | 3      |
| Rated Voltage  | 460    | 460    |
| Rated Amperage | -      | 5.6    |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |
| Belt Alignment     | DD     |

| Test Data              |        |            |
|------------------------|--------|------------|
|                        | Design | Actual     |
| SF CFM                 | 4000   | 4262       |
| SF RPM                 | -      | 1966       |
| RA CFM                 | 3400   | 3608       |
| OA CFM                 | 600    | 654        |
| RL Voltage             | -      | 486        |
| RL Amperage            | -      | 3.09       |
| SF Rotation            | -      | CCW        |
| SF System SetPt        | -      | B          |
| RA Damper Position     | -      | 85%        |
| Min OA Damper Position | -      | 15%        |
| Min OA Damper Type     | -      | ECONOMIZER |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.67" |
| Fan Suction SP   | -      | -1.45" |
| Fan Discharge SP | -      | 0.47"  |
| Total ESP        | 1.0"   | 1.14"  |
| Fan Total SP     | -      | 1.92"  |

| General                    |        |
|----------------------------|--------|
|                            | Actual |
| Fan Rotation Correct       | YES    |
| Unit Filters Clean         | YES    |
| Condensate Drain Installed | YES    |

Completed By: David Nicolas Sanchez on 01/22/2026

## Unit Data - PHOTO LOG



01/22/2026