

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246

NATIONAL

TAB

Comfort. Under control.

Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 02/09/2023

PROJECT

01-30-23 PENN STATION - CLINTON, TN

2218 N CHARLES G SEIVERS BLVD

CLINTON, TN 37716

Client

C&T DESIGN
4025 PORT UNION RD.
FAIRFIELD, OH 45014

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

Table Of Contents

| Section | Page # |
|---------------------|---------------|
| Remarks | 3 |
| Summary | 8 |
| Balance Schedule | 9 |
| Site Pictures | 10 |
| Checklist Data | 11 |
| AHU/RTU | 12 |
| FAN - Exhaust | 16 |
| FAN - Supply | 19 |
| Kitchen Hood Type I | 20 |
| GRD Layout | 23 |

Issue List

- EFs - GREASE DRAINS
- HINGE KITS - EFs 1/2/3
- MUA INTAKE
- RTU 1 - OA CANOPY
- RTUs - CONDENSATE DRAINS

CheckList List

CheckList List

- SITE PICTURES
- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

Project Issue Information

Issue Name : EFs - GREASE DRAINS
Description : GREASE DRAINS NEED TO BE INSTALLED FOR ALL EXHAUST FANS.
Created By : National TAB **Assigned To :** National TAB - Brianna Biggs
Status : Open
Originated Date : 02/02/2023 - Austin McFall - National TAB



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

Project Issue Information

Issue Name : HINGE KITS - EFs 1/2/3
Description : HINGE KITS NEED TO BE INSTALLED. VERIFY CONDUIT IS LONG ENOUGH TO TILT FANS ALL THE WAY BACK
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Originated Date : 02/02/2023 - Austin McFall - National TAB



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

Project Issue Information

Issue Name : MUA INTAKE

Description : MAKE UP AIR INTAKE WAS NOT YET INSTALLED. WENT AHEAD AND INSTALLED FOR TAB SINCE HVAC WAS NOT ON SITE TO ASSIST.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 02/02/2023 - Austin McFall - National TAB



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

Project Issue Information

Issue Name : RTU 1 - OA CANOPY
Description : NEEDS TO BE INSTALLED, NOT ON SITE. WILL NOT BE INSTALLED WHILE ON SITE. WILL NEED RETURN TRIP TO BALANCE OUTSIDE AIR.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Originated Date : 02/02/2023 - Austin McFall - National TAB



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

Project Issue Information

Issue Name : RTUs - CONDENSATE DRAINS
Description : CONDENSATE DRAINS NEED TO BE INSTALLED.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Originated Date : 02/02/2023 - Austin McFall - National TAB

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | DINING | 3000 | 3047 | 2250 | 2286 | 750 | 761 | 25.0% | 25.0% | | | | | | |
| RTU-2 | KITCHEN | 3000 | 3007 | 2250 | 2238 | 750 | 769 | 25.0% | 25.6% | | | | | | |
| EF-1 | HOOD 1 | | | | | | | | | | | 1120 | 1228 | | |
| EF-2 | HOOD 2 | | | | | | | | | | | 700 | 740 | | |
| EF-3 | HOOD 3 | | | | | | | | | | | 660 | 705 | | |
| MUA-1 | KITCHEN | | | | | | | | | 1580 | 1542 | | | | |
| TOTALS | | 6000 | 6054 | 4500 | 4524 | 1500 | 1530 | | | 1580 | 1542 | 2480 | 2673 | 0 | 0 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|--------|--------|
| TOTAL OA | 3080 | 3072 |
| TOTAL EXHAUST | 2480 | 2673 |
| NET AIRFLOW | 600 | 399 |

| DOOR TESTED | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT | 0.0023 |
| SIDE | - |
| REAR | 0.004 |
| AVERAGE | 0.0032 |

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✔

NOTES:

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | DINING | 3000 | 3047 | 2250 | 2286 | 750 | 761 | 25.0% | 25.0% | | | | | | |
| RTU-2 | KITCHEN | 3000 | 3007 | 2250 | 2238 | 750 | 769 | 25.0% | 25.6% | | | | | | |
| EF-1 | HOOD 1 | | | | | | | | | | | 1120 | 1228 | | |
| EF-2 | HOOD 2 | | | | | | | | | | | 700 | 740 | | |
| EF-3 | HOOD 3 | | | | | | | | | | | 660 | 705 | | |
| MUA-1 | KITCHEN | | | | | | | | | 1580 | 1542 | | | | |
| TOTALS | | 6000 | 6054 | 4500 | 4524 | 1500 | 1530 | | | 1580 | 1542 | 2480 | 2673 | 0 | 0 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|--------|--------|
| TOTAL OA | 3080 | 3072 |
| TOTAL EXHAUST | 2480 | 2673 |
| NET AIRFLOW | 600 | 399 |

| DOOR TESTED | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT | 0.0023 |
| SIDE | - |
| REAR | 0.004 |
| AVERAGE | 0.0032 |

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✔

NOTES:



RTU2
02/21/2023

EF-1

YES



KEF1
02/21/2023

EF-2

YES



KEF2
02/21/2023

EF-3

YES



KEF3
02/21/2023

MUA-1

YES



KMUA
02/21/2023

HOOD-1

YES



HOOD1
02/21/2023

HOO-2

YES



HOOD2
02/21/2023

HOOD-3

YES



HOOD3
02/21/2023



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

| | |
|--|---|
| All diffusers and grilles are installed and match design? | DIFFUSERS AND GRILLES INSTALLED AND MATACH DESIGN |
| All hood filters installed and accounted for? | HOOD FILTERS INSTALLED AND ACCOUNTED FOR |
| Hoods are wired and have power? | HOODS ARE WIRED AND HAVE POWER |
| Hood is free of alarms? | HOODS ARE FREE OF ALARMS |
| Thermostats have power? | STATS HAVE POWER |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | NA |



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

| | |
|--|---|
| Economizers are assembled and functional? | ECONOMIZERS ARE ASSEMBLED AND FUNCTIONAL |
| DCV Max damper opening position is set to minimum? | NA |
| Free cooling enthalpy set point set for lowest setting (Typically "D") | D |
| Motors are all operating below the FLA rating? | MOTORS BELOW FLA |
| Are belts tight? | BELTS ARE TIGHT |
| If direct drive unit is the speed controller working. | NA |
| Is gas piping installed and valves turned on? | GAS PIPING INSTALLED AND VALVES TURNED ON |
| Unit free of noticeable noise and vibration | UNIT FREE OF NOISE AND VIBRATION |

EF's

| | |
|---|-------------------------------|
| Rotation is correct? | ROTATION IS CORRECT |
| Belts are tight? | BELTS ARE TIGHT |
| Grease cup installed on hood fan? | GREASE CUPS INSTALLED |
| Hinge kit installed installed on hood fan? | HINGE KITS WERE NOT INSTALLED |
| Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | COULD NOT LEAN BACK FANS |

Flex conduit is long enough so that fan can be completely tilted back?

FLEX CONDUIT APPEARS LONG ENOUGH, COULD NOT VALIDATE

There is no major leakage around base of fan?

NO MAJOR LEAKAGE

Is the motor operating below the motor FLA rating?

MOTROS BELOW FLA

For restroom fan(s) is the back draft damper installed and can it fully open?

DAMPER INSTALLED AND FULLY OPEN

Unit free of noticeable noise and vibration?

NO NOISE OR VIBRATION

MUA

Rotation is correct?

ROTATION IS CORRECT

Gas piping is installed and valves are in on position?

GAS PIPING INSTALLED AND VALVE OPEN

Heater tested and is functional?

HEATER TEST AND FUNTIONAL

Internal motorized damper is fully opening?

MOTORIZED DAMPER FULLY OPEN

Motor is operating below the FLA rating?

MOTOR BELOW FLA

Unit free of noticeable noise and vibration?

NO NOISE OR VIBRATION

HOODS

Kitchen equipment installed in proper places?

EQUIPMENT UNDER HOOD

Can kitchen equipment be turned on for final smoke test?

NO

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

YES



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

| | |
|---|----------------------------------|
| Is space free of drafting? | SPACE IS FREE OF DRAFINT |
| Is space comfortable in all areas? | SPACE IS COMFORTABLE IN ALL AREA |
| Is the space free of ventilation noise? | FREE OF VENTILATION NOISE |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA". | NA |



Comfort. Under control.

01-30-23 PENN STATION - CLINTON, TN

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

| | |
|---|----------------------|
| List equipment turned on for testing | NONE |
| List smoke candle type used | 45 SEC SMOKE EMITTER |
| Smoke test capture - Perimeter of hood | 100% |
| Smoke test capture - Top of cooking surface | 100% |

WITNESS

| | |
|--|---------------------------|
| Date test was completed | 02/02/2023 |
| TAB tech name / Firm | AUSTIN MCFALL |
| Site super name / Firm | GC |
| Owner representative name / Firm (if Applicable) | NA |
| Building pressure at front & back doors (All Systems On) | FRONT:0.002"//BACK:0.004" |

ADDITIONAL

| | |
|---|-----|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | YES |
| Thermostats are programmed? | YES |

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA: DINING

| Unit Data | | |
|---------------------|----------|------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5621G04749 |
| Model Num | LGH092H | KGB090 |
| Configuration | VERTICAL | VERTICAL |
| Num PreFilter 1 | - | 4 |
| PreFilter Size 1 | - | 20X20X2 |
| Num Final Filter 1 | - | [1] |
| Final Filter Size 1 | - | [1] |

| Motor Data | | |
|----------------|--------|-----------|
| | Design | Actual |
| Motor MFG | - | US MOTORS |
| Frame | - | 56HZ |
| Horsepower | NA | 2.0 |
| Motor Rpm | NA | 1755 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | NA | 6.0 |
| Service Factor | - | 1.15 |

| Test Data | | |
|--------------------|--------|-------------|
| | Design | Actual |
| SF CFM | 3000 | 3047 |
| RA CFM | 2250 | 2286 |
| OA CFM | 750 | 761 |
| RL Voltage | - | 217/215/216 |
| RL Amperage | - | 4.1/4.5/4.0 |
| OA Damper Position | - | 0.625" |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.46" |
| Fan Suction SP | - | -0.65" |
| Fan Discharge SP | - | 0.51" |
| Total ESP | - | 0.97" |
| Fan Total SP | - | 1.16" |

Completed By: Austin McFall on 02/02/2023

National TAB

Project:01-30-23 PENN STATION - CLINTON, TN

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU1/DINING

| Asset | | | | | | | | | |
|-------------|-----------|---------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| AHU1-SGRD1 | DINING | 2X2 | 10 | 300 | 1 | 421 | 400 | 400 | 133.3 |
| AHU1-SGRD2 | DINING | 4X48 | 10 | 400 | 1 | 475 | 361 | 361 | 90.3 |
| AHU1-SGRD3 | DINING | 4X48 | 10 | 400 | 1 | 469 | 366 | 366 | 91.5 |
| AHU1-SGRD4 | DINING | 2X2 | 10 | 350 | 1 | 385 | 332 | 332 | 94.9 |
| AHU1-SGRD5 | DINING | 2X2 | 10 | 350 | 1 | 272 | 341 | 341 | 97.4 |
| AHU1-SGRD6 | DINING | 2X2 | 10 | 350 | 1 | 289 | 320 | 320 | 91.4 |
| AHU1-SGRD7 | DINING | 2X2 | 10 | 350 | 1 | 148 | 330 | 330 | 94.3 |
| AHU1-SGRD8 | WOMENS RR | CEILING | 6 | 70 | 1 | 92 | 72 | 72 | 102.9 |
| AHU1-SGRD9 | MENS RR | CEILING | 8 | 130 | 1 | 195 | 135 | 135 | 103.8 |
| AHU1-SGRD10 | PREP AREA | 2X2 | 10 | 300 | 1 | 370 | 390 | 390 | 130.0 |

Completed By: Dan Hertenstein on

| Asset | Notes | Date |
|-------------|--|------------|
| AHU1-SGRD1 | DIFFUSER DOES NOT HAVE A DAMPER INSTALLED ON EITHER TAKEOFF OR FACE | 02/02/2023 |
| AHU1-SGRD10 | COULD NOT IDENTIFY DAMPER AT EITHER TAKEOFF OR FACE, 8' LADDER ONLY ON SITE. DIFFICULT TO REACH DUCTWORK SAFELY. | 02/02/2023 |

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA: KITCHEN

| Unit Data | | |
|---------------------|---------|------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5621G10396 |
| Model Num | LGH092H | KGB090 |
| Configuration | - | VERTICAL |
| Num PreFilter 1 | - | 4 |
| PreFilter Size 1 | - | 20X20X2 |
| Num Final Filter 1 | - | 1 |
| Final Filter Size 1 | - | 14.5"X29" |

| Test Data | | |
|--------------------|--------|-------------|
| | Design | Actual |
| SF CFM | 3000 | 3007 |
| RA CFM | 2250 | 2238 |
| OA CFM | 750 | 769 |
| RL Voltage | - | 217/215/216 |
| RL Amperage | - | 4.1/4.5/4.0 |
| OA Damper Position | - | 0.625" |
| Brake Horse Power | - | |

| Motor Data | | |
|----------------|--------|-----------|
| | Design | Actual |
| Motor MFG | - | US MOTORS |
| Frame | - | 56HZ |
| Horsepower | - | 2.0 |
| Motor Rpm | - | 1755 |
| Phase | - | 3 |
| Rated Voltage | - | 208 |
| Rated Amperage | - | 6.0 |
| Service Factor | - | 1.15 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.41" |
| Fan Suction SP | - | -0.59" |
| Fan Discharge SP | - | 0.55" |
| Total ESP | - | 0.96" |
| Fan Total SP | - | 1.14" |

Completed By: Austin McFall on 02/02/2023

National TAB

Project:01-30-23 PENN STATION - CLINTON, TN

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU2/KITCHEN

| Asset | | | | | | | | | |
|------------|----------|-------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| AHU2-SGRD1 | KITCHEN | 4X48 | 10 | 350 | 1 | 605 | 528 | 361 | 103.1 |
| AHU2-SGRD2 | KITCHEN | 4X48 | 10 | 350 | 1 | 600 | 499 | 366 | 104.6 |
| AHU2-SGRD3 | KITCHEN | 4X48 | 10 | 350 | 1 | 532 | 485 | 371 | 106.0 |
| AHU2-SGRD4 | KITCHEN | 2X2 | 10 | 300 | 1 | 275 | 236 | 311 | 103.7 |
| AHU2-SGRD5 | KITCHEN | 2X2 | 10 | 300 | 1 | 469 | 392 | 321 | 107.0 |
| AHU2-SGRD6 | KITCHEN | 2X2 | 10 | 400 | 1 | | 307 | 388 | 97.0 |
| AHU2-SGRD7 | KITCHEN | ACPSP | 6X84 | 600 | 1 | 455 | 256 | 556 | 92.7 |
| AHU2-SGRD8 | KITCHEN | ACPSP | 6X50 | 350 | 1 | 429 | 310 | 333 | 95.1 |

Completed By: Dan Hertenstein on

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:GRIDDLE

| Unit Data | | |
|---------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | DU85HFA |
| Serial Num | - | 5464050 |
| Type | - | UPBLAST |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | TELCO |
| Horsepower | - | 0.75 |
| Motor Rpm | - | 1800 |
| Phase | - | 1 |
| Voltage (rated) | - | 115 |
| Amperage (rated) | - | 8.9 |
| Service Factor | - | |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 1120 | 1228 |
| Fan RPM | - | 1800 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1800 |
| System SetPt | - | 53% |
| RL Voltage | - | 116 |
| RL Amperage | - | 5.1 |
| Total ESP | - | 0.66" |
| Fan Inlet SP | - | -0.66" |
| Fan Discharge SP | - | ATM |

Completed By: Austin McFall on 02/01/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF2

AREA:QUIZNO

| Unit Data | | |
|---------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | DU33HFA |
| Serial Num | - | 5464050 |
| Type | - | UPBLAST |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | TELCO |
| Horsepower | - | 0.33 |
| Motor Rpm | - | 1800 |
| Phase | - | 1 |
| Voltage (rated) | - | 115 |
| Amperage (rated) | - | 4.3 |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 700 | 740 |
| Fan RPM | - | 1800 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1800 |
| System SetPt | - | 75% |
| RL Voltage | - | 116 |
| RL Amperage | - | 3.4 |
| Total ESP | - | 0.45" |
| Fan Inlet SP | - | -0.45" |
| Fan Discharge SP | - | ATM |

Completed By: Austin McFall on 02/01/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF3

AREA:FRYER

| Unit Data | | |
|---------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | DU85HFA |
| Serial Num | - | 5464050 |
| Type | - | UPBLAST |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | TECLO |
| Horsepower | - | 0.75 |
| Motor Rpm | - | 1800 |
| Phase | - | 1 |
| Voltage (rated) | - | 115 |
| Amperage (rated) | - | 8.9 |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 660 | 705 |
| Fan RPM | - | 1800 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1800 |
| System SetPt | - | 45% |
| RL Voltage | - | 116 |
| RL Amperage | - | 4.8 |
| Total ESP | - | 0.51" |
| Fan Inlet SP | - | -0.51" |
| Fan Discharge SP | - | ATM |

Completed By: Austin McFall on 02/01/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: FAN - Supply



Comfort. Under control.

Asset: MUA - KITCHEN 1

AREA:

| Unit Data | | |
|---------------|--------------|---------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | ECON AIR |
| Model Num | NA | EA1-D.250-15D |
| Serial Num | - | 5464050 |
| Type | - | MUA |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 145T |
| Horsepower | - | 1.5 |
| Motor Rpm | - | 1740 |
| Phase | - | 3 |
| Voltage (rated) | - | 230 |
| Amperage (rated) | - | 4.03 |
| Service Factor | - | 1.15 |

| Gas Heat | | |
|---------------------------|--------|--------|
| | Design | Actual |
| Heater Operates (y/n) | - | YES |
| Flame Status (pass/fail) | - | PASS |
| Inlet Air Temp SetPt | - | 55 |
| Discharge Air Temp SetPt | - | 60 |
| Air Flow Switch SP Actual | - | 0.28" |

| Test Data | | |
|-----------------|--------|------------|
| | Design | Actual |
| CFM | 1580 | 1542 |
| SF RPM | - | 1740 |
| Motor RPM | - | 1740 |
| SF System SetPt | - | 47.7 |
| RL Voltage | - | 216/17/215 |
| RL Amperage | - | 2.3 AVG |

| General | | |
|----------------------|--------|---------|
| | Design | Actual |
| Fan Rotation Correct | - | CORRECT |

Completed By: Austin McFall on 02/02/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD-FRYER 3

AREA:

| Unit Data | | |
|----------------------|--------------|------------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | 3650 BD-2 |
| Job / Serial Num | - | 5464050 |
| Type | - | TYPE I CANOPY |
| Hood length | - | 50" |
| Hood Width | - | 36" |
| Supply Plenum Type | - | PSP |
| Supply Plenum Width | - | 14" |
| Supply Plenum Length | - | 50" |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| Total AK Area | - | 0.87 |
| Kv factor (Vel) | - | 4.86 |
| Num of Readings | - | 4 |
| Reading1 FPM | - | 127 |
| Reading2 FPM | - | 113 |
| Reading3 FPM | - | 110 |
| Reading4 FPM | - | 132 |
| Ave FPM(corr) | - | 121 |
| CFM | 580 | 511 |

| Test Data Exhaust | | |
|-------------------------|--------|------------------|
| | Design | Actual |
| Filter Type | - | CAPTRATE SOLO |
| Filter Size 1 | - | 16X16 |
| Filter Qty 1 | - | 3 |
| Filter AK factor size 1 | - | 1.62 |
| Filter Total AK Area | - | 4.86 |
| Filter1 FPM | - | 140 |
| Filter2 FPM | - | 144 |
| Filter3 FPM | - | 150 |
| Filter Ave FPM(corr) | - | 145 |
| CFM | 660 | 705 |

| Cooking Equipment | | |
|-------------------|--------|--------|
| | Design | Actual |
| Item 1 | - | FRYER |
| Item 2 | - | FRYER |
| Item 3 | - | WARMER |

Completed By: Austin McFall on 02/01/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD-GRIDDLE 1

AREA:

| Unit Data | | |
|----------------------|--------------|------------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | 3650 BD-2 |
| Job / Serial Num | - | 5464050 |
| Type | - | TYPE I CANOPY |
| Hood length | - | 84" |
| Hood Width | - | 36" |
| Supply Plenum Type | - | PSP |
| Supply Plenum Width | - | 14" |
| Supply Plenum Length | - | 84" |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| Total AK Area | - | 8.17 |
| Kv factor (Vel) | - | 0.87 |
| Num of Readings | - | 6 |
| Reading1 FPM | - | 129 |
| Reading2 FPM | - | 116 |
| Reading3 FPM | - | 125 |
| Reading4 FPM | - | 149 |
| Reading5 FPM | - | 186 |
| Reading6 FPM | - | 167 |
| Ave FPM(corr) | - | 155 |
| CFM | 1000 | 1031 |

| Test Data Exhaust | | |
|-------------------------|--------|------------------|
| | Design | Actual |
| Filter Type | - | CAPTRATE SOLO |
| Filter Size 1 | - | 16X16 |
| Filter Qty 1 | - | 5 |
| Filter AK factor size 1 | - | 1.62 |
| Filter Total AK Area | - | 8.1 |
| Filter1 FPM | - | 149 |
| Filter2 FPM | - | 151 |
| Filter3 FPM | - | 156 |
| Filter4 FPM | - | 152 |
| Filter5 FPM | - | 150 |
| Filter Ave FPM(corr) | - | 152 |
| CFM | 1120 | 1228 |

| Cooking Equipment | | |
|-------------------|--------|---------|
| | Design | Actual |
| Item 1 | - | GRIDDLE |

Completed By: Austin McFall on 02/01/2023

National TAB

Project: 01-30-23 PENN STATION - CLINTON, TN

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD-QUIZNO 2

AREA:

| Unit Data | | |
|------------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | NA | 4412 QUIZNO |
| Job / Serial Num | - | 5464050 |
| Type | - | QUIZNO |
| Hood length | - | 21.25" |
| Hood Width | - | 44" |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| | | |

| Test Data Exhaust | | |
|-------------------------|--------|--------|
| | Design | Actual |
| Filter Type | - | BAFFLE |
| Filter Size 1 | - | 10X20 |
| Filter Qty 1 | - | 2 |
| Filter AK factor size 1 | - | 1.4 |
| Filter Total AK Area | - | 2.8 |
| Filter1 FPM | - | 272 |
| Filter2 FPM | - | 259 |
| Filter Ave FPM(corr) | - | 266 |
| CFM | 700 | 743 |

| Cooking Equipment | | |
|-------------------|--------|--------------|
| | Design | Actual |
| Item 1 | - | TOASTER OVEN |

Completed By: Austin McFall on 02/01/2023

