

**Report By:**

**National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246**



**Report: TAB REPORT  
Function: Test, Adjust, & Balance  
Date: 05/23/2024**

**PROJECT  
Fibbar Macgees (Sunnyvale, CA)**

152 and 156 S Murphy Ave

Sunnyvale, CA 94086

**Client**

Martinico & Sons, Inc.  
1776 S. 7th St.  
San Jose, CA 95112

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## Table Of Contents

Section	Page #
AHU/RTU	3
FAN - Exhaust	7
FAN - Supply	13
Kitchen Hood Type I	16

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: AHU/RTU



Asset: RTU-1

AREA:PREP

Unit Data		
	Design	Actual
MFG	NA	BRYANT
Serial Num	-	3023P34306
Model Num	NA	582KP09N125A2A
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	20X24X1
Num PreFilter 1	-	4
PreFilter Size 1	-	16X20X2

Motor Data		
	Design	Actual
Motor MFG	-	BRYANT
Frame	-	NA
Horsepower	3.5	3.5
Motor Rpm	-	NA
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	6.4
Service Factor	-	NA

Test Data		
	Design	Actual
SF CFM	4250	
RA CFM	-	
OA CFM	-	
RL Voltage	208	
RL Amperage	-	
OA Damper Position	-	
Brake Horse Power	2.4	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.7	
Fan Total SP	0.85	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU-1/PREP**

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
1-1	KITCHEN	CSD-5	14	480	691	373	77.7
1-2	KITCHEN	CSD-5	14	480	691	423	88.1
1-3	WOMENS RR	CSD-2	8	150	180	143	95.3
1-4	MENS RR	CSD-2	8	150	186		-
1-5	KITCHEN	CSD-5	14	480	602	400	83.3
1-6	PREP	CSD-5	14	480	426	325	67.7
1-7	PREP	CSD-5	14	480	894	581	121.0
1-8	PREP	CSD-5	14	480	873	461	96.0
Total				3180	4543	2706	85.09%

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## System/Unit: AHU/RTU



Asset: RTU-2

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Serial Num	-	
Model Num	NA	NA
Configuration	-	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num PreFilter 1	-	
PreFilter Size 1	-	

Test Data		
	Design	Actual
SF CFM	-	
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
OA Damper Position	-	
Brake Horse Power	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## System/Unit: AHU/RTU



Asset: RTU-3

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Serial Num	-	
Model Num	NA	NA
Configuration	-	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num PreFilter 1	-	
PreFilter Size 1	-	

Test Data		
	Design	Actual
SF CFM	-	
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
OA Damper Position	-	
Brake Horse Power	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:MENS RR

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	NA
Type	INLINE	INLINE

Test Data		
	Design	Actual
CFM	440	
RL Voltage	-	120
RL Amperage	-	
Total ESP	0.5	

Motor Data		
	Design	Actual
Motor MFG	-	VORTEX
Frame	-	NA
Horsepower	150W	140W
Motor Rpm	-	NA
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	60
Service Factor	-	NA

Notes:

No dampers installed to adjust exhaust CFM.

Written By: David Nicolas Sanchez on 05/23/2024

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## FAN - Exhaust



Diffuser Ret/Exh (GRD)

**EF-1/MENS RR**

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
E1-1	CEG-3	10	220	1	188		188	85.5
E1-2	CEG-3	10	220	1	258		258	117.3
Total			440		446	0	446	101.36%

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Exhaust



Asset: EF-2

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	NA
Type	INLINE	INLINE

Test Data		
	Design	Actual
CFM	440	467
RL Voltage	-	120
RL Amperage	-	
Total ESP	0.5	

Motor Data		
	Design	Actual
Motor MFG	-	Vortex
Frame	-	NA
Horsepower	150W	140W
Motor Rpm	-	NA
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	NA
Service Factor	-	NL

Notes:

No dampers installed to adjust exhaust CFM.

Written By: David Nicolas Sanchez on 05/23/2024

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## FAN - Exhaust



Diffuser Ret/Exh (GRD)

**EF-2/WOMENS RR**

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
E2-1	CEG-3	10	220	1	330		330	150.0
E2-2	CEG-3	10	220	1	137		137	62.3
Total			440		467	0	467	106.14%

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Exhaust



Asset: KEF2

AREA:

Unit Data		
	Design	Actual
MFG	NA	CAPTIVE AIRE
Model Num	NA	DU180HFA
Serial Num	-	6767775
Type	-	UPBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	
Horsepower	-	2
Motor Rpm	-	1200
Phase	-	
Voltage (rated)	-	230
Amperage (rated)	-	
Service Factor	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD

Test Data		
	Design	Actual
CFM	-	3717
Fan RPM	-	1134
Fan Rotation	-	
Motor RPM	-	1134
RL Voltage	-	
RL Amperage	-	
Suction ESP	-	
Discharge ESP	-	
Total ESP	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Exhaust



Asset: KEF-1

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	DU85HFA	DU85HFA
Serial Num	-	5654995
Type	CRE UPBLAST	UPBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	
Horsepower	1	1
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	11.6
Service Factor	-	

Test Data		
	Design	Actual
CFM	1350	1397
Fan RPM	1232	
Fan Rotation	-	CCW
Motor RPM	-	
System SetPt	-	65%
RL Voltage	-	
RL Amperage	-	
Total ESP	1.00	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Supply



Asset: MAU-1

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	A1-15D
Serial Num	-	5654995
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Test Data		
	Design	Actual
CFM	1215	1397
SF RPM	1519	
RL Voltage	-	115
RL Amperage	-	11.6
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.5	
Brake Horse Power	-	0.5370

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	
Horsepower	1	1
Motor Rpm	1519	1800
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	11.6
Service Factor	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## FAN - Supply



### Diffuser Supply (GRD)

#### MAU-1/HOOD 1

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
M-2	HOOD 1	DUCT	12X8	607			-
M2-1	HOOD 1	DUCT	12X8	607			-
Total				1214	0	0	0%

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

System/Unit: FAN - Supply



Asset: MUA2

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	
Type	-	
Configuration	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment Verified	-	

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	
Flame Status (pass/fail)	-	
Inlet Air Temp SetPt	-	
Discharge Air Temp SetPt	-	
Air Flow Switch SP Actual	-	

Test Data		
	Design	Actual
CFM	-	2407
SF RPM	-	
Motor RPM	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Discharge SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## System/Unit: Kitchen Hood Type I



Asset: HD-1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	5424 ND-2-PSP-F	5424 ND-2-PSP-F
Job / Serial Num	-	5654995
Type	TYPE I CANOPY	TYPE 1
Hood length	72	72"
Hood Width	54	54"
Supply Plenum Type	-	
Supply Plenum Width	16	16"
Supply Plenum Length	84	84"

Test Data Supply		
	Design	Actual
Total AK Area	9.33	9.33
Kv factor (Vel)	0.91	0.91
Num of Readings	-	6
Reading1 FPM	-	148
Reading2 FPM	-	119
Reading3 FPM	-	141
Reading4 FPM	-	145
Reading5 FPM	-	145
Reading6 FPM	-	154
Ave FPM(corr)	-	142
CFM	1214	1205

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO	CAPTRATE SOLO
Filter Size 1	20X16	20X16
Filter Qty 1	4	4
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	8.32	8.32
Filter1 FPM	-	165
Filter2 FPM	-	177
Filter3 FPM	-	171
Filter4 FPM	-	162
Filter Ave FPM(corr)	-	168
CFM	1350	1397

Cooking Equipment		
	Design	Actual
Item 1	-	AIR FRIER
Item 2	-	AIR FRIER

# National TAB

Project: Fibbar Macgees (Sunnyvale, CA)

## System/Unit: Kitchen Hood Type I



Asset: HD-2

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	TYPE 1 SLOPE
Hood length	-	150"
Hood Width	-	55"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	20X25
Filter Qty 1	-	6
Filter AK factor size 1	-	3.42
Filter Total AK Area	-	20.52
Filter1 FPM	-	205
Filter2 FPM	-	197
Filter3 FPM	-	199
Filter4 FPM	-	177
Filter5 FPM	-	168
Filter6 FPM	-	141
Filter Ave FPM(corr)	-	203
CFM	3750	3717

Cooking Equipment		
	Design	Actual
Item 1	-	GRILL
Item 2	-	PLANCHA