

FREDDY'S (5280149) PORTLAND, TX

CheckList Information

Name : CAS Project Milestones **Status :** Not Completed
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Freddy's - Portland, TX
CAS Job Number	5280149
Turnover Date or TCO Date	08/21/2023
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	06/01/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	08/15/2023
Comment	
Fire Final Date	08/21/2023
Comment	Shooting for Monday 8/21
When will cooking equipment be set under the hood?	07/05/2023
Comment	COMPLETE
Fire System Rough-In (Only required when hood is 100% field piped)	06/01/2023
Comment	COMPLETE

Food Equipment is set and locked in place (per plan) Yes

Comment

Notes/Comments :