

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 01/21/2026
Completed By: National TAB

PROJECT

01-12-26 Wawa #7402 Indianapolis, IN

5520 W 86TH ST

INDIANAPOLIS, IN 46268

Client

Wawa
260 West Baltimore Pike
Wawa, PA 19063

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

Table Of Contents

Section	Page #
Summary	3
REMARKS	4
Checklist Data	10
AHU/RTU	21
FAN - Exhaust	27
GRD	32



National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report

Issue List

- EF-1 BACKDRAFT
- EF-1 DISCONNECT
- EF-1 OVER AMPERAGE
- EF-2 DESIGN CHANGE
- RTU SENSOR WIRING




01-12-26 Wawa #7402 Indianapolis, IN

Project Issue Information

Issue Name : EF-1 BACKDRAFT
Description : EF-1 backdraft damper too small for ductwork. This impedes TAB as it reduces total airflow. Potentially related to over-amp issue.
Created By : National TAB **Assigned To :** National TAB - Noah Stafford
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 01/12/2026 - Noah Stafford - National TAB

Project Issue File Details



01/12/2026



01-12-26 Wawa #7402 Indianapolis, IN

Project Issue Information

Issue Name : EF-1 DISCONNECT
Description : EF-1 disconnect shorted and tripped the main breaker. TAB cannot be completed until power is restored.
Created By : National TAB **Assigned To :** National TAB - Noah Stafford
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 01/12/2026 - Noah Stafford - National TAB



01-12-26 Wawa #7402 Indianapolis, IN

Project Issue Information

Issue Name : EF-1 OVER AMPERAGE
Description : EF-1 operating at 4.0A, exceeding motor rating of 3.8A. Speed cannot be safely increased to meet design airflow. Potentially related to backdraft issue.
Created By : National TAB **Assigned To :** National TAB - Noah Stafford
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 01/23/2026 - Noah Stafford - National TAB



01-12-26 Wawa #7402 Indianapolis, IN

Project Issue Information

Issue Name : EF-2 DESIGN CHANGE
Description : Design change from client demands a larger EF-2 capable of supplying 1100 cfm. Design change calls for Greenheck GB-120-VG to replace current Greenheck GB-096-6. TAB cannot be completed until new fan is installed and started.
Created By : National TAB **Assigned To :** National TAB - Noah Stafford
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 01/22/2026 - Noah Stafford - National TAB

Project Issue File Details

01/23/2026

EXHAUST FAN SCHEDULE

MARK	AREA SERVED	MANUFACTURER	MODEL	DESIGN AIRFLOW (CFM)	EXT. S.P. (IN-WG)	VOLTS	PHASE	HP	WEIGHT	NOTES
EF-1	RESTROOMS	GREENHECK	GB-096-6	375	0.18	120	1	0.187	59	1,234.5
EF-2	BACK OF HOUSE	GREENHECK	GB-120-VG	1100	0.40	208	1	0.25	31	1,234.5
EF-3	TRASH ROOM	GREENHECK	SP-020	200	1.50	120	1	0.187	14	1,34.5

NOTES:
 - NO SUBSTITUTIONS PERMITTED -
 1. PROVIDED BY GC.
 2. PROVIDE FACTORY MOUNTED DISCONNECT.
 3. PROVIDE 1" HIGH PREFABRICATED INSULATED ROOF CURB AND BIRD SCREEN.
 4. MECHANICAL CONTRACTOR TO PROVIDE EXHAUST FAN & WIRING SPEED CONTROLLER.
 5. WIRE FOR CONTINUOUS OPERATION.

01/23/2026

Summary of Change:
 Exhaust grilles should be above both the B32 and B59 ovens, otherwise the ceiling tiles above these ovens yellow in a few months of store operations. CI adds:

- Additional exhaust grille above oven.
- EF-2 model updates to Greenheck G-120-VG and increases exhaust CFM.
- RTU-2 and RTU-3 outside air amounts are rebalanced to maintain positive building pressure.
- Air balance of several return grilles are adjusted.

01/23/2026



01-12-26 Wawa #7402 Indianapolis, IN


Project Issue Information

Issue Name : RTU SENSOR WIRING
Description : RTUs use only thermostat wiring for the sensors. Design plans call for twisted pair shielded cables containing 18AWG minimum. This issue does not prevent TAB.
Created By : National TAB **Assigned To :** National TAB - Noah Stafford
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 01/12/2026 - Noah Stafford - National TAB


Project Issue File Details



01/13/2026



01/13/2026



01/13/2026

CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



01-12-26 Wawa #7402 Indianapolis, IN

CheckList Information

Name : 01: RTU's/AHU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 12/22/2025 - Natasha Louw - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design? Pass

Comment:

Clean filters installed? Pass

Comment:

Economizers are assembled and functional? Pass

Comment:

Motors are all operating below the FLA rating? Pass

Comment:

Are belts tight? N/A

Comment:

If direct drive unit is the speed controller working? Pass

Comment:

Is gas piping installed and valves turned on? Pass

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Comment:

OA CHANGES PENDING

No alarms present?

Pass

Comment:

RTU-1: Alarm 219 (SLT sensor failure, compressor 2) does NOT prohibit TAB

Any noticeable duct leakage?

Pass

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

PENDING IMPLEMENTATION OF UPDATED DESIGN. REBALANCE OF RTU-2 AND RTU-3 RETURN REQUIRED.

Adjust side wall diffusers on spiral duct that blow towards the coffee island drop-in to prevent issues with it staying at temperature. Fan out of the deflector blades or reduce airflow as necessary to prevent drafting.

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

Heating mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Pass

Comment:

discharge 51 return 57



01-12-26 Wawa #7402 Indianapolis, IN

CheckList Information

Name : 02: LENNOX SETUP PARAMETERS **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 12/22/2025 - Natasha Louw - National TAB
Completed Date : 01/13/2026 - Noah Stafford - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N". Pass

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP N/A

Comment:

Units are wired to temp, humidity, and IAQ sensors.

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED). N/A

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS Pass

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-) Yes

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU1: 78% RTU2: 76% RTU3: 92%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:



01-12-26 Wawa #7402 Indianapolis, IN

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/22/2025 - Natasha Louw - National TAB

Completed Date : 01/13/2026 - Noah Stafford - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?	Pass
--	------

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.	Fail
---	------

Comment:

Different wire type used

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.	N/A
--	-----

Comment:

Shielded cable not used

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)	Pass
---	------

Comment:



01-12-26 Wawa #7402 Indianapolis, IN

CheckList Information

Name : 04: EF'S **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/22/2025 - Natasha Louw - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
-----------------------------	------

Comment:

Belts are tight (if applicable)?	Pass
---	------

Comment:

Speed controller installed and functional (if applicable)?	Pass
---	------

Comment:

EF-1 BELT DRIVE EF-2 BELT DRIVE EF-3 NO SPEED CONTROL

There is no major leakage around base of fan?	Pass
--	------

Comment:

Is the motor operating below the motor FLA rating?	Fail
---	------

Comment:

EF-1

Back draft damper installed and can it fully open?	Fail
---	------

Comment:

SEE RELATED ISSUE

Unit free of noticeable noise and vibration?

Pass

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Comment:

PENDING IMPLEMENTATION OF UPDATED DESIGN AND RESOLUTION OF OUTSTANDING ISSUES



01-12-26 Wawa #7402 Indianapolis, IN

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/22/2025 - Natasha Louw - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting?	Pass
-----------------------------------	------

Comment:

Is space comfortable in all areas?	Pass
---	------

Comment:

Is the space free of ventilation noise?	Pass
--	------

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)	N/A
--	-----

Comment:

PENDING IMPLEMENTATION OF UPDATED DESIGN

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: AHU/RTU



Asset: RTU1

AREA:FOOD SERVICE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624J00864
Model Num	LCT150H4E	LCT150H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	16x24"
Num Final Filter 1	-	4
Final Filter Size 1	-	20x25x2"

Test Data		
	Design	Actual
SF CFM	4500	4598
RA CFM	3800	3882
OA CFM	700	716
RL Voltage	-	213/214/213V
RL Amperage	-	4.3/4.4/4.4A
SF System SetPt	-	78%
RA Damper Type	-	ECONOMIZER
OA Damper Position	-	28%
OA Damper Type	-	ECONOMIZER

Motor Data		
	Design	Actual
Motor MFG	-	LENNOX
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208V
Rated Amperage	-	8.7A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.54"
Fan Suction SP	-	-0.81"
Fan Discharge SP	-	0.44"
Total ESP	0.70"	0.98"
Fan Total SP	-	1.25"

Completed By: Noah Stafford on 01/22/2026

National TAB

Project:01-12-26 Wawa #7402 Indianapolis, IN

AHU/RTU



Diffuser Supply (GRD)

RTU1/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE	SD-6	10"	425	1	602	480	442	104.0
SGRD2	FOOD SERVICE	SD-6	10"	425	1	462	375	390	91.8
SGRD3	FOOD SERVICE	SD-6	10"	425	1	577	459	462	108.7
SGRD4	FOOD SERVICE	SD-6	10"	425	1	537	455	461	108.5
SGRD5	FOOD SERVICE	SD-6	10"	425	1	539	432	451	106.1
SGRD6	FOOD SERVICE	SD-6	10"	400	1	436	350	376	94.0
SGRD7	FOOD SERVICE	SD-6	10"	400	1	470	373	405	101.3
SGRD8	FOOD SERVICE	SD-6	10"	400	1	487	400	410	102.5
SGRD9	TRASH	SD-1	10"	300	1	504	408	324	108.0
SGRD10	COFFEE	SD-6	12"	500	1	646	525	489	97.8
SGRD11	ELECTRICAL ROOM	SD-1	10"	375	1	436	356	383	102.1
Total				4500		5696	4613	4593	102.07%

Diffuser Ret/Exh (GRD)

RTU1/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WASHROOM	RG-1	16X14	1200	1	920	1097	1241	103.4
EGRD2	FOOD SERVICE	RG-1	14"	770	1	610	664	683	88.7
EGRD3	FOOD SERVICE	RG-1	14"	770	1	718	845	859	111.6
EGRD4	FOOD SERVICE	RG-1	14"	760	1	563	753	770	101.3
EGRD5	FOOD SERVICE	RG-3	10X10	300	1	1066	523	329	109.7
Total				3800		3877	3882	3882	102.16%

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: AHU/RTU



Asset: RTU2

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624K03720
Model Num	LGT102H4E	LGT102H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	15x24"
Num Final Filter 1	-	4
Final Filter Size 1	-	20x25x2"

Motor Data		
	Design	Actual
Motor MFG	-	LENNOX
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208V
Rated Amperage	-	8.7A

Test Data		
	Design	Actual
SF CFM	3400	3497
RA CFM	3020	3103
OA CFM	380	394
RL Voltage	-	213/212/214V
RL Amperage	-	4.4/4.3/4.4A
SF System SetPt	-	76%
OA Damper Position	-	22%
OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.56"
Fan Suction SP	-	-0.84"
Fan Discharge SP	-	0.50"
Total ESP	1.00"	1.06"
Fan Total SP	-	1.34"

Completed By: Noah Stafford on 01/23/2026

Notes:

RETURN GRILL 2-2 NOT PRESENT
 OA & RETURN DESIGN CHANGES PENDING, SEE EF-2 ISSUE

Written By: Noah Stafford on 01/23/2026

National TAB

Project:01-12-26 Wawa #7402 Indianapolis, IN

AHU/RTU



Diffuser Supply (GRD)

RTU2/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	REAR VESTIBULE	SD-5	8"	200	1	271	233	210	105.0
SGRD2	HALLWAY	SD-1	8"	200	1	183	164	205	102.5
SGRD3	WOMENS RR	SD-5	8"	100	1	253	219	109	109.0
SGRD4	MENS RR	SD-5	8"	150	1	258	233	158	105.3
SGRD5	DELIVERY ROOM	SD-1	8"	250	1	216	198	257	102.8
SGRD6	HALLWAY	SD-2	18X3"	275	0.75	1287	266	266	96.7
SGRD7	RETAIL	SD-2	18X3"	275	0.75	1044	292	292	106.2
SGRD8	RETAIL	SD-2	18X3"	275	0.75	0	289	289	105.1
SGRD9	RETAIL	SD-2	18X3"	275	0.75	0	254	254	92.4
SGRD10	RETAIL	SD-2	18X3"	275	0.75	0	262	262	95.3
SGRD11	RETAIL	SD-2	18X3"	275	0.75	0	294	294	106.9
SGRD12	RETAIL	SD-2	18X3"	275	0.75	0	274	274	99.6
SGRD13	RETAIL	SD-2	18X3"	300	0.75	0	323	323	107.7
SGRD14	RETAIL	SD-2	18X3"	275	0.75	0	304	304	110.5
SGRD15	WALK-IN FRIDGE	SD-5	8"	250	na	0	0	0	0.0
Total				3650		3512	3605	3497	95.81%

Diffuser Ret/Exh (GRD)

RTU2/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RETAIL			2920	1	3103	3103	3103	106.3
Total				2920		3103	3103	3103	106.27%

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: AHU/RTU



Asset: RTU3

AREA:FOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L02271
Model Num	LGT072H4E	LGT072H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	30x15"
Num Final Filter 1	-	4
Final Filter Size 1	-	20x20x2"

Motor Data		
	Design	Actual
Motor MFG	-	LENNOX
Horsepower	1.5	1.5
Phase	3	3
Rated Voltage	208	208V
Rated Amperage	-	4.4A

Test Data		
	Design	Actual
SF CFM	2400	2399
RA CFM	2200	2189
OA CFM	200	210
RL Voltage	-	215/215/214V
RL Amperage	-	3.6/3.6/3.5A
SF System SetPt	-	92%
OA Damper Position	-	12%
OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.61"
Fan Suction SP	-	-0.77"
Fan Discharge SP	-	0.68"
Total ESP	0.50"	1.29"
Fan Total SP	-	1.45"

Completed By: Noah Stafford on 01/23/2026

Notes:

OA & RETURN DESIGN CHANGES PENDING, SEE EF-2 ISSUE

Written By: Noah Stafford on 01/23/2026

National TAB

Project:01-12-26 Wawa #7402 Indianapolis, IN

AHU/RTU



Diffuser Supply (GRD)

RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOH	SD-2		450				485	107.8
SGRD2	FOH	SD-2		450				427	94.9
SGRD3	FOH	SD-2		450				431	95.8
SGRD4	FOH	SD-2		450		1571	467fpm	451	100.2
SGRD5	ENTRY	SD-5		250	1	182	211	258	103.2
SGRD6	ASSOC AREA	SD-1	8"	200	1	228	204	219	109.5
SGRD7	OFFICE	SD-1	8"	150	1	209	145	157	104.7
Total				2400		2190	560	2428	101.17%

Diffuser Ret/Exh (GRD)

RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	OFFICE	RG-3	10X10	150	1	129	164		-
EGRD2	OFFICE	RG-3	10X10	200	1	523	211		-
EGRD3	ASSOC AREA	RG-1	14X10	925	1	405	491		-
EGRD4	ASSOC AREA	RG-1	14X10	925	1	409	572	2189	236.6
Total				2200		1466	1438	2189	99.5%

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	25406186
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Horsepower	0.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.8
Service Factor	-	1.35

Test Data		
	Design	Actual
CFM	375	285
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	4.0A
Total ESP	0.38"	
Fan Inlet SP	-	
Fan Discharge SP	-	

Notes:

OVER AMPERAGE 1/23/2026

DISCONNECT SHORTED 1/23/2026

Written By: Noah Stafford on 01/23/2026

National TAB

Project:01-12-26 Wawa #7402 Indianapolis, IN

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RR	EG-1	8X8	150	1	63	77	77	51.3
EGRD2	MENS RR	EG-1	8X8	225	1	287	208	208	92.4
Total				375		350	285	285	76%

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: FAN - Exhaust



Asset: EF2

AREA:BOH

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	25406187
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Horsepower	0.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.8
Service Factor	-	1.35

Test Data		
	Design	Actual
CFM	400	
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.38"	
Fan Inlet SP	-	
Fan Discharge SP	-	

Notes:

FAN REPLACEMENT PENDING
 REPLACEMENT FAN est. delivery 2/2/2026
 SEE DESIGN CHANGES IN ISSUES

Written By: Noah Stafford on 01/23/2026

National TAB

Project:01-12-26 Wawa #7402 Indianapolis, IN

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	BOH	RG-2	8X8	200	1	181	216	216	108.0
EGRD2	BOH	RG-2	8X8	200	1	84	89	89	44.5
Total				400		265	305	305	76.25%

National TAB

Project: 01-12-26 Wawa #7402 Indianapolis, IN

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TRASH

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-B200	SP-B200
Serial Num	-	184454826-0042
Type	CEILING	CEILING
Configuration	HORIZONTAL	HORIZONTAL


Test Data		
	Design	Actual
CFM	200	241
Fan Rotation	-	CCW
RL Amperage	-	2.3A
Total ESP	0.50"	0.64"
Fan Inlet SP	-	-0.64"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Horsepower	0.167	0.034
Motor Rpm	-	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.7

Completed By: Noah Stafford on 01/23/2026

Notes:
NO SPEED CONTROL

Written By: Noah Stafford on 01/23/2026



1 HVAC FLOOR PLAN
1/4" = 1'-0"