



Comfort. Under control.

**08-01 CHIPOTLE #42-3882 COPPERFIELD RELO, TX (HOUSTON)****CheckList Information**

**Name :** RETURN TRIP **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**CheckList Item Details****REQUIRED INFO FOR RETURN TRIP SCHEDULING**

INITIATOR OF RETURN (PERSON COMPLETING THIS CHECKLIST)	WILL
SCOPE OF RETURN	FINISH BALANCING RTU-2, BALANCE HOODS, BALANCE OFFICE DIFFUSER (SEE ISSUES ON HUB). FINAL BUILDING PRESSURE, SMOKE TEST AND MAKE SURE JOB IS FULLY COMPLETE.
TIME LEFT ON SITE (W/O TRAVEL)	4 HOURS
BILLABLE? IF SO, PRICE AND (IF POSSIBLE) CLIENT APPROVAL	NO
WHEN WAS RETURN ADDED TO RETURN LIST?	8/3/22
RETURN AT STANDARD LEAD TIME OR BY SPECIFIED DATE (PROVIDE DATE)?	ASAP - I AM PUTTING DOWN 8/15 FOR NOW
IS CoO HELD UP BY OUR RETURN?	POSSIBLY
WHO DO WE NEED TO COORDINATE THE RETURN WITH?	CHIPOTLE/GC - WAITING ON THEM TO COMPLETE THE ISSUES
ADDITIONAL SPECIAL REQUIREMENTS (IE: LIFT?)	NO
INITIAL TECH ON SITE	WESLEY
HAS CHECKLIST BEEN COMPLETE AND SENT TO SCHEDULER?	YES