

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	5000	4549	4020	3688	980	861	19.6%	18.9%						
DOAS-2	KITCHEN	2200	2265	0	0	2200	2265	100.0%	100.0%						
KEF-1	HOOD (GRIDDLE)											1600	1604		
KEF-2	HOOD (FRYER)											775	797		
EF-1	RESTROOM													75	76
EF-2	RESTROOM													75	73
TOTALS		7200	6814	4020	3688	3180	3126			0	0	2375	2401	150	149

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3180	3126
TOTAL EXHAUST	2525	2550
NET AIRFLOW	655	576

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.01
SIDE	0.02
REAR	0.02
AVERAGE	0.0167

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: