

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING		3042	0	2455		587	#DIV/0!	19.3%						
RTU-2	BOH/STORAGE		2896	0	2297		599	#DIV/0!	20.7%						
MUA-1	HOOD-1&HOOD-2										1544				
KEF-1	HOOD-1												2076		
KEF-2	HOOD-2												1687		
EF-3	RESTROOM												0		
<b>TOTALS</b>		0	5938	0	4752	0	1186			0	1544	0	3763	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	2730
TOTAL EXHAUST	0	3763
<b>NET AIRFLOW</b>	<b>0</b>	<b>-1033</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.0592
SIDE	
REAR	-0.0625
<b>AVERAGE</b>	<b>-0.0609</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES: