

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1		2400	2316	2400	2232		84	0.0%	3.6%						
RTU-2		3500	1760	3500	1053		707	0.0%	40.2%						
MUA-1											0				
EF-1												1000	728		
EF-2												500	774		
EF-3															373
<b>TOTALS</b>		5900	4076	5900	3285	0	791			0	0	1500	1502	0	373

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	791
TOTAL EXHAUST	1500	1875
<b>NET AIRFLOW</b>	<b>-1500</b>	<b>-1084</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.0159
SIDE	-0.0193
REAR	-0.0174
<b>AVERAGE</b>	<b>-0.0175</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: