

SDV Job #: 7240416 - StoneCreek V2_Shiloh CTR (Greenwood, IN)**Service Region:** 335 - Indiana Service**Service Person:** Tom Fisher**Customer Number:** 606795**Customer Name:** Region 120 - Air Solutions**Address:** StoneCreek
1464 West Stones Crossing Road
Shiloh's Center
Greenwood, IN 46143**Region Job #:** 6800919**Region Job Name:** StoneCreek V2_Shiloh CTR (Greenwood, IN)**Sales Region:** 120 - Air Solutions**Sales Person:** Joe Hertenstein**Created By:** Tom Fisher**Creation Date:** 4/4/2025 12:00 PM**Last Modified By:** Tom Fisher**Last Modified Date:** 4/21/2025 7:59 PM**Dining Room Pressure:** 0**Kitchen Pressure:** 0**Hours On Job:** 0**Extra Hours:** 0**Completed:** Yes**Completed By:** Tom Fisher**Completion Date:** 4/21/2025 7:59 PM**Job Site Meeting**

NONE

Hood Group 1**Exhaust CFM:** Design = 5194 Initial = 6222 Final = 5536 (106.6% of design)**Supply CFM:** Design = 4177 Initial = 4375 Final = 4185 (100.2% of design)**Other Notes:**

CFM for hoods were reached.
Installer installed fan 1 over hood 2
And fan 2 over hood 1

See attachment(s): [202504171319798632.mp4]

Hood 1 (HD1L CHAR) (HD1L CHAR)**Model:** 5424ND-2-PSP-F **Length:** 11' 6"**Exhaust CFM:** Design = 2645 Initial = 3009 Final = 2843
(107.5% of design)**Other Notes:**

N/A



Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Are there combustibles within 18" of the Hood?	Design: No	Actual: No

Filters

Type: Captrate Solo

Filter 1	Size: 16x16	Initial Velocity: 222 fpm	Final Velocity: 190 fpm
Initial CFM: 402	Final CFM: 344	Fan: #1 - DU180HFA (KEF 1L)	
Filter 2	Size: 16x16	Initial Velocity: 213 fpm	Final Velocity: 190 fpm
Initial CFM: 385	Final CFM: 344	Fan: #1 - DU180HFA (KEF 1L)	
Filter 3	Size: 16x16	Initial Velocity: 201 fpm	Final Velocity: 201 fpm
Initial CFM: 364	Final CFM: 364	Fan: #1 - DU180HFA (KEF 1L)	
Filter 4	Size: 16x16	Initial Velocity: 218 fpm	Final Velocity: 219 fpm
Initial CFM: 394	Final CFM: 396	Fan: #1 - DU180HFA (KEF 1L)	
Filter 5	Size: 16x16	Initial Velocity: 231 fpm	Final Velocity: 212 fpm
Initial CFM: 418	Final CFM: 384	Fan: #1 - DU180HFA (KEF 1L)	
Filter 6	Size: 16x16	Initial Velocity: 204 fpm	Final Velocity: 194 fpm
Initial CFM: 369	Final CFM: 351	Fan: #1 - DU180HFA (KEF 1L)	
Filter 7	Size: 16x16	Initial Velocity: 183 fpm	Final Velocity: 181 fpm
Initial CFM: 331	Final CFM: 327	Fan: #1 - DU180HFA (KEF 1L)	
Filter 8	Size: 16x16	Initial Velocity: 191 fpm	Final Velocity: 184 fpm
Initial CFM: 346	Final CFM: 333	Fan: #1 - DU180HFA (KEF 1L)	

Supply

Supply CFM: Design = 2010 Initial = 2012 Actual = 1931
(96.1% of design) Fan: Other

PSP 1

Orientation: Front **Length:** 11' 6" **Width:** 14"
Banks: 1 **Blanks:** 1
CFM: Design = 2010 Initial = 2012 Final = 1931
(0% of design)
Velocity: Design = 171 Initial = 0 Final = 0
(0% of design)

Readings:

1: Initial: 165 fpm, Final: 180 fpm 2: Initial: 175 fpm, Final: 155 fpm
3: Initial: 158 fpm, Final: 155 fpm 4: Initial: 165 fpm, Final: 159 fpm
5: Initial: 167 fpm, Final: 162 fpm 6: Initial: 162 fpm, Final: 153 fpm
7: Initial: 155 fpm, Final: 139 fpm 8: Initial: 150 fpm, Final: 144 fpm
9: Initial: 160 fpm, Final: 150 fpm 10: Initial: 157 fpm, Final: 139 fpm
11: Initial: 168 fpm, Final: 165 fpm 12: Initial: 169 fpm, Final: 171 fpm

Hood 2 (HD1R CHAR) (HD1R CHAR)

Model: 5424ND-2-PSP-F **Length:** 13' 5"
Exhaust CFM: Design = 2549 Initial = 3213 Final = 2693
(105.6% of design)

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Are there combustibles within 18" of the Hood?	Design: No	Actual: No

Filters

Type:	Captrate Solo		
Filter 1	Size: 16x16	Initial Velocity: 171 fpm	Final Velocity: 153 fpm
Initial CFM: 309	Final CFM: 277	Fan: #2 - DU180HFA (KEF 1R)	
Filter 2	Size: 16x16	Initial Velocity: 180 fpm	Final Velocity: 155 fpm
Initial CFM: 326	Final CFM: 280	Fan: #2 - DU180HFA (KEF 1R)	
Filter 3	Size: 16x16	Initial Velocity: 205 fpm	Final Velocity: 161 fpm
Initial CFM: 371	Final CFM: 291	Fan: #2 - DU180HFA (KEF 1R)	
Filter 4	Size: 16x16	Initial Velocity: 177 fpm	Final Velocity: 161 fpm
Initial CFM: 320	Final CFM: 291	Fan: #2 - DU180HFA (KEF 1R)	
Filter 5	Size: 16x16	Initial Velocity: 171 fpm	Final Velocity: 145 fpm
Initial CFM: 309	Final CFM: 262	Fan: #2 - DU180HFA (KEF 1R)	
Filter 6	Size: 16x16	Initial Velocity: 164 fpm	Final Velocity: 134 fpm
Initial CFM: 297	Final CFM: 242	Fan: #2 - DU180HFA (KEF 1R)	
Filter 7	Size: 16x16	Initial Velocity: 174 fpm	Final Velocity: 139 fpm
Initial CFM: 315	Final CFM: 251	Fan: #2 - DU180HFA (KEF 1R)	
Filter 8	Size: 16x16	Initial Velocity: 191 fpm	Final Velocity: 145 fpm
Initial CFM: 346	Final CFM: 262	Fan: #2 - DU180HFA (KEF 1R)	

Filter 9 Size: 16x16 Initial Velocity: 181 fpm Final Velocity: 151 fpm
Initial CFM: 327 Final CFM: 273 Fan: #2 - DU180HFA (KEF 1R)

Filter 10 Size: 16x16 Initial Velocity: 162 fpm Final Velocity: 146 fpm
Initial CFM: 293 Final CFM: 264 Fan: #2 - DU180HFA (KEF 1R)

Supply

Supply CFM: Design = 2167 Initial = 2363 Actual = 2254
(104% of design) Fan: Other

PSP 1

Orientation: Front **Length:** 15' 1" **Width:** 14"
Banks: 1 **Blanks:** 2
CFM: Design = 2166 Initial = 2363 Final = 2254
(0% of design)
Velocity: Design = 141 Initial = 0 Final = 0
(0% of design)

Readings:

1: Initial: 176 fpm, Final: 175 fpm 2: Initial: 149 fpm, Final: 138 fpm
3: Initial: 143 fpm, Final: 145 fpm 4: Initial: 139 fpm, Final: 138 fpm
5: Initial: 133 fpm, Final: 130 fpm 6: Initial: 139 fpm, Final: 135 fpm
7: Initial: 134 fpm, Final: 133 fpm 8: Initial: 131 fpm, Final: 129 fpm
9: Initial: 133 fpm, Final: 131 fpm 10: Initial: 144 fpm, Final: 128 fpm
11: Initial: 152 fpm, Final: 134 fpm 12: Initial: 149 fpm, Final: 132 fpm
13: Initial: 153 fpm, Final: 142 fpm 14: Initial: 150 fpm, Final: 132 fpm
15: Initial: 174 fpm, Final: 138 fpm 16: Initial: 144 fpm, Final: 133 fpm
17: Initial: 154 fpm, Final: 144 fpm 18: Initial: 134 fpm, Final: 173 fpm

Hood Group 2

Exhaust CFM: Design = 4445 Initial = 4639 Final = 4639 (104.4% of design)
Supply CFM: Design = 3556 Initial = 3309 Final = 3420 (96.2% of design)

Other Notes:

N/A

See attachment(s): [202504171323259839.mp4]

Hood 3 (HD2L OVEN) (HD2L OVEN)

Model: 5424ND-2-PSP-F **Length:** 11' 6"
Exhaust CFM: Design = 2300 Initial = 2485 Final = 2485 (108% of design)

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Are there combustibles within 18" of the Hood?	Design: No	Actual: No

Filters

Type: Captrate Solo

Filter 1	Size: 16x16	Initial Velocity: 172 fpm	Final Velocity: 172 fpm
Initial CFM: 311	Final CFM: 311	Fan: #3 - DU180HFA (KEF 2L)	
Filter 2	Size: 16x16	Initial Velocity: 165 fpm	Final Velocity: 165 fpm
Initial CFM: 298	Final CFM: 298	Fan: #3 - DU180HFA (KEF 2L)	
Filter 3	Size: 16x16	Initial Velocity: 175 fpm	Final Velocity: 175 fpm
Initial CFM: 317	Final CFM: 317	Fan: #3 - DU180HFA (KEF 2L)	
Filter 4	Size: 16x16	Initial Velocity: 190 fpm	Final Velocity: 190 fpm
Initial CFM: 344	Final CFM: 344	Fan: #3 - DU180HFA (KEF 2L)	
Filter 5	Size: 16x16	Initial Velocity: 201 fpm	Final Velocity: 201 fpm
Initial CFM: 364	Final CFM: 364	Fan: #3 - DU180HFA (KEF 2L)	
Filter 6	Size: 16x16	Initial Velocity: 158 fpm	Final Velocity: 158 fpm
Initial CFM: 286	Final CFM: 286	Fan: #3 - DU180HFA (KEF 2L)	
Filter 7	Size: 16x16	Initial Velocity: 154 fpm	Final Velocity: 154 fpm
Initial CFM: 279	Final CFM: 279	Fan: #3 - DU180HFA (KEF 2L)	
Filter 8	Size: 16x16	Initial Velocity: 158 fpm	Final Velocity: 158 fpm
Initial CFM: 286	Final CFM: 286	Fan: #3 - DU180HFA (KEF 2L)	

Supply

Supply CFM: Design = 1840 Initial = 1662 Actual = 1733
 (94.2% of design) Fan: Other

PSP 1

Orientation: Front **Length:** 12' 6" **Width:** 14"
Banks: 1 **Blanks:** 2
CFM: Design = 1839 Initial = 1662 Final = 1733
 (0% of design)
Velocity: Design = 146 Initial = 0 Final = 0
 (0% of design)

Readings:

1: Initial: 162 fpm, Final: 164 fpm 2: Initial: 117 fpm, Final: 125 fpm
 3: Initial: 117 fpm, Final: 120 fpm 4: Initial: 126 fpm, Final: 125 fpm
 5: Initial: 118 fpm, Final: 132 fpm 6: Initial: 87 fpm, Final: 134 fpm
 7: Initial: 112 fpm, Final: 102 fpm 8: Initial: 130 fpm, Final: 118 fpm
 9: Initial: 130 fpm, Final: 128 fpm 10: Initial: 128 fpm, Final: 130 fpm
 11: Initial: 101 fpm, Final: 135 fpm 12: Initial: 120 fpm, Final: 105 fpm
 13: Initial: 141 fpm, Final: 117 fpm 14: Initial: 155 fpm, Final: 143 fpm
 15: Initial: 130 fpm, Final: 177 fpm

Hood 4 (HD2R OVEN) (HD2R OVEN)

Model: 5424ND-2-PSP-F **Length:** 11' 0"
Exhaust CFM: Design = 2145 Initial = 2154 Final = 2154
 (100.4% of design)

Other Notes:

N/A



Installation

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: No
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
END PANELS INSTALLED CORRECTLY	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes
Measure the Front lower edge of the Hood to the Floor. (AFF)	Design: 80	Actual: 80
Are there combustibles within 18" of the Hood?	Design: No	Actual: No

Filters

Type: Captrate Solo

Filter 1 Initial CFM: 260	Size: 16x16 Final CFM: 260	Initial Velocity: 144 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 144 fpm
Filter 2 Initial CFM: 260	Size: 16x16 Final CFM: 260	Initial Velocity: 144 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 144 fpm
Filter 3 Initial CFM: 282	Size: 16x16 Final CFM: 282	Initial Velocity: 156 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 156 fpm
Filter 4 Initial CFM: 313	Size: 16x16 Final CFM: 313	Initial Velocity: 173 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 173 fpm
Filter 5 Initial CFM: 300	Size: 16x16 Final CFM: 300	Initial Velocity: 166 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 166 fpm
Filter 6 Initial CFM: 253	Size: 16x16 Final CFM: 253	Initial Velocity: 140 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 140 fpm
Filter 7 Initial CFM: 262	Size: 16x16 Final CFM: 262	Initial Velocity: 145 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 145 fpm
Filter 8 Initial CFM: 224	Size: 16x16 Final CFM: 224	Initial Velocity: 124 fpm Fan: #4 - DU180HFA (KEF 2R)	Final Velocity: 124 fpm

Supply

Supply CFM: Design = 1716 Initial = 1647 Actual = 1687
(98.3% of design) Fan: Other

PSP 1

Orientation: Front **Length:** 11' 0" **Width:** 14"
Banks: 1 **Blanks:** 1
CFM: Design = 1716 Initial = 1647 Final = 1687
(0% of design)
Velocity: Design = 153 Initial = 0 Final = 0
(0% of design)

Readings:

1: Initial: 142 fpm, Final: 141 fpm 2: Initial: 131 fpm, Final: 138 fpm
3: Initial: 128 fpm, Final: 134 fpm 4: Initial: 129 fpm, Final: 136 fpm
5: Initial: 132 fpm, Final: 139 fpm 6: Initial: 110 fpm, Final: 116 fpm
7: Initial: 128 fpm, Final: 143 fpm 8: Initial: 143 fpm, Final: 142 fpm
9: Initial: 149 fpm, Final: 158 fpm 10: Initial: 133 fpm, Final: 145 fpm
11: Initial: 151 fpm, Final: 135 fpm 12: Initial: 196 fpm, Final: 185 fpm

Hood Group 3

Exhaust CFM: Design = 950 Initial = 1 Final = 1 (0.1% of design)

Other Notes:

N/A



Hood 5 (HD DISH) (HD DISH)

Model: 4824VHB-G

Length: 8' 0"

Exhaust CFM: Design = 950

Initial = 1

Final = 1

(0.1% of design)

Installation Notes:

*No power to fan
Fan switch not yet installed.*



Installation

Hung Using appropriate material to safely secure hood.

Design: **Yes**

Actual: **Yes**

COOKING EQUIPMENT ON AND OPERATING

Design: **Yes**

Actual: **No**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE

Design: **Yes**

Actual: **Yes**

Smoke Test Performed on all Hoods? Upload Video

Design: **Yes**

Actual: **Yes**

Measure the Front lower edge of the Hood to the Floor. (AFF)

Design: **80**

Actual: **80**

Fan 1 - DU180HFA (KEF 1L) (KEF 1L)

Model: DU180HFA

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 2645	Actual = 2843	(107% of design)
VOLTS	Design: 208	Actual: 212	
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes	Actual: Yes	
HP	Design: 3	Actual: 3	
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes	
FAN LEVEL	Design: Yes	Actual: Yes	
ROTATION	Design: Correct	Actual: Correct	
UNIT VIBRATION	Design: Good	Actual: Good	
FLA	Design: 9.5	Actual: 5	
OVERLOAD SET POINT	Design: 9.5	Actual: 9.5	
PHASE	Design: 3	Actual: 3	
Unit within five miles from the coast?		Actual: No	
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No	
Record the VFD HZ	Design: 44 Hz	Actual: 32	
RPM - DESIGN	Design: 1288	Actual: 936	
RPM - MAX	Design: 1800	Actual: N/A	
RPM - MAX RECOMMENDED	Design: 1500	Actual: N/A	

Fan 2 - DU180HFA (KEF 1R) (KEF 1R)

Model: DU180HFA

Other Notes:

Fan 2 and fan 4 got switched during install. Fans and motor are the same should not be an issue.



Exhaust

Exhaust CFM:	Design = 2549	Actual = 2693	(106% of design)
VOLTS	Design: 208	Actual: 212	
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes	Actual: Yes	
HP	Design: 1.5	Actual: 1.5	
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes	
FAN LEVEL	Design: Yes	Actual: Yes	
ROTATION	Design: Correct	Actual: Correct	
UNIT VIBRATION	Design: Good	Actual: Good	
FLA	Design: 6.6	Actual: 4	
OVERLOAD SET POINT	Design: 6.6	Actual: 6.6	
PHASE	Design: 3	Actual: 3	
Unit within five miles from the coast?		Actual: No	
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No	
Record the VFD HZ	Design: 61.3 Hz	Actual: 47.3	
RPM - DESIGN	Design: 1175	Actual: 906	
RPM - MAX	Design: 1800	Actual: N/A	
RPM - MAX RECOMMENDED	Design: 1500	Actual: N/A	

Fan 3 - DU180HFA (KEF 2L) (KEF 2L)

Model: DU180HFA

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 2300	Actual = 2485	(108% of design)
VOLTS	Design: 208	Actual: 212	
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes	Actual: Yes	
HP	Design: 1.5	Actual: 1.5	
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes	
FAN LEVEL	Design: Yes	Actual: Yes	
ROTATION	Design: Correct	Actual: Correct	
UNIT VIBRATION	Design: Good	Actual: Good	
FLA	Design: 6.6	Actual: 4.7	
OVERLOAD SET POINT	Design: 6.6	Actual: 6.6	
PHASE	Design: 3	Actual: 3	
Unit within five miles from the coast?		Actual: No	
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No	
Record the VFD HZ	Design: 62.7 Hz	Actual: 51.7	
RPM - DESIGN	Design: 1202	Actual: 990	
RPM - MAX	Design: 1800	Actual: N/A	
RPM - MAX RECOMMENDED	Design: 1500	Actual: N/A	

Fan 4 - DU180HFA (KEF 2R) (KEF 2R)

Model: DU180HFA

Other Notes:

Fan 2 and fan 4 got switched during install. Fans and motor are the same should not be an issue.



Exhaust

Exhaust CFM:	Design = 2145	Actual = 2154	(100% of design)
VOLTS	Design: 208	Actual: 212	
Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages.	Design: Yes	Actual: Yes	
HP	Design: 1.5	Actual: 1.5	
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes	
FAN LEVEL	Design: Yes	Actual: Yes	
ROTATION	Design: Correct	Actual: Correct	
UNIT VIBRATION	Design: Good	Actual: Good	
FLA	Design: 6.6	Actual: 4.4	
OVERLOAD SET POINT	Design: 6.6	Actual: 6.6	
PHASE	Design: 3	Actual: 3	
Unit within five miles from the coast?		Actual: No	
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No	Actual: No	
Record the VFD HZ	Design: 63.5 Hz	Actual: 51.5	
RPM - DESIGN	Design: 1217	Actual: 987	
RPM - MAX	Design: 1800	Actual: N/A	

Fan 5 - DU33HFA (EF DISH) (EF DISH) - NOT AVAILABLE!

Model: DU33HFA

Installation Notes:

No power to fan



Exhaust

Exhaust CFM: Design = 950 Actual = 1 (0% of design)

Record the ECM Speed **N/A**

VOLTS **N/A**

Do all legs measure the same phase to phase and phase to ground voltage? If not, include notes with all phase to phase and phase to ground voltages. **N/A**

HP **N/A**

HUB SET SCREW TIGHT **N/A**

FAN LEVEL **N/A**

ROTATION **N/A**

UNIT VIBRATION **N/A**

FLA **N/A**

PHASE **N/A**

Unit within five miles from the coast? **N/A**

INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE **N/A**

SPEED CONTROL VOLTAGE **N/A**

RPM - DESIGN **N/A**

RPM - MAX

N/A

RPM - MAX RECOMMENDED

N/A


ECPs

ECP 1 - DCV-4222 (ECP 1) (ECP 1)

Package #: DCV-4222

Other Notes:

N/A



Smart Control

ROOM TEMPERATURE OFFSET

Design: **21**

Actual: **21**

HOW MANY FAN ZONES ARE THERE

Design: **2**

Actual: **2**

HYSTERESIS TEMPERATURE

Actual: **2**

Room Sensor Type

Design: **RoomSensor**

Actual: **Room Sensor**

Is room sensor wireless or wired?

Actual: **Wired**

Is room sensor operating correctly?

Actual: **Yes**

Upload Picture of installation

Other Notes:

N/A

Other Notes:

Not installed yet.



Are there Tempering HMI's?	Design: Yes	Actual: No
ALL TEMP SENSORS ARE WIRED IN	Design: Yes	Actual: Yes
Do any of the light circuits exceed 1400W?	Design: No	Actual: No
ALL LIGHTS WORK	Design: Yes	Actual: Yes
ALL FAULTS CLEARED	Design: Yes	Actual: Yes
ECPM03 HARDWARE REVISION	Design: 04	Actual: 04
ECPM03 PROGRAM VERSION	Design: 2.17.02	Actual: 2.17.02
CASHMI HARDWARE REVISION	Design: 05	Actual: 05
CASHMI PROGRAM VERSION	Design: 2.17.02	Actual: 2.17.02
ECPM03 DATE AND TIME ACCURATE	Design: Yes	Actual: Yes

DCV

120V Line Ran from SF1 for MUA(s)	Design: Yes	Actual: Yes
Damper interlock wiring ran to MAU?	Design: Yes	Actual: Yes

BMS & Monitoring

BMS TYPE	Design: CASLink	Actual: CASLink
CASLINK COMMUNICATION TYPE	Design: Cellular	Actual: Cellular
Cellular status is Active Online?	Design: Yes	Actual: Yes
CASLink Registration Wizard was completed?	Design: Yes	Actual: Yes

CASLink Module has a current heartbeat?

Design: **Yes**

Actual: **Yes**

All devices connected to the SCADA are reporting live data?

Design: **Yes**

Actual: **Yes**

Devices were assigned to an area and named appropriately?

Design: **Yes**

Actual: **Yes**

Sensors

T2

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H1CV1**

Actual: **H1CV1**

FAN NUMBER

Design: **1**

Actual: **1**

T3

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H2CV1**

Actual: **H2CV1**

FAN NUMBER

Design: **2**

Actual: **2**

T4

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H2CV2**

Actual: **H2cv2**

FAN NUMBER

Design: **2**

Actual: **2**

T5

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION

Design: **H3CV1**

Actual: **H3CV1**

FAN NUMBER

Design: **3**

Actual: **3**

T6

SENSOR TYPE

Design: **Duct Stat**

Actual: **Duct Stat**

SENSOR LOCATION	Design: H4CV1	Actual: H4CV1
FAN NUMBER	Design: 4	Actual: 4

T7

SENSOR TYPE	Design: PSP	Actual: PSP
SENSOR LOCATION	Design: Hood 1	Actual: H1
FAN NUMBER	Design: 0	Actual: 0

T8

SENSOR TYPE	Design: PSP	Actual: PSP
SENSOR LOCATION	Design: Hood 3	Actual: H3
FAN NUMBER	Design: 0	Actual: 0

VFDs

VFD 1

DESIGN CFM	Design: 2645	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward
TEMP SENSOR #s ASSIGNED	Design: T2	Actual: T2

DCV VFD

MODULATION RANGE	Design: 45	Actual: 45
OVERLOAD = P108	Design: 98	Actual: 98
MIN HZ	Design: 35.2	Actual: 29
MAX HZ	Design: 44	Actual: 32
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: N/A
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

VFD 2

DESIGN CFM	Design: 2549	Actual: N/A
------------	---------------------	--------------------

FAN DIRECTION	Design: Forward	Actual: Forward
TEMP SENSOR #s ASSIGNED	Design: T3, T4	Actual: T3t4

DCV VFD

MODULATION RANGE	Design: 45	Actual: 45
OVERLOAD = P108	Design: 94	Actual: 94
MIN HZ	Design: 49	Actual: 40
MAX HZ	Design: 61.3	Actual: 47.3
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: N/A
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

VFD 3

DESIGN CFM	Design: 2300	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward
TEMP SENSOR #s ASSIGNED	Design: T5	Actual: T5

DCV VFD

MODULATION RANGE	Design: 45	Actual: 45
OVERLOAD = P108	Design: 94	Actual: 94
MIN HZ	Design: 50.2	Actual: 45.1
MAX HZ	Design: 62.7	Actual: 51.7
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: N/A
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

VFD 4

DESIGN CFM	Design: 2145	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward
TEMP SENSOR #s ASSIGNED	Design: T6	Actual: T6

DCV VFD

MODULATION RANGE	Design: 45	Actual: 45
OVERLOAD = P108	Design: 94	Actual: 94
MIN HZ	Design: 50.8	Actual: 45.5
MAX HZ	Design: 63.5	Actual: 51.5
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: N/A
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

VFD 5

DESIGN CFM	Design: 4177	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward

DCV VFD

SUPPLY FAN # ASSIGNED	Design: 1	Actual: 1
OVERLOAD = P108	Design: 98	Actual: 98
MAX HZ	Design: 57.2	Actual: 47.2
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: 6.8
LOAD IN SEPARATE CONDUIT.	Design: Yes	Actual: Yes

VFD 6

DESIGN CFM	Design: 3556	Actual: N/A
FAN DIRECTION	Design: Forward	Actual: Forward

DCV VFD

SUPPLY FAN # ASSIGNED	Design: 2	Actual: 2
OVERLOAD = P108	Design: 98	Actual: 98
MAX HZ	Design: 50.2	Actual: 43.2
ALL FAULTS CLEARED = P197	Design: Yes	Actual: Yes
P508		Actual: 6.2

LOAD IN SEPARATE CONDUIT.

Design: **Yes**

Actual: **Yes**

TANK

TANK ECP 1 (ECP 1)


Location : Wall Mount In SS Box

TANK Fire Suppression 1 (FS 1)

Location : Hood #2 - Utility Cabinet Right

Other Notes:

N/A



87-300030-001-CHG2 Questions

All Schrader cores installed and caps secured tightly	Design: Yes	Actual: Yes
Is Building Alarm wired In?	Design: Yes	Actual: Yes
Is Trouble Relay wired in?	Design: Yes	Actual: Yes
TANK Board Software Version	Design: 1.71	Actual: 1.71
TANK Hardware Version		Actual: 2.3

Electrician

Verify Voltage at H1 and N1 is 120VAC.	Actual: 120
--	--------------------

Verify the Voltage at H1D and N1D is 27.5 VDC

Actual: **27.5**

Fire System Contractor w/CAS Supervision

Take photos of entire appliance lineup.

Actual: **Complete**

Other Notes:

N/A



Does the appliance lineup match with the NOLA drawings?

Actual: **Yes**

Is all distribution piping 3/8" black iron, Stainless-Steel, or 1/2" Copper?

Design: **Yes**

Actual: **Yes**

Does the supply line piping from the TANKs to the first overlapping nozzle exceed 42ft?

Design: **No**

Actual: **No**

Are all appliance drops 3/8" polished Stainless-Steel or chrome-plated black iron?

Actual: **Yes**

Are the first and last appliance nozzles within 12" of the ends of the hazard zone?

Design: **Yes**

Actual: **Yes**

Are all overlapping nozzles a maximum of 15" from Front/Back of Hazard Zone?

Design: **Yes**

Actual: **Yes**

Are all overlapping nozzles 35-50" above the cooking surface?

Design: **Yes**

Actual: **Yes**

No appliance drop has more than 2 nozzles.

Design: **True**

Actual: **False**

Installation Notes:

Needs repiped



Does any appliance branch piping exceed max length of 10ft?

Design: **No**

Actual: **No**

Does the correct number of nozzles cover each Duct Riser?

Design: **Yes**

Actual: **Yes**

Do any backshelves overhang a cooking surface 6" - 12"?

Actual: **No**

Do any backshelves/obstructions overhang a cooking surface more than 12"?

Actual: **No**

Are there any Salamanders or Upright Broilers?

Actual: **Yes**

Are there 2 nozzles on any Large Salamander/Upright Broiler with a cooking surface exceeding 1050 sq/in?

Design: **Yes**

Actual: **No**

NonCompliance Notes:

Punch Item: General Contractor

Fire install Company has not piped to them



Is the nozzle(s) for the Salamander/Upright Broiler placed at the opening and aimed at the opposite rear corner of the appliance?

Design: **Yes**

Actual: **Yes**

Are there any Woks?

Actual: **No**

Are there any fryers?

Actual: **Yes**

Are all fryers, less than 14" wide, covered by appliance drops that are no more than 36" apart?

Design: **Yes**

Actual: **Yes**

Are all fryers, greater than 14" wide, covered by appliance drops that are no more than 30" apart?

Design: **Yes**

Actual: **Yes**

Are there any Tilt Skillets or Braising Pans?

Actual: **No**

Are there any other Appliance Specific coverages?

Actual: **Yes**

Other Notes:

N/A

Other Notes:

N/A



Installation Notes:

*Currently is not piped correctly.
4 nozzles on one drop.*

What Is the Hood/Appliance Rated Temperature?

Actual: **Light/Medium
450F**

Have shipping covers been removed from all Fire Stats?

Design: **Yes**

Actual: **Yes**

Upload photos verifying correct Fire stats (360 or 600) have been installed.

Design: **Complete**

Actual: **Complete**

Other Notes:

N/A



Are any gas appliance discharge flues within 18" of Fire-Stat?

Design: **No**

Actual: **No**

Is supervised loop wiring above hood ran with high temp (842 degree) wire?

Design: **Yes**

Actual: **Yes**


Is MAD wired in a supervised loop, utilizing 4 wires and metal conduit? (upload photo of MAD terminals)

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Is MAD installed 10-20' from hood, 42-48" above the floor, at a point of egress? (upload photo of location in room)

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Has CORE Interlock been wired (If multiple fire systems present)?

Actual: **Yes**

Are DIP switches set correctly according to number of Fire Groups?

Actual: **Yes**

Did CAS Service Supervise, Assist, or Wire supervised loop connections?

Actual: **Only verified connections at MAD and terminals**

Calculate the total number of Flow Points.

Design: **91**

Actual: **91**

Is Gas Valve Orientation Correct?

Actual: **Yes**

Is the TANK system located in a climate-controlled area?

Actual: **Yes**

Is the Pressure Switch functioning properly?

Actual: **Yes**

CAS Service

Who holds the TANK Fire System PO?

Actual: **3rd Party Distributor**

Other Notes:

Koorsen fire

Did CAS complete OR witness the final TANK testing?

Actual: **Yes**

Activate each Manual Activation Device: do all balloons fill and hold pressure properly?

Actual: **Yes**

Activate each Fire Stats w/ heat gun: do all balloons fill and hold pressure properly?

Actual: **Yes**

Does Fire System activate while on Battery backup only?

Actual: **Yes**

Does Gas Valve close in fire condition?

Actual: **Yes**

Perform leak test for 15 minutes as outlined in manual. Did system pass leak test?

Actual: **Yes**

Has the Fire System been finalled and tagged?

Actual: **No**

Other Notes:

Inspection not complete

Are all Nozzle caps w/ lanyards intact and in place?

Actual: **Yes**

Does every TANK bottle show 200 PSI on the pressure guage?

Actual: **Yes**

Other Notes:

N/A



Are TANKS installed secured with straps and mounting hardware?

Design: **Yes**

Actual: **Yes**

Could a Hood-mounted Utility Cabinet have been used instead of a Wall Mount Cabinet?

Actual: **No**

Date written on batteries w/ paint pen:

Actual: **4/17/2025
6:21:00 PM**

TANK Fire Suppression 2 (FS2)

Location : Hood #3 - Utility Cabinet Left

87-300030-001-CHG2 Questions

All Schrader cores installed and caps secured tightly

Design: **Yes**

Actual: **Yes**

Is Building Alarm wired In?

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Is Trouble Relay wired in?

Design: **Yes**

Actual: **No**

TANK Board Software Version

Design: **1.71**

Actual: **1.71**

TANK Hardware Version

Actual: **2.3**

Electrician

Verify Voltage at H1 and N1 is 120VAC.

Actual: **121**

Verify the Voltage at H1D and N1D is 27.5 VDC

Actual: **27.5**

Fire System Contractor w/CAS Supervision

Take photos of entire appliance lineup.

Actual: **Complete**

Other Notes:

N/A



Does the appliance lineup match with the NOLA drawings?

Actual: **Yes**

Is all distribution piping 3/8" black iron, Stainless-Steel, or 1/2" Copper?

Design: **Yes**

Actual: **Yes**

Does the supply line piping from the TANKs to the first overlapping nozzle exceed 42ft?

Design: **No**

Actual: **No**

Are all appliance drops 3/8" polished Stainless-Steel or chrome-plated black iron?

Actual: **Yes**

Are the first and last appliance nozzles within 12" of the ends of the hazard zone?

Design: **Yes**

Actual: **Yes**

Are all overlapping nozzles a maximum of 15" from Front/Back of Hazard Zone?

Design: **Yes**

Actual: **Yes**

Are all overlapping nozzles 35-50" above the cooking surface?

Design: **Yes**

Actual: **Yes**

No appliance drop has more than 2 nozzles.

Design: **True**

Actual: **True**

Does any appliance branch piping exceed max length of 10ft?

Design: **No**

Actual: **No**

Does the correct number of nozzles cover each Duct Riser?

Design: **Yes**

Actual: **Yes**

Do any backshelves overhang a cooking surface 6" - 12"?

Actual: **No**

Do any backshelves/obstructions overhang a cooking surface more than 12"?

Actual: **No**

Are there any Salamanders or Upright Broilers?

Actual: **No**

Are there any Woks?

Actual: **No**

Are there any fryers?

Actual: **No**

Are there any Tilt Skillets or Braising Pans?

Actual: **No**

Are there any other Appliance Specific coverages?

Actual: **No**

What Is the Hood/Appliance Rated Temperature?

Actual: **Light/Medium 450F**

Have shipping covers been removed from all Fire Stats?

Design: **Yes**

Actual: **Yes**

Upload photos verifying correct Fire stats (360 or 600) have been installed.

Design: **Complete**

Actual: **Complete**

Other Notes:

N/A



Are any gas appliance discharge flues within 18" of Fire-Stat?

Design: **No**

Actual: **No**

Is supervised loop wiring above hood ran with high temp (842 degree) wire?

Design: **Yes**

Actual: **Yes**


Is MAD wired in a supervised loop, utilizing 4 wires and metal conduit? (upload photo of MAD terminals)

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Is MAD installed 10-20' from hood, 42-48" above the floor, at a point of egress? (upload photo of location in room)

Design: **Yes**

Actual: **Yes**

Other Notes:

N/A



Has CORE Interlock been wired (If multiple fire systems present)?

Actual: **Yes**

Are DIP switches set correctly according to number of Fire Groups?

Actual: **Yes**

Did CAS Service Supervise, Assist, or Wire supervised loop connections?

Actual: **Only verified connections at MAD and terminals**

Calculate the total number of Flow Points.

Design: **44**

Actual: **44**

Is Gas Valve Orientation Correct?

Actual: **Yes**

Is the TANK system located in a climate-controlled area?

Actual: **Yes**

Is the Pressure Switch functioning properly?

Actual: **Yes**

CAS Service

Who holds the TANK Fire System PO?

Actual: **3rd Party Distributor**

Other Notes:

Koorsen

Did CAS complete OR witness the final TANK testing?

Actual: **Yes**

Activate each Manual Activation Device: do all balloons fill and hold pressure properly?

Actual: **Yes**

Activate each Fire Stats w/ heat gun: do all balloons fill and hold pressure properly?

Actual: **Yes**

Does Fire System activate while on Battery backup only?

Actual: **Yes**

Does Gas Valve close in fire condition?

Actual: **Yes**

Perform leak test for 15 minutes as outlined in manual. Did system pass leak test?

Actual: **Yes**

Has the Fire System been finalled and tagged?

Actual: **No**

Installation Notes:

Inspection not completed

Are all Nozzle caps w/ lanyards intact and in place?

Actual: **Yes**

Does every TANK bottle show 200 PSI on the pressure gauge?

Actual: **Yes**

Other Notes:

N/A



Are TANKS installed secured with straps and mounting hardware?

Design: **Yes**

Actual: **Yes**

Could a Hood-mounted Utility Cabinet have been used instead of a Wall Mount Cabinet?

Actual: **No**

Date written on batteries w/ paint pen:

Actual: **4/17/2025
6:44:00 PM**

PCU Installations

NONE

PCU Installations

NONE

AQEs

NONE

UDS

NONE