

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8125	8113	6375	6380	1750	1733	21.5%	21.4%						
AC-2	DINING	4375	4256	3300	3170	1075	1086	24.6%	25.5%						
AC-3	ENTRY	5250	5302	3975	3991	1275	1311	24.3%	24.7%						
AC-4	TEAM MEMBER/OFFICE	1750	1811	1325	1392	425	419	24.3%	23.1%						
EF-1	HD1 L+R PRESS COOKER											1913	1888		
EF-2	HD2/HD3 FRYERS											1402	1414		
EF-3	RESTROOM													300	304
EF-4	RESTROOM													75	79
<b>TOTALS</b>		19500	19482	14975	14933	4525	4549			0	0	3315	3302	300	304

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4525	4549
TOTAL EXHAUST	3615	3606
<b>NET AIRFLOW</b>	<b>910</b>	<b>943</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0123
SIDE	0.011
REAR	0.0122
<b>AVERAGE</b>	<b>0.0118</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C. ✓

NOTES: