

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Chilled Water Report
Function: Test, Adjust, & Balance
Date: 09/30/2025
Completed By: National TAB

PROJECT

Warabeya North America (Columbus, OH)

1575 Rail Southern Court

Columbus, OH 43217

Client

National Pro Balance LLC

PO Box 531596

Cincinnati, OH 45253

National TAB

Project: Warabeya North America (Columbus, OH)

Table Of Contents

| Section | Page # |
|----------------|--------|
| Pump | 3 |
| Circuit Setter | 17 |
| Chiller | 20 |
| Water Tower | 23 |

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-11

AREA:TOWER

| Unit Data | | |
|-------------------|-----------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365907-01 |
| Service | - | COND LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1149 |
| GPM/HD | 1300 / 70 | 1300 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Valve Open Diff (FT) | - | 60 FT |
| Final Suction Pres (FT) | - | -2.1 FT |
| Final Discharge Pres (FT) | - | 57.9 FT |
| Total Head Pres (FT) | 70 | 60 FT |
| Final GPM | 1300 | [1] |
| Pump Rotation | - | CW CORRECT |
| Motor RPM | - | 1800 |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 470 VFD |
| RL Amperage | - | 68 VFD |
| Brake Horse Power | - | 28 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 08/21/2025

Notes:

[1] Flow is calculated by head drop however does not align with Chiller PD readings.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-12

AREA:TOWER

| Unit Data | | |
|-------------------|-----------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365907-02 |
| Service | - | COND LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1149 |
| GPM/HD | 1300 / 70 | 1300 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Valve Open Diff (FT) | - | 58.8 FT |
| Final Suction Pres (FT) | - | -1.9 FT |
| Final Discharge Pres (FT) | - | 59.9 FT |
| Total Head Pres (FT) | 70 | 58.8 FT |
| Final GPM | 1300 | 1418 [1] |
| Pump Rotation | - | CW CORRECT |
| Motor RPM | - | 1800 |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 471 VFD |
| RL Amperage | - | 67 VFD |
| Brake Horse Power | - | 27 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 08/21/2025

Notes:
[1] Flow is calculated by head drop however does not align with Chiller PD readings.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-13

AREA:TOWER

| Unit Data | | |
|-------------------|-----------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365908-01 |
| Service | - | COND LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1149 |
| GPM/HD | 1300 / 70 | 1300 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Valve Open Diff (FT) | - | 59.7 FT |
| Final Suction Pres (FT) | - | -1.8 FT |
| Final Discharge Pres (FT) | - | 57.8 FT |
| Total Head Pres (FT) | 70 | 59.7 FT |
| Final GPM | 1300 | 1404 [1] |
| Pump Rotation | - | CW CORRECT |
| Motor RPM | - | 1800 |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 469 VFD |
| RL Amperage | - | 68 VFD |
| Brake Horse Power | - | 28 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 08/21/2025

Notes:

[1] Flow is calculated by head drop however does not align with Chiller PD readings.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-15

AREA:CHILLER

| Unit Data | | |
|-------------------|-----------|----------------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365908-02 |
| Service | - | PRIMARY CHILLED WATER LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1145 |
| GPM/HD | 1275 / 70 | 1275 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 69.2 FT |
| Valve Open GPM | - | 1621 |
| Valve Open Diff (FT) | - | 42.26 FT |
| Final Suction Pres (FT) | - | 68.0 FT |
| Final Discharge Pres (FT) | - | 135.6 FT |
| Total Head Pres (FT) | 70 | 67.6 FT |
| Final GPM | 1275 | 1297 |
| Pump Rotation | - | CW CORRECT |
| System SetPt | - | 100% |
| RL Voltage | - | 471 VFD |
| RL Amperage | - | 34 VFD |
| Brake Horse Power | - | 28.3 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-16

AREA:CHILLER

| Unit Data | | |
|-------------------|-----------|----------------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365908-03 |
| Service | - | PRIMARY CHILLED WATER LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1145 |
| GPM/HD | 1275 / 70 | 1275 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 69.2 FT |
| Valve Open GPM | - | 1649 |
| Valve Open Diff (FT) | - | 41.8 FT |
| Final Suction Pres (FT) | - | 70.2 FT |
| Final Discharge Pres (FT) | - | 136.0 FT |
| Total Head Pres (FT) | 70 | 65.8 FT |
| Final GPM | 1275 | 1292 |
| Pump Rotation | - | CW CORRECT |
| Motor Frequency | - | 60 HZ |
| System SetPt | - | 100% |
| RL Voltage | - | 470 VFD |
| RL Amperage | - | 33 VFD |
| Brake Horse Power | - | 27.5 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-17

AREA:CHILLER

| Unit Data | | |
|-------------------|-----------|----------------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6G |
| Serial Num | - | C365908-01 |
| Service | - | PRIMARY CHILLED WATER LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1145 |
| GPM/HD | 1275 / 70 | 1275 / 70 |
| Impeller Diameter | 13.25 | 13.25 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 69.2 FT |
| Valve Open GPM | - | 1613 |
| Valve Open Diff (FT) | - | 48.9 GFT |
| Final Suction Pres (FT) | - | 63.2 FT |
| Final Discharge Pres (FT) | - | 130.1 FT |
| Total Head Pres (FT) | 70 | 66.9 FT |
| Final GPM | 1275 | 1292 |
| Pump Rotation | - | CW CORRECT |
| Motor Frequency | - | 60 HZ |
| System SetPt | - | 100% |
| RL Voltage | - | 470 VFD |
| RL Amperage | - | 33 VFD |
| Brake Horse Power | - | 27.5 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 324 |
| Horsepower | 30 | 30 |
| Motor Rpm | - | 1182 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.15 |
| Efficiency | - | 93.6% |
| Power Factor | - | 0.82 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-19

AREA:SYSTEM

| Unit Data | | |
|-------------------|------------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1510 6G |
| Serial Num | - | C365909-03 |
| Service | - | PRIMARY SYSTEM |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1800 |
| GPM/HD | 1425 / 130 | 1425 / 130 |
| Impeller Diameter | 11.75 | 11.75 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 65.7 ft |
| Valve Open GPM | - | 1806 |
| Valve Open Diff (FT) | - | 80.9 ft |
| Final Suction Pres (FT) | - | 46.2 ft |
| Final Discharge Pres (FT) | - | 115.5 ft |
| Total Head Pres (FT) | 130 | 69.3 ft |
| Final GPM | 1425 | 1605 |
| Pump Rotation | - | CW CORRECT |
| System SetPt | - | 90% |
| RL Voltage | - | 433 vfd |
| RL Amperage | - | 64 VFD |
| Brake Horse Power | - | 53.3 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 364 |
| Horsepower | 60 | 60 |
| Motor Rpm | - | 1780 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.00 |
| Efficiency | - | 93.0% |
| Power Factor | - | 0.83 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-20

AREA:SYSTEM

| Unit Data | | |
|-------------------|------------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1510 6G |
| Serial Num | - | C365909-01 |
| Service | - | PRIMARY SYSTEM |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1800 |
| GPM/HD | 1425 / 130 | 1425 / 130 |
| Impeller Diameter | 11.75 | 11.75 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 65.7 FT |
| Valve Open GPM | - | 1789 |
| Valve Open Diff (FT) | - | 81.2 FT |
| Final Suction Pres (FT) | - | 45.7 FT |
| Final Discharge Pres (FT) | - | 113.19 |
| Total Head Pres (FT) | 130 | 68.2 FT |
| Final GPM | 1425 | 1594 |
| Pump Rotation | - | CW CORRECT |
| System SetPt | - | 90% |
| RL Voltage | - | 471 VFD |
| RL Amperage | - | 62 VFD |
| Brake Horse Power | - | 51.6 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 364 |
| Horsepower | 60 | 60 |
| Motor Rpm | - | 1780 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.00 |
| Efficiency | - | 93.0% |
| Power Factor | - | 0.83 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-21

AREA:SYSTEM

| Unit Data | | |
|-------------------|------------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1510 6G |
| Serial Num | - | C365909-02 |
| Service | - | PRIMARY SYSTEM |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1800 |
| GPM/HD | 1425 / 130 | 1425 / 130 |
| Impeller Diameter | 11.75 | 11.75 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 65.7 FT |
| Valve Open GPM | - | 1769 |
| Valve Open Diff (FT) | - | 83.1 FT |
| Final Suction Pres (FT) | - | 43.2 FT |
| Final Discharge Pres (FT) | - | 113.1 FT |
| Total Head Pres (FT) | 130 | 69.8 FT |
| Final GPM | 1425 | 1579 |
| Pump Rotation | - | CW CORRECT |
| System SetPt | - | 90% |
| RL Voltage | - | 468 VFD |
| RL Amperage | - | 64 VFD |
| Brake Horse Power | - | 53.3 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 364 |
| Horsepower | 60 | 60 |
| Motor Rpm | - | 1780 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 36 |
| Service Factor | - | 1.00 |
| Efficiency | - | 93.0% |
| Power Factor | - | 0.83 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-22

AREA:34 DEG SYSTEM

| Unit Data | | |
|-------------------|-----------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6E |
| Serial Num | - | C365910-02 |
| Service | - | 34 DEG SYSTEM |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1800 |
| GPM/HD | 1450 / 95 | 1450 / 95 |
| Impeller Diameter | 10.5 | 10.5 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | BALDOR |
| Frame | - | 326JM |
| Horsepower | 50 | 50 |
| Motor Rpm | - | 1775 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 57 |
| Service Factor | - | 1.15 |
| Efficiency | - | 94.5% |
| Power Factor | - | 0.87 |

| Test Data | | |
|---------------------------|--------|------------|
| | Design | Actual |
| Pump Off Pres | - | 70 FT |
| Valve Open GPM | - | 2160 |
| Valve Open Diff (FT) | - | 71 FT |
| Final Suction Pres (FT) | - | 58.1 FT |
| Final Discharge Pres (FT) | - | 140.3 FT |
| Total Head Pres (FT) | 95 | 82.2 FT |
| Final GPM | 1450 | 1558 |
| Pump Rotation | - | CW CORRECT |
| Motor RPM | - | 1800 |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 475 VFD |
| RL Amperage | - | 52 VFD |
| Brake Horse Power | - | 45.6 |

Completed By: Nick Payne on 08/21/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-23

AREA:34 DEG SYSTEM

| Unit Data | | |
|-------------------|-----------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 6E |
| Serial Num | - | C365910-01 |
| Service | - | 34 DEG SYSTEM |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1800 |
| GPM/HD | 1450 / 95 | 1450 / 95 |
| Impeller Diameter | 10.5 | 10.5 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | BALDOR |
| Frame | - | 326JM |
| Horsepower | 50 | 50 |
| Motor Rpm | - | 1775 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 57 |
| Service Factor | - | 1.15 |
| Efficiency | - | 94.5% |
| Power Factor | - | 0.87 |

| Test Data | | |
|---------------------------|--------|---------|
| | Design | Actual |
| Pump Off Pres | - | 70 FT |
| Pump Dead Head Pres | - | |
| Act Impeller Dia (IN) | - | |
| Valve Open GPM | - | |
| Valve Open Diff (FT) | - | |
| Final Suction Pres (FT) | - | |
| Final Discharge Pres (FT) | - | |
| Total Head Pres (FT) | 95 | |
| Final GPM | 1450 | |
| Pump Rotation | - | |
| Motor RPM | - | |
| Pump RPM | - | |
| Motor Frequency | - | |
| System SetPt | - | |
| RL Voltage | - | 471 VFD |
| RL Amperage | - | 54 VFD |
| Brake Horse Power | - | |

Notes:

Pump not installed

Written By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-24

AREA: UNDERFLOOR

| Unit Data | | |
|---------------|--------|----------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | PL-55 |
| Serial Num | - | 1BL032 |
| Service | - | UNDERFLOOR |
| Type | - | BOOSTER |
| Configuration | - | INLINE |
| Pump RPM | - | 3250 |
| GPM/HD | 9 / 35 | 9 / 35 |

| Motor Data | | |
|------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | B&G |
| Horsepower | - | 500 W |
| Phase | - | 1 |
| Voltage | - | 115 |
| Amperage | - | 4.7 |

| Test Data | | |
|---------------------------|--------|---------|
| | Design | Actual |
| Pump Off Pres | - | 53.3 FT |
| Valve Open GPM | - | 9 |
| Valve Open Diff (FT) | - | 34.5 FT |
| Final Suction Pres (FT) | - | 50.9 FT |
| Final Discharge Pres (FT) | - | 85.4 FT |
| Total Head Pres (FT) | 35 | 34.5 FT |
| Final GPM | 9 | 9 |
| System SetPt | - | ON/OFF |
| RL Voltage | - | 120 |
| RL Amperage | - | 3.2 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-25

AREA:VAC CHILLER

| Unit Data | | |
|-------------------|---------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 1.25BC |
| Serial Num | - | C365911-02 |
| Service | - | VAC CHILLER LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1674 |
| GPM/HD | 40 / 70 | 40 /70 |
| Impeller Diameter | 8.75 | 8.75 |

| Test Data | | |
|---------------------------|--------|-------------|
| | Design | Actual |
| Valve Open GPM | - | 41.6 |
| Valve Open Diff (FT) | - | 66.1 FT |
| Final Suction Pres (FT) | - | 3.2 FT |
| Final Discharge Pres (FT) | - | 69.3 FT |
| Total Head Pres (FT) | 70 FT | 66.1 FT |
| Final GPM | 40 | 41.6 |
| Pump Rotation | - | CW CORRECT |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 460/460/461 |
| RL Amperage | - | 3.2/3.1/3.2 |
| Brake Horse Power | - | 2.5 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 182 |
| Horsepower | 3 | 3.0 |
| Motor Rpm | - | 1765 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 3.8 |
| Service Factor | - | 1.15 |
| Efficiency | - | 86.7% |
| Power Factor | - | 0.80 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Pump



Asset: P-26

AREA:VAC CHILLER

| Unit Data | | |
|-------------------|---------|------------------|
| | Design | Actual |
| MFG | NA | BELL & GOSSETT |
| Model Num | NA | e-1532 1.25BC |
| Serial Num | - | C365911-07 |
| Service | - | VAC CHILLER LOOP |
| Type | - | GROUND MOUNTED |
| Configuration | - | CENTRIFUGAL PUMP |
| Pump RPM | - | 1674 |
| GPM/HD | 40 / 70 | 40 /70 |
| Impeller Diameter | 8.75 | 8.75 |

| Test Data | | |
|---------------------------|--------|-------------|
| | Design | Actual |
| Valve Open GPM | - | 43.6 |
| Valve Open Diff (FT) | - | 58.7 FT |
| Final Suction Pres (FT) | - | 3.2 FT |
| Final Discharge Pres (FT) | - | 61.9 FT |
| Total Head Pres (FT) | 70 FT | 58.7 FT |
| Final GPM | 40 | 43.6 |
| Pump Rotation | - | CW CORRECT |
| Motor Frequency | - | 60 HZ |
| RL Voltage | - | 461/460/460 |
| RL Amperage | - | 3.5/3.4/3.5 |
| Brake Horse Power | - | 2.8 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NEMA |
| Frame | - | 182 |
| Horsepower | 3 | 3.0 |
| Motor Rpm | - | 1765 |
| Phase | - | 3 |
| Voltage | - | 460 |
| Amperage | - | 3.8 |
| Service Factor | - | 1.15 |
| Efficiency | - | 86.7% |
| Power Factor | - | 0.80 |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)



Circuit Setter

CHW CS/

| Asset | | | | | | | | | |
|----------------|--------------------|------|--------|---------|------------|----------|-------------------|-----------|-------------|
| Asset Name | Location | Size | Type | Service | Design GPM | Setting | Delta P | Final GPM | % to Design |
| AHU-1 | AHU-1 | | MANUAL | AHU | 59.61 | | | | - |
| MAU-2 | EQUIP PLATFORM 200 | 3 | MANUAL | AHU | 280.9 | 14.3 FT | 15.2/14.5/13.9 FT | 283.8 | 101.0 |
| MAU-3 | EQUIP PLATFORM 200 | 4 | MANUAL | AHU | 593.8 | 14.52 ft | 15.1/14.8 ft | 601.5 | 101.3 |
| MAU-4 | EQUIP PLATFORM 200 | 2.5 | MANUAL | AHU | 90.47 | 14.94 FT | 15.6 FT | 92.5 | 102.2 |
| MAU-1 (POST) 1 | EQUIP PLATFORM 200 | 3 | MANUAL | AHU | 387.1 | 15.2 FT | 15.6/14.8/16.1 FT | 395.9 | 102.3 |
| MAU-1 (PRE) 1 | EQUIP PLATFORM 200 | 4 | MANUAL | AHU | 516.8 | 29.8 FT | 30.2/28.8/29.9 FT | 515.4 | 99.7 |
| UC-127-1 | 127 | 1 | MANUAL | COOLER | 5.3 | 7 | 1.8 psi | 5.5 | 103.8 |
| UC-129-1 | 129 | 2 | MANUAL | COOLER | 46 | 7 | 2.3 psi | 45.2 | 98.3 |
| UC-129-2 | 129 | 2 | MANUAL | COOLER | 46 | 7 | 2.8 psi | 47.2 | 102.6 |
| UC-129-3 | 129 | 2 | MANUAL | COOLER | 46 | 6 | 5.9 psi | 46.6 | 101.3 |
| UC-131-1 | 131 | 1 | MANUAL | COOLER | 11 | 6 | 4.8 psi | 11.7 | 106.4 |
| UC-132-1 | 132 | 2 | MANUAL | COOLER | 60 | 9 | 1.6 psi | 58.9 | 98.2 |
| UC-132-2 | 132 | 2 | MANUAL | COOLER | 60 | 9 | 2.0 psi | 64.5 | 107.5 |
| UC-132-3 | 132 | 2 | MANUAL | COOLER | 60 | 7 | 4.7 psi | 61.4 | 102.3 |
| UC-134-1 | 134 | 2 | MANUAL | COOLER | 60 | 8 | 2.6 psi | 63.6 | 106.0 |
| UC-136-1 | 136 | 2 | MANUAL | COOLER | 48 | 7 | 3.3 psi | 50.2 | 104.6 |
| UC-136-2 | 136 | 2 | MANUAL | COOLER | 48 | 8 | 1.6 psi | 49.9 | 104.0 |
| UC-136-3 | 136 | 2 | MANUAL | COOLER | 48 | 9 | 1.1 psi | 48.8 | 101.7 |
| UC-137-1 | 137 | 2 | MANUAL | COOLER | 45 | 9 | 1.0 psi | 45.9 | 102.0 |
| UC-137-2 | 137 | 2 | MANUAL | COOLER | 45 | 7 | 2.6 psi | 45.7 | 101.6 |
| UC-139-1 | 139 | 0.75 | MANUAL | COOLER | 3 | 6 | 4.3 psi | 3.2 | 106.7 |
| UC-141-1 | 141 | 1.25 | MANUAL | COOLER | 22 | 6 | 9.2 psi | 20.6 | 93.6 |
| UC-141-2 | 141 | 1.25 | MANUAL | COOLER | 22 | 6 | 8.9 psi | 20.2 | 91.8 |
| UC-142-1 | 142 | 2 | MANUAL | COOLER | 23 | 8 | 1.1 psi | 24.5 | 106.5 |
| UC-142-2 | 142 | 1.5 | MANUAL | COOLER | 23 | 7 | 2.00 psi | 22.9 | 99.6 |
| UC-149A-1 | 149A | 1.25 | MANUAL | COOLER | 13.4 | 8 | 0.8 psi | 13.9 | 103.7 |
| UC-149B-1 | 149B | 1.25 | MANUAL | COOLER | 13.4 | 6 | 4.0 psi | 13.6 | 101.5 |
| UC-149B-2 | 149B | 1.25 | MANUAL | COOLER | 13.4 | 6 | 4.0 psi | 13.6 | 101.5 |
| UC-149B-3 | 149B | 2 | MANUAL | COOLER | 13.4 | 5 | 1.1 psi | 12.6 | 94.0 |
| UC-149B-4 | 149B | 2 | MANUAL | COOLER | 13.4 | 3.0 | 6.8 psi | 12.2 | 91.0 |
| UC-151-1 | 151 | 2" | MANUAL | COOLER | 54 | 9 | 1.4 psi | 54.4 | 100.7 |
| UC-151-2 | 151 | 2" | MANUAL | COOLER | 54 | 9 | 1.2 psi | 50.3 | 93.1 |
| UC-151-3 | 151 | 2" | MANUAL | COOLER | 54 | 9 | 1.3 psi | 52.9 | 98.0 |
| UC-152-1 | 152 | 1.25 | MANUAL | COOLER | 22 | 9 | 0.95 psi | 19.8 | 90.0 |
| UC-152-2 | 152 | 1.25 | MANUAL | COOLER | 22 | 9 | 0.99 psi | 20.2 | 91.8 |
| UC-152-3 | 152 | 1.25 | MANUAL | COOLER | 22 | 9 | 1.2 psi | 21.9 | 99.5 |
| UC-152A-1 | 152A | 1.25 | MANUAL | COOLER | 16 | 8.0 | 1.0 psi | 15.8 | 98.8 |
| UC-152A-2 | 152A | 1.25 | MANUAL | COOLER | 16 | 8 | 1.05 psi | 15.3 | 95.6 |
| UC-152B-1 | 152B | 2 | MANUAL | COOLER | 54 | 9 | 1.3 psi | 52.4 | 97.0 |
| UC-152B-2 | 152B | 2 | MANUAL | COOLER | 54 | 9 | 1.3 psi | 51.9 | 96.1 |
| UC-152C-1 | 152C | 1.25 | MANUAL | COOLER | 22 | 7 | 3.9 psi | 20.5 | 93.2 |
| UC-152C-2 | 152C | 1.25 | MANUAL | COOLER | 22 | 7 | 3.7 psi | 20.1 | 91.4 |
| UC-156-1 | 156 | 1.25 | MANUAL | COOLER | 13.4 | 6 | 3.3 psi | 12.9 | 96.3 |
| UC-159A-1 | 159A | 1.25 | MANUAL | COOLER | 38 | 8 | 6.6 psi | 38.36 | 101.1 |
| UC-159A-2 | 159A | 1.25 | MANUAL | COOLER | 38 | 7.5 | 8.3 psi | 36.7 | 96.6 |
| UC-159B-1 | 159B | 1 | MANUAL | COOLER | 11 | 6.5 | 3.4 psi | 11.81 | 107.3 |

| | | | | | | | | | |
|-----------|------|------|--------|--------|---------|-----|----------|---------|--------|
| UC-159B-2 | 159B | 1 | MANUAL | COOLER | 11 | 9 | 0.5 psi | 11.3 | 102.7 |
| UC-160-1 | 160 | 2 | MANUAL | COOLER | 78 | 9 | 2.2 psi | 74.3 | 95.3 |
| UC-160A-1 | 160A | 2 | MANUAL | COOLER | 37.1 | 6 | 3.45 psi | 35.1 | 94.6 |
| UC-161B-1 | 161B | 1 | MANUAL | COOLER | 11 | 7 | 1.8 psi | 10.5 | 95.5 |
| UC-161B-2 | 161B | 1 | MANUAL | COOLER | 11 | 7 | 2.0 psi | 11.7 | 106.4 |
| UC-162A-1 | 162A | 2 | MANUAL | COOLER | 70 | 9 | 2.0 psi | 64.9 | 92.7 |
| UC-162A-2 | 162A | 2 | MANUAL | COOLER | 70 | 9 | 2.1 psi | 66.5 | 95.0 |
| UC-162A-3 | 162A | 2 | MANUAL | COOLER | 70 | 9 | 2.0 psi | 64.4 | 92.0 |
| UC-162B-1 | 162B | 1.5 | MANUAL | COOLER | 16 | 7 | 2.0 psi | 15.3 | 95.6 |
| UC-162B-2 | 162B | 1.5 | MANUAL | COOLER | 16 | 7.5 | 1.9 psi | 17.5 | 109.4 |
| UC-164-1 | 164 | 2 | MANUAL | COOLER | 13.4 | 5.5 | 0.9 psi | 14.2 | 106.0 |
| UC-167-1 | 167 | 1.25 | MANUAL | COOLER | 22 | 9 | 1.07 psi | 20.8 | 94.5 |
| UC-167-2 | 167 | 1.25 | MANUAL | COOLER | 22 | 9 | 1.3 psi | 22.7 | 103.2 |
| UC-167-3 | 167 | 1.25 | MANUAL | COOLER | 22 | 9 | 1.1 psi | 20.9 | 95.0 |
| UC-173-1 | 173 | 2 | MANUAL | COOLER | 70 | 8.5 | 2.7 psi | 70.6 | 100.9 |
| UC-173-2 | 173 | 2 | MANUAL | COOLER | 70 | 8 | 3.4 psi | 72.7 | 103.9 |
| UC-173-3 | 173 | 2 | MANUAL | COOLER | 70 | 7.5 | 4.4 psi | 71.1 | 101.6 |
| UC-174-1 | 174 | 2 | MANUAL | COOLER | 38 | 6 | 3.9 psi | 37.2 | 97.9 |
| UC-174-2 | 174 | 2 | MANUAL | COOLER | 38 | 5.5 | 7.2 psi | 40.3 | 106.1 |
| UC-177-2 | 177 | 2 | MANUAL | COOLER | 43 | 9 | 0.8 psi | 41.4 | 96.3 |
| UC-177-3 | 177 | 2 | MANUAL | COOLER | 43 | 6.5 | 3.5 psi | 44 | 102.3 |
| UC-177-4 | 177 | 2 | MANUAL | COOLER | 43 | 9 | 1.0 psi | 45.9 | 106.7 |
| UC-177-6 | 177 | 2 | MANUAL | COOLER | 43 | 9 | 1.3 | 45 | 104.7 |
| UC-177-8 | 177 | 2" | MANUAL | COOLER | 43 | 8 | 1.0 psi | 42.9 | 99.8 |
| UC-177-9 | 177 | 2 | MANUAL | COOLER | 43 | 9 | 0.95 psi | 44.77 | 104.2 |
| UC-177-10 | 177 | 2 | MANUAL | COOLER | 43 | 7 | 2.4 psi | 43.9 | 102.1 |
| UC-177-11 | 177 | 2 | MANUAL | COOLER | 43 | 6 | 5.1 psi | 42.5 | 98.8 |
| UC-180-1 | 180 | 2 | MANUAL | COOLER | 49 | 9 | 1.05 psi | 47.6 | 97.1 |
| UC-180-2 | 180 | 2 | MANUAL | COOLER | 49 | 9 | 1.00 psi | 45.9 | 93.7 |
| UC-180-3 | 180 | 2 | MANUAL | COOLER | 49 | 9 | 1.09 psi | 48 | 98.0 |
| UC-182-1 | 182 | 2 | MANUAL | COOLER | 38 | 9 | 0.74 psi | 39.51 | 103.9 |
| Total | | | | | 4513.88 | | | 4460.15 | 98.81% |

| Asset | Notes | Date | Written By |
|-------|---|------------|------------|
| AHU-1 | Valve is clogged into pipe directly next to it- unable to read pressure drop. | 09/30/2025 | Nick Payne |

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Chiller



Asset: C-2

AREA:MECH RM 147

| Unit Data | | |
|------------|--------|----------------|
| | Design | Actual |
| MFG | NA | DAIKIN |
| Model Num | NA | WSC087MBAWA |
| Serial Num | - | STNU2501000029 |

| Test Data-Evaporator | | |
|------------------------|---------|------------|
| | Design | Actual |
| GPM | 1274 | 1282 |
| EWT (F) | 34.01 | 36.2 deg F |
| LWT (F) | 26.00 | 26.0 deg F |
| Water Temp Delta T (F) | - | 10.2 deg F |
| CHW Delta P | 21.1 ft | 21.9 ft |

| Test Data-Condenser | | |
|------------------------|---------|----------|
| | Design | Actual |
| CW GPM | 1313 | [1] 1257 |
| EWT (F) | - | 80 deg F |
| LWT (F) | - | 88 deg F |
| Water Temp Delta T (F) | - | 8 deg F |
| CHW Delta P | 19.6 ft | 22.2 ft |

Completed By: Nick Payne on 09/23/2025

Notes:

[1] Reading obtained with 2 pumps/2 chillers running for optimal flow. Pumps at 90%.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Chiller



Asset: C-3

AREA:MECH RM 147

| Unit Data | | |
|------------|--------|----------------|
| | Design | Actual |
| MFG | NA | DAIKIN |
| Model Num | NA | WSC087MBAWA |
| Serial Num | - | STNU2501000156 |

| Test Data-Evaporator | | |
|------------------------|---------|------------|
| | Design | Actual |
| GPM | 1274 | 1294 |
| EWT (F) | 34.01 | 35.8 deg F |
| LWT (F) | 26.00 | 26.0 deg F |
| Water Temp Delta T (F) | - | 9.8 deg F |
| CHW Delta P | 21.1 ft | 22.2 ft |

| Test Data-Condenser | | |
|------------------------|---------|----------|
| | Design | Actual |
| CW GPM | 1313 | [1] 1296 |
| EWT (F) | - | 81 deg F |
| LWT (F) | - | 88 deg F |
| Water Temp Delta T (F) | - | 7 deg F |
| CHW Delta P | 19.6 ft | 23.6 ft |

Completed By: Nick Payne on 09/23/2025

Notes:

[1] Reading obtained with 2 pumps/2 chillers running for optimal flow. Pumps at 90%.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Chiller



Asset: C-4

AREA:MECH RM 147

| Unit Data | | |
|------------|--------|---------------|
| | Design | Actual |
| MFG | NA | DAIKIN |
| Model Num | NA | WSC087MBAWA |
| Serial Num | - | STNU250100088 |

| Test Data-Evaporator | | |
|------------------------|---------|------------|
| | Design | Actual |
| GPM | 1274 | 1305 |
| EWT (F) | 34.01 | 35.9 deg F |
| LWT (F) | 26.00 | 26.0 deg F |
| Water Temp Delta T (F) | - | 9.9 deg F |
| CHW Delta P | 21.1 ft | 22.8 ft |

| Test Data-Condenser | | |
|------------------------|---------|----------|
| | Design | Actual |
| CW GPM | 1313 | 1251 |
| EWT (F) | - | 88 deg F |
| LWT (F) | - | 80 deg F |
| Water Temp Delta T (F) | - | 8 deg F |
| CHW Delta P | 19.6 ft | 20.5 ft |

Completed By: Nick Payne on 09/23/2025

Notes:

[1] Reading obtained with 2 pumps/2 chillers running for optimal flow. Pumps at 90%.

Written By: Nick Payne on 09/30/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Water Tower



Asset: CT-2

AREA:

| Unit Data | | |
|------------|--------|----------------------|
| | Design | Actual |
| MFG | NA | BALTIMORE AIRCOIL |
| Model Num | NA | S3E-8518-077M |
| Serial Num | - | 24391-501 |

| Test Data | | |
|-----------|--------|----------|
| | Design | Actual |
| CW GPM | 1313 | 1257 |
| EWT (F) | 94.30 | 88 deg F |
| LWT (F) | 85.00 | 80 deg F |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Water Tower



Asset: CT-3

AREA:

| Unit Data | | |
|------------|--------|----------------------|
| | Design | Actual |
| MFG | NA | BALTIMORE AIRCOIL |
| Model Num | NA | S3E-8518-077M |
| Serial Num | - | 24391-401 |

| Test Data | | |
|-----------|--------|----------|
| | Design | Actual |
| CW GPM | 1313 | 1296 |
| EWT (F) | 94.30 | 88 deg F |
| LWT (F) | 85.00 | 80 deg F |

Completed By: Nick Payne on 09/23/2025

National TAB

Project: Warabeya North America (Columbus, OH)

System/Unit: Water Tower



Asset: CT-4

AREA:

| Unit Data | | |
|------------|--------|----------------------|
| | Design | Actual |
| MFG | NA | BALTIMORE AIRCOIL |
| Model Num | NA | S3E-8518-077M |
| Serial Num | - | 24391-601 |

| Test Data | | |
|-----------|--------|----------|
| | Design | Actual |
| CW GPM | 1313 | 1251 |
| EWT (F) | 94.30 | 88 deg F |
| LWT (F) | 85.00 | 80 deg F |

Completed By: Nick Payne on 09/23/2025