



Comfort. Under control.

08-08 SWEETGREEN #IND206 - INDIANAPOLIS, IN (DOWNTOWN) TAB, IAQ

CheckList Information

Name :	BUILDING READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	
ANTICIPATED DATE OF TURNOVER DATE?	
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO?	NO. ANTIICAPTING C/O BY EONW 7/25.
BUILDING HAS PERMANENT POWER?	YES.
GAS HOOKED UP AND METER SET?	YES.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED?	YES.
ALL DUCTWORK COMPLETED?	NO - TO BE INSTALLED ONCE AHU IS INSTALLED, ANTICIPATING BY END OF JULY.
ARE ALL DIFFUSERS INSTALLED?	NO - TO BE INSTALLED ONCE AHU IS INSTALLED, ANTICIPATING BY END OF JULY.
ARE DAMPERS INSTALLED?	NO - TO BE INSTALLED ONCE AHU IS INSTALLED, ANTICIPATING BY END OF JULY.
ARE RTUS INSTALLED AND WIRED? WHEN ARE STARTUPS?	NO - AHUS ARE INSTALLED & WIRED. UNSURE OF STARTUP TIMELINE.
ALL LAYIN CEILING TILES ARE INSTALLED?	
WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE STARTED UP?	NO - EQUIPMENT IS CURRENTLY ON SITE.

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

WILL LADDERS BE ON SITE FOR OUR TECH'S USE? IF NOT, WHAT HEIGHTS WILL THEY NEED?

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION?

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

ARE THERE CONTROLS FOR THE HVAC EQUIPMENT? IF YES, WHO IS THE CONTACT (NAME, PHONE, AND EMAIL)?

YES - THERMOSTAT SENSORS.

Hood Systems

ARE GREASE DUCT/HOOD DUCTWORK COMPLETE?

N/A.

ARE HOODS INSTALLED? WIRED? WHEN ARE STARTUPS?

N/A.

ARE EFS INSTALLED? WIRED? WHEN ARE STARTUPS?

NO - EFS ARE INSTALLED & WIRED. UNSURE OF STARTUP TIMELINE.

IS MUA INSTALLED ON ROOF AND ON THE HOODS? WIRED? WHEN ARE STARTUPS?

N/A.

HAS THE ANSUL TEST BEEN COMPLETED?

HYDRONICS

IS THERE HYDRONIC PIPING TO THE HVAC EQUIPMENT? IF YES, IS IT READY?

MECHANICAL CONTRACTOR

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL ADDRESS:

CONTROL READINESS (IF APPLICABLE)

ARE THE CONTROLS COMPLETE TO ALL UNITS?

HOW ARE UNITS CONTROLLED FOR BALANCING? IS THERE ANY HARDWARE/SOFTWARE REQUIRED?

WILL YOU BE AVAILABLE ON SITE, OR REMOTELY,
IN CASE WE RUN INTO ISSUES WHILE ON-SITE?