

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
ERV-1	KITCHEN					NL	1213					NL	1225		
ERV-2	DINING					NL	1331					NL	1309		
MUA-1	KITCHEN HD										0				
MUA-2	KITCHEN HD										0				
KEF-1	KITCHEN HD												5548		
KEF-2	KITCHEN HD												0		
EF-2	RESTROOM														
<b>TOTALS</b>		0	0	0	0	0	2544			0	0	0	8082	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	2544
TOTAL EXHAUST	0	8082
<b>NET AIRFLOW</b>	0	<b>-5538</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.023
SIDE	
REAR	
<b>AVERAGE</b>	<b>-0.023</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES: