

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3452	2650	2486	750	966	22.1%	28.0%						
RTU-2	DINING	3000	3105	2250	2423	750	682	25.0%	22.0%						
MUA-1	KITCHEN HOOD									1950	1964				
EF-1	KITCHEN HOOD											3200	3240		
EF-2	RESTROOM													150	56
<b>TOTALS</b>		6400	6557	4900	4909	1500	1648			1950	1964	3200	3240	150	56

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3450	3612
TOTAL EXHAUST	3350	3296
<b>NET AIRFLOW</b>	<b>100</b>	<b>316</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.004
SIDE	
REAR	0.006
<b>AVERAGE</b>	<b>0.005</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

#### NOTES:

Due to RTU-2 only being 7.5T, instead of 10T, the design OA were adjusted to 750 each. Otherwise RTU-2 would be mixing approximately 33% outside air. This adjustment reduces it to 25%.