

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING		3712	0	3152		560	#DIV/0!	15.1%						
RTU-2	KITCHEN		3514	0	3514		0	#DIV/0!	0.0%						
KEF-1	KITCHEN HD												1200		
EF-1	RESTROOM														0
EF-2	OFFICE														0
<b>TOTALS</b>		0	7226	0	6666	0	560			0	0	0	1200	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	560
TOTAL EXHAUST	0	1200
<b>NET AIRFLOW</b>	<b>0</b>	<b>-640</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.001
SIDE	0.0003
REAR	0.0002
<b>AVERAGE</b>	<b>0.0005</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✗

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: