

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB

Function: Test, Adjust, & Balance

Date: 10/28/2024

Completed By: National TAB

PROJECT

**10-28-24 KROGER #024-721 - LEXINGTON,
KY (WIW)**

4750 HARTLAND PKWY

LEXINGTON, KY 40515

Client

Kroger Division 024

National TAB

Project: 10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Table Of Contents

Section	Page #
Summary	3
Checklists	4
Remarks	10
AHU/RTU	18
GRD	22

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's

The RTU's were first inspected to ensure that there are no defects or issues that may impact operation of the unit. Then each of the RTU's were measured at their terminal devices with a flow hood or by a total flow measurement via traverses. The sum of these readings is equal to the total flow for that particular unit. The total flow of each RTU was then adjusted within tolerance of the specified design. The outside airflow was measured by reading the intake filter with a velocity and multiplying by the free area. Adjustments were made to the damper until the airflow was within the required tolerances. Any equipment that fell outside of this design is noted throughout the report.

CheckList List

- RTU CHECKLIST
- SITE PICTURES

Unit free of noticeable noise and vibration

Comment:

Yes

Units are labeled and installed on proper curb

Comment:

Yes

Unit ductwork properly installed / sealed on curb

Comment:

Yes

Pulleys are properly aligned

Comment:

Yes

Condensate lines and P-Traps installed correctly

Comment:

Yes

Disconnect Switch Installed

Comment:

Yes

Outside air dampers/Economizers installed and functioning

Comment:

Yes with the exception of RTU-5 detailed in issues.

Additional Comments or recommendations:

Comment:

Documentation

If issues, have NTAB team and Brinco Management been notified ?

Comment:

If any issues, have Facilibuild issues been created explaining in detail?

Comment:

Yes

Pictures

All Issues

Comment:

Rtu 5 duct leakage at drop down. Rtu 5 economizer controller potentiometers do not actuate economizer but economizer closes when fan off. Rtu-6 oa high above design even when economizer is fully closed.

Each Piece of equipment

Comment:



10/29/2024



10/29/2024

Front of store

Comment:

Roof Top Layout

Comment:

Issue List

- RTU-5 Duct leakage above ceiling.
- RTU-5 Economizer controller does not actuate OA/Return damper.
- RTU-5 GRD
- RTU-5 Thermostat in mixed air compartment.
- RTU-5 Unable to meet design CFM.
- RTU-6 Has an additional diffuser.
- RTU-6 Unable to reduce OA.



10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name : RTU-5 Duct leakage above ceiling.
Description : RTU-5 Duct leakage above ceiling at drop down into space; airflow can be felt and heard above ceiling.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : High **Asset Tag :** RTU5
Originated Date : 10/29/2024 - Cody Collett - National TAB



10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name : RTU-5 Economizer controller does not actuate OA/Return damper.
Description : RTU-5 Economizer controller does not actuate OA/Return damper. OA damper does fully close when fan is no longer running. Changing economizer controller setpoint does not open or close OA damper. OA is always in an approximately 10% open position.

Created By : National TAB **Assigned To :** National TAB - Will Turnbough

Status : Open

Priority : High **Asset Tag :** RTU5


Originated Date : 10/29/2024 - Cody Collett - National TAB

10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name : RTU-5 GRD
Description : RTU-5 GRD
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : InfoOnly **Asset Tag :** RTU5
Originated Date : 10/29/2024 - Cody Collett - National TAB

Project Issue File Details





10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name :	RTU-5 Thermostat in mixed air compartment.		
Description :	RTU-5 Thermostat is in mixed air compartment. Unit is not measuring temperature in the space.		
Created By :	National TAB	Assigned To :	National TAB - Will Turnbough
Status :	Open		
Priority :	Medium	Asset Tag :	RTU5
Originated Date :	10/29/2024 - Cody Collett - National TAB		



10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name :	RTU-5 Unable to meet design CFM.		
Description :	RTU-5 Unable to meet design CFM at max fan speed.		
Created By :	National TAB	Assigned To :	National TAB - Will Turnbough
Status :	Open		
Priority :	High	Asset Tag :	RTU5
Originated Date :	10/29/2024 - Cody Collett - National TAB		


10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name : RTU-6 Has an additional diffuser.
Description : RTU-6 Has an additional diffuser that is not on the MSET. CFM set to 100 with guidance from westly.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : InfoOnly **Asset Tag :** RTU6
Originated Date : 10/29/2024 - Cody Collett - National TAB

Project Issue Response Details

- **10/29/2024 National TAB - Cody Collett**
 - PICTURE





10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

Project Issue Information

Issue Name :	RTU-6 Unable to reduce OA.		
Description :	RTU-6 Unable to reduce OA; OA air damper fully closed.		
Created By :	National TAB	Assigned To :	National TAB - Will Turnbough
Status :	Open		
Priority :	High	Asset Tag :	RTU6
Originated Date :	10/29/2024 - Cody Collett - National TAB		



National TAB

Project: 10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

System/Unit: AHU/RTU



Asset: RTU5

AREA:

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	2322112131
Model Num	NA	YHC060F4RMA2CF0C1AB6
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	15"x35.5"
Num Final Filter 1	-	4
Final Filter Size 1	-	15.5"x 24.5"

Motor Data		
	Design	Actual
Motor MFG	-	TRANE
Frame	-	NL
Horsepower	-	1
Motor Rpm	-	NL
Phase	-	1
Rated Voltage	-	460
Rated Amperage	-	4.0

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	2000	1499
SF RPM	-	NA
RA CFM	-	1499
OA CFM	250	403
RL Voltage	-	481
RL Amperage	-	3.5
SF Rotation	-	CW
SF System SetPt	-	5/HIGHEST
RA Damper Position	-	90%
Min OA Damper Position	-	10%
Min OA Damper Type	-	Crossbar linked
OA Enthalpy Setpt	-	E

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.31"
Fan Suction SP	-	-0.52"
Fan Discharge SP	-	0.81"
Total ESP	-	1.12"
Fan Total SP	-	1.33"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Cody Collett on 10/28/2024



National TAB

Project: 10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

AHU/RTU



Diffuser Supply (GRD)

RTU5/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU5-SGRD1				650	1	780	800	682	104.9
RTU5-SGRD2				250	1	191	191	211	84.4
RTU5-SGRD3				250	1	183	198	216	86.4
RTU5-SGRD4				250	1	190	196	218	87.2
RTU5-SGRD5				200	1	157	164	172	86.0
Total				1600		1501	1549	1499	93.69%

Completed By: Cody Collett on 10/28/2024



National TAB

Project: 10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

System/Unit: AHU/RTU



Asset: RTU6

AREA:

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	2327113971
Model Num	NA	YHC060E4RMA2EF0C1A1B6B
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	15"x35.5"
Num Final Filter 1	-	4
Final Filter Size 1	-	15.5"x 24.5"

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	NL
Horsepower	-	1.0
Motor Rpm	-	1725
Phase	-	3
Rated Voltage	-	200-230/460
Rated Amperage	-	3.4-3.3/1.6

Drive Data	
	Actual
Motor Sheave Size	NA
Motor Bore Size	NA
Motor Sheave SetPt	NA
Fan Sheave Size	4-3/4"
Fan Sheave Bore	3/4"
Belt CL Distance	10"
Num of Belts	1
Belt Size	AX29

Test Data		
	Design	Actual
SF CFM	2000	2084
SF RPM	-	942
RA CFM	-	1607
OA CFM	250	477
RL Voltage	-	482/488/486
RL Amperage	-	1.5/1.3/1.4
SF Rotation	-	CW
SF System SetPt	-	50%
RA Damper Position	-	100%
Min OA Damper Position	-	0%
Min OA Damper Type	-	Crossbar linked
OA Enthalpy Setpt	-	E

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.33"
Fan Suction SP	-	-0.54"
Fan Discharge SP	-	0.37"
Total ESP	-	0.70"
Fan Total SP	-	0.91"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Cody Collett on 10/28/2024



National TAB

Project: 10-28-24 KROGER #024-721 - LEXINGTON, KY (WIW)

AHU/RTU



Diffuser Supply (GRD)

RTU6/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU6-SGRD8									
SGRD1	NA	SD2	8"	150	1	455	455	157	104.7
SGRD2	NA	SD1	10"	350	1	521	521	340	97.1
SGRD3	NA	SD1	10"	350	1	29	29	382	109.1
SGRD4	NA	SD1	10"	350	1	56	56	379	108.3
SGRD5	NA	SD1	10"	350	1	510	510	384	109.7
SGRD6	NA	SD1	10"	350	1	334	334	346	98.9
SGRD7				100	1	265	265	96	96.0
Total				2000		2170	2170	2084	104.2%

Completed By: Cody Collett on 10/28/2024




NO.	REVISIONS

A Minor Capital Remodel for:

KROGER STORE #L-721
 4750 HARTLAND PARKWAY, LEXINGTON, KENTUCKY, 40515
HVAC NEW WORK PLAN

COPYRIGHT
 ALL TECHNICAL SPECIFICATIONS AND CONCEPTS DEVELOPED BY DOLLAR & EWERS ARCHITECTURE, INC. ARE AND SHALL REMAIN THE PROPERTY OF D&E. NO REUSE OR REPRODUCTION OF ANY PART OF THIS PROJECT IS PERMITTED WITHOUT THE WRITTEN CONSENT OF D&E. THE USER AGREES TO BE RELEASED FROM LIABILITY FOR ANY AND ALL DAMAGES, INCLUDING REASONABLE ATTORNEY'S FEES, ARISING FROM THE USE OF THIS PROJECT. THE USER AGREES TO HOLD DOLLAR & EWERS ARCHITECTURE, INC. HARMLESS FROM AND AGAINST ALL SUCH DAMAGES, INCLUDING REASONABLE ATTORNEY'S FEES, ARISING FROM THE USE OF THIS PROJECT. THE USER AGREES TO HOLD DOLLAR & EWERS ARCHITECTURE, INC. HARMLESS FROM AND AGAINST ALL SUCH DAMAGES, INCLUDING REASONABLE ATTORNEY'S FEES, ARISING FROM THE USE OF THIS PROJECT.
COPYRIGHT

ISSUE DATE:
 SEPTEMBER 2, 2022
 PROJECT NO:
 222021-4/ASBC# 22-0205-4
 SHEET NUMBER:
M1.1



INSTALL NEW OFFICE RTU IN THIS LOCATION. COORDINATE EXACT LOCATION WITH STRUCTURAL PLANS AND PROVIDE CURBING (NEW CURB OF CURB ADAPTER) AS REQUIRED BY KROGER ENGINEER.

HVAC NEW WORK PLAN
 SCALE: 1/4" = 1'-0"

149'-5 5/8" EXISTING BUILDING