



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RTU-4-04 / REAR OFFICES	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Belt is loose and in very bad condition. Tightening will probably break the belt
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Barometric relief
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Full closed
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	-0.569" 0.134"
Fan VFD Speed (HZ)	Na, motor pulley is adjustable and can be inc
OA Damper Position (Controls Output) include picture of damper position.	Closed
<ul style="list-style-type: none"> • Open File.jpg 	
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Operation	
Heating	
Cooling	Yes
Wash-Down Validation	