



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-26 Line 7 Packaging	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GMAU-26

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	1 supply and 1 return on roof traversed. Cannot traverse in mezz due to soft duct
Unit Has Exhaust\Relieft Fans & How Many	Unit has internal return fan
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Fixed issue with loose damper on exhaust side. This was letting air in through exhaust. Both free cooling and exhaust dampers are not 100% shut do to misaligned motor on shaft. Act.01 is 50% open
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	No
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	50HZ return fan is 22HZ
OA Damper Position (Controls Output)	None given