



Nestle (Mt Sterling, KY)

CheckList Information

| | | | |
|----------------------------------|--------------------------|-----------------|--------------|
| Name : | GMAU-26 Line 7 Packaging | Status : | NotSubmitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

GMAU-26

| | |
|--|---|
| Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops. | 1 supply and 1 return on roof traversed. Cannot traverse in mezz due to soft duct |
| Unit Has Exhaust\Relieft Fans & How Many | Unit has internal return fan |
| Verify outside air damper position & note approximate open amount (visual). Attached Picture | Fixed issue with loose damper on exhaust side. This was letting air in through exhaust. Both free cooling and exhaust dampers are not 100% shut do to misaligned motor on shaft. Act.01 is 50% open |
| <ul style="list-style-type: none"> • Open File.jpg | |
| No Relief/Exhaust in Operation @ Time of Testing | No |
| Fan Total Pressure Recorded | Yes |
| Fan VFD Speed (HZ) | 50HZ return fan is 22HZ |
| OA Damper Position (Controls Output) | None given |