



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	RTU-7-04 / L8 PACKAGING MEZZ	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**MAU**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.

Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.

Verify outside air damper position & note approximate open amount (visual). Attached Picture

No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust

Fan Total Pressure Recorded

Fan VFD Speed (HZ)

OA Damper Position (Controls Output) include picture of damper position.

Attach picture of each asset

**Unit Operation**

Heating

Cooling

Wash-Down Validation