



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RTU-2-14 / LOCKERS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	UNIT itself is in good working order. However there is large issue with ductwork and only 1 of 3 return grill were installed. Fan suction pressure is approaching -2" and part of return duct is sucking itself in
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	No reliefs
Verify outside air damper position & note approximate open amount (visual). Attached Picture	0"
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	
Fan Total Pressure Recorded	Yes, note high fan suction
Fan VFD Speed (HZ)	54.3HZ
OA Damper Position (Controls Output) include picture of damper position.	Damper closed
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Operation	
Heating	
Cooling	Yes
Wash-Down Validation	Na