



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-20 L7 Freezer infeed room	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GMAU-20

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	1 OA duct 1 Supply
Unit Has Exhaust\Relieft Fans & How Many	NONE
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Unit is 100% OA no returns
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	40HZ@16.2A
OA Damper Position (Controls Output)	NA
<ul style="list-style-type: none"> • Open File.jpg 	