



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-27 Line 6 Packaging	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GMAU-27

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	1 sup and 1 return on roof
Unit Has Exhaust\Relieft Fans & How Many	Internal return fan
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Free cooling OA damper shut. Act.01 looks open 100% .Freecooling exhaust damper is 100% closed
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	No
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	35HZ supply 22hz return
OA Damper Position (Controls Output)	None listed