



Nestle (Mt Sterling, KY)

CheckList Information

Name : GMAU-27 Line 6 Packaging **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GMAU-27

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.

1 sup and 1 return on roof

Unit Has Exhaust\Relieft Fans & How Many

Internal return fan

Verify outside air damper position & note approximate open amount (visual). Attached Picture

Free cooling OA damper shut. Act.01 looks open 100% .Freecooling exhaust damper is 100% closed

- [Open](#) File.jpg

No Relief/Exhaust in Operation @ Time of Testing

No

Fan Total Pressure Recorded

Yes

Fan VFD Speed (HZ)

35HZ supply 22hz return

OA Damper Position (Controls Output)

None listed