



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	RTU-4-17 / HERBIE CONFERENCE ROOM	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**MAU**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	UNIT DISCONNECT IS OFF. Appears that final installation and startup was never completed. Could not find thermostat in space either.
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Yes rtu has power exhaust
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Na
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	No unit not running
Fan VFD Speed (HZ)	
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	

**Unit Operation**

Heating	
Cooling	
Wash-Down Validation	