



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	GMAU-24 Line 4 Packaging	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**GMAU-24**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	2 drops and 2 returns but will traverse for unit total. Found OA damper was dislodged from the mount and had damper stuck open at least 50%. Pic taken after it was replaced
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> <li>• <a href="#">Open</a> File(1).jpg</li> <li>• <a href="#">Open</a> File(2).jpg</li> </ul>	
Unit Has Exhaust\Relieft Fans & How Many	1 internal exhaust fan
Verify outside air damper position & note approximate open amount (visual). Attached Picture	No indication of OA damper position from control screen. Damper position is not accessible in tight space that is too high. See pic for position. Damper looks to be 100% open. Free cooling dampers are shut for OA and exhaust
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
No Relief/Exhaust in Operation @ Time of Testing	No
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	45 HZ SUPPLY 30HZ RETURN
OA Damper Position (Controls Output)	Not listed