



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RMAU-13 L8 Sheeting & IQF Room	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMUA15 - LINE 6 UNIT

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	2 RETURNS. 3 SUPPLY
Unit Has Exhaust\Relieft Fans & How Many	INTERNAL TO UNIT Washdown mode: exhaust fan goes to 30HZ and OA does not open. Fan static in Washdown is 0.721" discharge and -3.84" suction
<ul style="list-style-type: none"> • Open FuseIT2021-06-17T132212a1bc13af-e0ed-4574-b611-aa1566476bbc.jpg • Open FuseIT2021-06-17T1322122ca2e9c9-6cb3-4cd0-9f69-a7e01af89149.jpg 	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	1 blade stuck open the rest are closed
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	Yes
<ul style="list-style-type: none"> • Open File.jpg 	
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	FAN DOES NOT HAVE A VFD/ 60HZ
OA Damper Position (Controls Output)	83% Note: tmix mix method gives 17%OA
<ul style="list-style-type: none"> • Open FuseIT2021-06-17T1118326ba29ecb-2862-490a-adda-92606c94afa8.jpg 	