



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RTU-2-08 / CAFETERIA & BREAKROOM	Status :	Submitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Appears unit has been wired to run full cool 24/7 OA filter is gone/ withered away.
<ul style="list-style-type: none"> Open File.jpg Open File(1).jpg 	
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Approx 1"
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	Na. Pulley can be inc
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> Open File.jpg 	
Unit Operation	
Heating	
Cooling	Yes
Wash-Down Validation	