



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RTU-1-11 / WEST LAB & OFFICES	Status :	Submitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	No visual issues unit in good physical shape
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	OA damper shut. Damper motor cover is riveted on may not be able to adjust without removing it
<ul style="list-style-type: none"> • Open File.jpg • Open File(1).jpg 	
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	Na
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	

Unit Operation

Heating	
Cooling	Yes
Wash-Down Validation	